

Mompu PMGSY Road House of Kamal Sah To HH 102

Schedule XLV-Form No. 134

Chhatu Raj Ka Dukan.

Block - Annaur, Dist. Hoshiarpur M.B. NO! - 888.

Executive Engineer

Dist - Sargan (Chopra)

Rural Work - Department
Works Division, Marnaura

DIVISION

PMGSY (Se)

AMNOUT

SUB-DIVISION

NIRMAJA DEVI.

MEASUREMENT BOOK

3rd Final bill

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W - Manpur PMGSY road house of Kamal Sah to NH 102 chhota Ra. ke Dukan.					
Agency - Smt Nirmala Devi					
Agreement - 87/MMGSY(SC)/SBD/2021-22					
DOA - 22.12.2021					
DOC - 21.12.2022					
DOAC - 29.07.2023					
Measurement - Null					
① Selling out Pillars					29.8.2023
Qty 1.01 Hec (P18, item 01)					= Rs 12203.00
② Clearing & Grubbing					
Qty 0.202 Hec @ Rs 51137.38/Hec = Rs 10930.00					
③ Road way cutting					
Qty 49.87 m ³ @ Rs 126.24/m ³ = Rs 6296.00					
④ Filling from box cutting					
Qty 29.92 m ³ @ Rs 96.68/m ³ = Rs 2893.00					
⑤ Const. of embankment					
Qty 1454.40 m ³ @ Rs 196.92/m ³ = Rs 286400.00					
⑥ Subgrade & Shoulder					
Qty 1379.25 m ³ @ Rs 183.22/m ³ = Rs 252706.00					
⑦ GSB-I (P19, item 07)					
Qty 248.03 m ³ @ Rs 2845.50/m ³ = Rs 705769.00					
⑧ WBM Gr-II (P19, item 08)					
Qty 89.54 m ³ @ Rs 4076.20/m ³ = Rs 364983.00					
⑨ Primer Coat (P19, item 09)					
Qty 1193.81 m ³ @ Rs 43.99/m ² = Rs 52516.00					

Continuation R

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BIF Amount				R ₃	
(10) Tare wal (P19, item 10)					
Qty 1193.81 m ² @ R ₃ 15.22/m ² = R ₃ 18170.00					
(11) OGPE (P19, item 11)					
Qty 1186.25 m ² @ R ₃ 238.12/m ² = R ₃ 282470.00					
(12) GSB I (P20, item 12)					
Qty 80.56 m ³ @ R ₃ 2845.50/m ³ = R ₃ 229233.00					
(13) WBM Gr-II (P20, item 13)					
Qty 189.79 m ³ @ R ₃ 4076.20/m ³ = R ₃ 773622.00					
(14) PCM 30 (P20, item 14)					
Qty 406.83 m ³ @ R ₃ 7559.68/m ³ = R ₃ 3075505.00					
(15) Brick Soling (P20, item 15)					
Qty 399.20 m ² @ R ₃ 550.87/m ² = R ₃ 175838.00					
(16) HP 300 mm dia (P20, item 16)					
Qty 35.00 m @ R ₃ 948.10/m = R ₃ 33184.00					
(17) Boundary Pillar (P21, item 17)					
Qty 20 Nos @ R ₃ 509.00/each = R ₃ 10180.00					
(18) Km Stone - (P21, item 18)					
Qty 02 Nos @ R ₃ 2197.88/each = R ₃ 4396.00					
(19) 200mm Stone (P21, item 19)					
Qty 04 Nos @ R ₃ 608.58/each = R ₃ 2434.00					
(20) 600mm Δ (P21, item 20)					
Qty 02 Nos @ R ₃ 3437.19/each = R ₃ 6874.00					
(21) 600mm Circle (P21, item 21)					
Qty 02 Nos @ R ₃ 4617.51/each = R ₃ 9235.00					
(22) 800X600mm □ (P21, item 22)					
Qty 02 Nos @ R ₃ 6448.39/each = R ₃ 12897.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Amount					R
(23) 600x450mm [I] (P21, item 23)					
Qty 02 Nos @ R, 4496.69/Each					2R, 8993.00
(24) 600mm [I] (P22, item 22)					
Qty 01 Nos @ R, 8232.81/each					R, 8233.00
(25) Place identification board					
Qty 04 Nos @ R, 10108.17/each					R, 40433.00
(26) Road marking (P22, item 26)					
Qty 193.80 m ² @ R, 859.46/m ²					2R, 166563.00
(27) Plantation (P22, item 27)					
Qty 36 Nos @ R, 809.85/each					R, 29155.00
(28) Scheme board (P22, item 28)					
Qty 04 Nos @ R, 10005.79/each					R, 40023.00
(29) Excavation in found					
Qty 29.79 m ² @ R, 294.70/m ²					R, 8779.00
(30) PCCM15 in found (P23, item 30)					
Qty 2.96 m ² @ R, 5260.31/each					R, 15571.00
(31) PCCM20 (P23, item 31)					
Qty 27.65 m ² @ R, 5924.83/m ²					R, 163822.00
(32) NP31+P 1000mm dia (item 32)					
Qty 7.50 m @ R, 3503.03/m					R, 26273.00
(33) Painting (P23, item 33)					
Qty 17.92 m ² @ R, 9880/m ²					R, 1770.00
					R, 6837749.00
			GST 12%		R, 820530.00
			1.0% L.I.		R, 68377.00
			S. Fee		R, 94378.00

Continuation

R, 7824034.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Blf Amount					R 7821034.00
Agreement - 15.51%					R 1213042.00
					R 6607992.00
Previous payment.					R 5286360.00
Payable amount					R 1321632.00

[Signature]
29/08/2023
AE

[Signature]
JE 29.08.23

Construction work has been completed with all specification & specification on 29.07.2023

[Signature]
29/08/2023
AE

[Signature]
JE 29.8.23