

M.B.-1735

३४
३

~~Schedule XLV Form No. 134.~~

AJAY KUMAR MR

Hariharpurbhagat village Lalde Ramkhanse DIVISION

East - 2

SUB-DIVISION

Bechka
 Hariharpur Bhagat

Measurement Book

1924 C

Name of Work—

Situation of Work-

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	ON	A/c		
Name of WORK -	Harishpur				
Bhagat House to Lal Dev Ram					
House.					
Agency - AJay Kumar					
Muzaffarpur					
Agreement NO - MR BOSK / MBD-14/					
	2023-24.				

Date of stay - 25/8/23

Date of Comp - 24/8/24.

measurement

1. Clearing and Grubbing Roads

Land = 115.

$$2 \times 8 \times 25 \times 1.00 = 400 \text{ m}^3$$

$$2 \times 8 \times 25 \times 1.00 = 400 \text{ m}$$

$$2 \times 8 \times 25 \times 1.00 = 400m^2$$

$$2 \times 6 \times 25 \times 100 = 300m^2$$

$$2 \times 1 \times 20 \times 1.00 = 40$$

Total = 1540 m²

$$\text{Total} = 1540 \text{ m}$$

$$\text{Time Say} = 0.154 \text{ sec.}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract</u>					
1) clearing & grubbing road land					
— T/s.					
0.154 hect Vicle T-M-B P-5					
@ ₹ 726.97. 86/hect	= ₹ 11195/-				
2) Constrn of Sub-grade and earthen					
Shoulder - T/s.					
320.30 m ³ Vicle T-M-B P-13					
@ ₹ 263.44/m ³	= ₹ 84380/-				
3) Constrn of Granular sub-base					
with well graded — T/s.					
15.65 m ³ vicle T-M-B P-5					
@ ₹ 2353.66/m ³	= ₹ 36835/-				
4) Providing, laying, Spreading and					
Compacting W.B.M Gr-3 — T/s.					
53.40 m ³ vicle T-M-B P-5					
@ ₹ 4709.35/m ³	= ₹ 251479/-				
5) Proof applying Primer Coat					
— T/s.					
555 m ² Vicle T-M-B P-6					
@ ₹ 58.92/m ²	= ₹ 32701/-				

Continuation

416590/-

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
6) Providing, laying, and rolling of close graded Premix (MSS) - T.S.					
1004.53 m ² vide T.M.B P- 6					
@ ₹ 285.46/m ²					= ₹ 286767 =
7) Proof applying Tack Coat -					
-- T.S.					
3273.33 m ² vide T.M.B P- 6					
@ ₹ 20.25/m ²					= ₹ 66285 =
8) Providing & laying Semi dense Concrete with -- T.S.					
56.72 m ³ vide T.M.B P- 6					
@ ₹ 14832.84/m ³					= ₹ 841319 =
9) Constn of un-reinforced C.C. Pavement - T.S					
103.02 m ³ vide T.M.B P- 6					
@ ₹ 9008.00/m ³					= ₹ 928004 =
10) Proof fixing M15 Grade Kilometer Stone - T.S.					
(I) Km Stone.					
2 NO vide T.M.B P- 10					
@ ₹ 3051.88/NO					= ₹ 6104 =
(II) 200m Stone					
8 NO vide T.M.B P- 10					
@ ₹ 859.52/NO					= ₹ 2579 =

Continuation

2547648 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Providing & fixing of retro-reflecting T/S.					
(12) 600mm equilateral triangle.					
14 Nos vide T.M.B P-10.					
@ ₹ 4609.39/Nos					= ₹ 18437/-
(13) 600mm circular					
14 Nos vide T.M.B P-10					
@ ₹ 6058.95/Nos					= ₹ 24236/-
(14) 600mmx 450mm rectangular					
2 Nos vide T.M.B P-10					
@ ₹ 5910.57/Nos					= ₹ 11821/-
(15) Prov & fixing M/s grade boundary pillar - T/S.					
40 Nos vide T.M.B P-10					
@ ₹ 680.90/Nos					= ₹ 27236/-
(16) Prov & laying Hot applied thermo Plastic Paint - T/S.					
(17) BT Portion.					
120m ² vide T.M.B P-10					
@ ₹ 886.39/m ²					= ₹ 106367/-
(18) C.C Portion					
34m ² vide T.M.B P-10					
@ ₹ 1004.15/m ²					= ₹ 34141/-

Continuation

2769886/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) Proule fixing Typical M.M.G.S.Y					
information Sign - T/S					
3 Nos vide T.M.B P-7					
@ ₹ 10687.90/Nos	= ₹ 32062				
15) Brick masonry work in C.M in plaster	- T/S.				
2.88 m ³ vide T.M.B P-11					
@ ₹ 6766.90/m ³	= ₹ 19489/-				
16) Plastering with C.M	- T/S.				
80.64 m ² vide T.M.B P-11					
@ ₹ 225.94/m ²	= ₹ 18290/-				
17) Painting Two Coats	- T/S.				
80.64 m ² vide T.M.B P-11					
@ ₹ 135.23/m ²	= ₹ 10905/-				
	Total = ₹ 2850562				
Add Com 1%	= ₹ 28506/-				
Add G.S.T 18%	= ₹ 513101/-				
Up to date S.F	= ₹ 32881/-				
	Total = ₹ 3425050/-				
less 10% below	= ₹ 342505/-				
	Total = ₹ 3082545/-				
less previous Bill = ₹ 1880279/-					
	Continuation				
10/2/24	16/2/2014	Total = ₹ 1202266/-			
A.E		Amount			
		12.3.24			