

2nd of Friday Bibl of May 1000

17

Sch.XLV-Form No. 134

[illegible]

2019 of affray Bill of Mason work

Abstract of Cert.

22

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① providing & laying of Reinforcement of concrete slab V.T.M.B & P-11					
Qty - 2 NW					
② R 11, 700.42/000 R 23,419=					
② Jungle clearing and grading of road land V.T.M.B & P-11					
Area - 0.32 Hectare					
③ R 75,573.34/H R 24,183=					
③ Excavation in Box cutting					
V.T.M.B & P-11					
Qty - 43.97 m ³					
④ R 103.96/m ³ R 4571=					
④ Laying of G.S.B. gr. II in B.T. position of C.C. work V.T.M.B & P-11					
Qty - 51.83 m ³					
⑤ R 2664.89/m ³ R 1,38,121=					
⑤ providing & laying of W.B. 7.68-2 in B.T. V.T.M.B & P-11					
Qty - 23.15 m ³					
⑥ R 5659.70/m ³ R 1,31,022=					

Continuation

C.O. - 30.10 R 3,21,316=

B.F. Rs 3,21,316 = 0

Sch.XLV-Form No. 134

23

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑥ providing & laying of W.B.M. for 3 in BT & cc path					
V.T.M.B & P-12					
Qty - 52.39 m ²					
@ Rs 5315.70/m ²					Rs 2,78,490 = 0
⑦ providing & laying of concrete counter with RS-1					
V.T.M.B & P-12					
Area - 447.33 m ²					
@ Rs 59.72/m ²					Rs 26,715 = 0
⑧ providing & laying of brick work with RS-1					

V.T.M.B & P-12					
Area - 447.33 m ²					
@ Rs 20.56/m ²					Rs 9,197 = 0
⑨ providing & laying of 20 mm thick close graded concrete (M.S.S.)					
V.T.M.B & P-12					
Area - 447.33 m ²					
@ Rs 293.36/m ²					Rs 1,31,229 = 0
⑩ providing & laying of brick work with RS-1					
V.T.M.B & P-12					
Area - 3000.00 m ²					
@ Rs 17.16/m ²					Rs 51,480 = 0

Continuation

C.C. factory Rs 8,18,427 = 0

24

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11) Providing & laying of 25mm thick S.P.C					
N.T.M. B & P-13					
Qty - 75.004					
(12) Dry lean concrete					
concrete slab - base					
N.T.M. B & P-13					
Qty - 19.655 m ³					
(13) concrete					
concrete pavement m30					

Continuation

Continuation
C-0 - 57,85,994

B.T. Rs 57,85,994=00

25

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(16) providing of baragot RCC					
MIS K.M. Post					
V.T.M.B & P-18					
Qty - 2 NW					
Rs 3203.77/each Rs 6408=00					
(17) providing of barag					
of RCC MIS 2004 post					
V.T.M.B & P-18					
Qty - 7 NW					
Rs 888.72/each Rs 6221=00					
(18) providing of barag					
of protection of place					
identification of barag					

V.T.M.B & P-18					
Qty - 1.92 NW					
Rs 15,220.43/each Rs 29,223=00					
(19) providing of barag					
boom cylindrical barag					
& triangle Barag.					
V.T.M.B & P-19					
Qty - 8 NW					
Rs 4605.49/each Rs 36,844=00					
(20) providing of barag					
of boom cylindrical Barag					
V.T.M.B & P-19					
Qty - 4 NW					
Rs 4450.00/each Rs 17,800.00					

Continuation

C.O. Rs 58,82,490=00

B.F. R 58,82,490=0

26

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
②1 providing & fixing of boom & 450 mm sq rectangular V.T.M.B & P-19 Qty - 4 m					
@ R 4305.47/ea R 17,222=0					
②2 providing & fixing of Boundary Pillars. V.T.M.B & P-19 Qty - 48 Nos					
@ R 831.07/ea R 39,891=0					
②3 providing New letter & figures on concrete V.T.M.B & P-19 Qty - 440 cm Rounding					
@ R 0.75/cm Rounding R 330=0					
②4 Brick Masonry work with 1:4 cement mortar V.T.M.B & P-20 Qty - 3.84 m ³					
@ R 6557.38/m ³ R 25,180=0					
②5 15 mm thick Cement plaster with 1:3 cm V.T.M.B & P-20 Area - 27.52 m ²					
@ R 231.30/m ² R 6365=0					

Continuation

C.O - total R 59,71,478=0

B.f- R 59, 71, 478 = 0

27

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(26) pair of g wall & corner part on new platform work. V-T.M.B & P-20 Area = 27.52 m ²					
(P R) 136.22/m ² R 3749=∞					
(27) planting of tree by the road sides. V-T.M.B & P-21 Qty - 80 NW					
(P R) 1288.76/cum R 1,03,101=∞					
to total R 60,78,328=∞					
Add 5% T @ 18% (G) R 10,94,099=∞					
Add L.Ces @ 1% (WB) 60,783=∞					
Add Scaffolding (H) R 77,172=∞					
G. total R 73,10,382=∞					
Less provision payment (H) R 53,85,482=					
Net B.B.AmOUNT R 19,24,900=∞					
AMT 15/02/2024 JE					

Continuation

P.T.O

Final Certificate
certified that
Main correction work has
been completed as per
specification & direction of
EIT dated 15/02/2024
Maintenance work
will be start from Dated
16/02/2024

Done
15/02/2024
JE

Continuation