

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Constn of road from Panchayat Gobadela Anilargat Barlyarpur-Khangpur Pw. Path Shivpur Lagain More Se Kushwaha to Middle School Laclui Tak - Supplementary Ass. No. - 35 SBD/28-24 Revised S.A. Agency - Aamra Parween Agg No - 16 SBD/2021-22 Date of Commencement - 27/01/22 Date of Completion - 26/10/22 Actual Date of Completion - 25/10/22 Further measurement - Nil Abstract of Cost - (1) Constn of bench Markers etc 1.50 km City TmBP-12 @ 3774.06/km = 5661.00 (2) Constn of Reference Pillars etc 1.50 km City TmBP-12 @ 1714.97/km = 2572.40 (3) Clearing and					

Particulars	Details of actual mensurament				Contents of area
	No.	L.	B.	D.	
grubbing road land -					
0.30 Hect City TMBP-13					
@ 52970.34/Hect 15891.00					
(4) Constn of embankment with approved Material					
975.16 m ³ City TMBP-13					
@ 190.35/m ³ = 185622.00					
(5) Constn of ^{Subgrade} Embankment earthen with approved Material					
Shoulder					
1445.32 m ³ City TMBP-13					
@ 209.91/m ³ = 303387.00					
(6) Constn of C.C.B Grading etc					
112.50 m ³ City TMBP-14					
@ 2324.82/m ³ = 261542.00					
(7) Constn of un-rein forced Cement Concrete pavement					
M 20					
918.00 m ² City TMBP-14					
@ 6239.31/m ² = 5727686.00					
(8) Laying Bricks Soling layer on both Side of pcc					
288.25 m ² City TMBP-14					

Continuation