

ମିମିକ୍ସି ଶ୍ରୀ ଶ୍ରୀ / ମିମିକ୍ସି
Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Division, Jagjyoti

ମିମିକ୍ସି
DIVISION

ମାଧେପୁର
SUB-DIVISION

2009

MEASUREMENT BOOK

ମୋନି କ ପାଣି

4th and Final Bill

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Pmasy					
Road to Nahari					
Mushari under					
MMasy.					
Agency - Sri Mang Kumar					
Yadan Vill + Post -					
Manthaur Khurd					
Dist - Mathura					
Agreement No - 42 SBD / 2021 - 2022					
Date of start - 25/02/2022					
Date of Completion - 24/02/2023					
Actual date of Completion -					
Work done details					
($\frac{1}{8}$) Construction of gran -					
- class sub-base					
1 x 30 x 4.05 x 0.200 =					24.30 m ³
1 x 25 x 4.05 x 0.200 =					20.25 m ³
					44.55 m ³
($\frac{2}{8}$) WBM Grading 3					
Providing layering sp -					
- ading and Compacting					
stone					
1 x 30 x 3.75 x 0.075 =					8.43 m ³
1 x 25 x 3.75 x 0.075 =					7.03 m ³
					15.46 m ³
($\frac{3}{8}$) Prime Coat + Providing and applying Primer					

Cont. Continuation

Abstract of Cost

31

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of iron
	No.	L.	B.	D.	
(1) Setting out pillars.					
6 Nos (vide Tmbp-22)					
@ Rs 2578 = 21					Rs 151512 =
(2) clearing and grubbing Rural land.					
0.315 Hec (vide Tmbp-22)					
@ Rs 53877 = 81					Rs 16972 =
(3) Box cutting Roadway in Soil.					
10.28 m ³ (vide Tmbp-22)					
@ Rs 75 = 61					Rs 773 =
(4) Construction of emb- ankment					
(a) For 1000 m lead					
512.64 m ³ (vide Tmbp-22)					
@ Rs 190 = 42					Rs 97617 =
(b) For 100 m lead					
2050.50 m ³ (vide Tmbp-22)					
@ Rs 154 = 19					Rs 316176 =
(5) Construction of Gravel Sub-base.					
523.49 m ³ (vide Tmbp-22)					
44.55 m ³ (vide Tmbp-25)					
568.0 m ³ @ Rs 344 = 19					Rs 196777 =
(6) WB m Graveling 3					
207.91 m ³ (vide Tmbp-22)					
15.46 m ³ (vide Tmbp-25)					
223.37 m ³ Continuation					
@ Rs 4318 = 33					Rs 964585 =
					Rs 3379003 =

