

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
N/wrk - Darrigapur Kadi					
Asthan To Sarovar					
Pokhar via yadar					
Pola.					
Agency - Ashish Construction					
Ag. No - 12/8130/2022-23					
Date of Start - 19/01/2023					
Date of Completion - 18/01/2024					
Rate - 11.13% below.					

Date of measurement - 10.01.24					
(1)	Pmily Ring -				
	Benchmarked Filler -				
	Rate - 0.60/cu				
(2/2)	Clearing & grubbing				
	of Road land -				
6x	15.00	x	3.50	=	315.00
6x	15.00	x	3.50	=	315.00
1x	21.00	x	3.50	=	73.50
1x	15.00	x	3.00	=	45.00
6x	15.00	x	3.75	=	337.50
6x	15.00	x	3.75	=	337.50

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(33/38) painting on parapet wall (Black & white stripes) — — — — —					
@ inside the gate (25/33)					12.48 m ²
@ inside the gate (28/5)					12.48 m ²
					24.96 m ²
cf. 98.77/m ² — — — — —					h. 2465 = ∞
					h. 28,49,686 = ∞
Add 10% (L.C.) 13% h. 3,70,459 = ∞					
					h. 32,20,145 = ∞
Add for SF — 10% — — — — —					
Earth — 1100.17 m ³ @ 33.00 x 10% — — — — —					3631 = ∞
GFB — 172.65 m ³ @ 559.14 x 10% — — — — —					9654 = ∞
WBM-3 — 100.08 m ³ @ 714.30 x 10% — — — — —					7149 = ∞
PCC — 211.96 m ³ @ 602.90 x 10% — — — — —					12,779 = ∞
MSS — 936.89 m ³ @ 14.13 x 10% h. 1324 = ∞					
PCC M-20 (F) — 5.70 m ³ @ 595.16 x 10% h. 339 = ∞					
PCC M-20 (S) — 30.33 m ³ @ 595.16 x 10% h. 1805 = ∞					
					h. 36,681 = ∞
					h. 32,56,826 = ∞
Let for @ 11.13% below h. 3,62,485 = ∞					
					h. 28,94,341 = ∞
Let for previous bills h. 17,68,056 = ∞					
					h. 11,26,245 = ∞

(Continuation)

22/03/24
AE22/03/24
AE