

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on Alc Bill					Bill
Name of work					
Const. of road					
from Chowardhampur village to Chowardhampur Tola					
Scheme					M. M. S. S. (Awesesh)
N.O. Cont.					Shree Baldeo Singh
Ag. No.					
					RWD, Dehri 05
					M. M. S. S. / SBD / 2023-
					24 Dated 16.01.2024
Date of work start					
					27.12.2023
Date of completion					
					Work in progress
Rate					5.91% Below
Date of entry					
					13.08.2024
Abstract of cost of 1st bill					
(1) Providing & fixing of working bench					
mark / Referring bill					
- to job					
Qty. made					101 B P. No - 2
= 1 No @ Rs 4323.82					Rs 4324.00
					0.00 Rs 4324.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFB 4324/-
(2/2) Clearing and grubbing road land					
do - job					
Qty vide TMB P. No. 2					
= 0.16 Ha					
@ RS 5573.34/Ha RS 12,092.00					
(3/3) Const. of embankment with material					
do - job					
Qty vide TMB P. No. 2					
= 132.00 m ³					
@ RS 261.09/m ³ RS 34,464.00					
(4/4) Const. of subgrade & earthen shoulder					
do - job					
Qty vide TMB					
P. No. - 3 = 478.41 m ³					
" - 4 = 63.94 m ³					
Total = 542.35 m ³					
@ RS 264.63/m ³ RS 1,43,522.00					
(5/5) Const. of G.S. B by well graded material					
do - job					
Qty vide TMB P. No. 3					
= 87.45 m ³					
Limited to 87.11 m ³					
@ RS 2538.52/m ³ RS 2,21,130.00					
Continuation					RS 4,15,532/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFP 34,1	5,532/-
(6/6) Providing, laying, spreading and compacting of WBM 2/m for 3 do - job -					
Qty vide Tmp B P. No. 4 = 65.58 m ³					
Limited to 65.33 m ³					
@ RS 4064.29/m ³					RS 2,65,520/-
(7/10) Providing and fixing of typical ironmongery sign board					
do - job.					
Qty vide Tmp B P. No. 2 = 2 Nos					
@ RS 10,625.49/each					RS 21,251/-
Total					RS 7,02,303=00
Add 18% CST (+)					RS 1,26,415=00
" 1% L.C (+)					RS 7023=00
" SIF 1% (+)					RS 19,112=00
G.T RS					8,54,853=00
less 5% Below (-)					RS 50,522=00
Net Payment					RS 8,04,331=00
Max 13.08.24 56				AMP 13/08/24 AE	

Continuation