

Scheme - MMCGY - NDB - BKIC

Name of Road - Const. of Road from Shyam Narayan
Schedule XLV Form No.-134 Rd. from to Middle School
BIHAR P.W.D.

Executive Engineer
R.W.D. (Vr) Division

Kanwar,

Mothari

DIVISION

A. C. R. V. D. (Vr) SUB-DIVISION

Sugarli.

M.B. No. - 6562.

MEASUREMENT BOOK

Agency - Kumar Construction Co.

2nd on A/c bill

XLV-Form No 134

Sculers	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road from Shyam Narayan Prasad house to middle school kaula under MNMSY (Brics)					
Agency- Kumar Const ⁿ Company At- New Chandmari Motihari					
Agreement No- 39 SBD/2023-24					
Agreement value- 1,89,74,648=∞					
Const ⁿ cost - 1,75,42,874=∞					
Maintenance cost- 14,31,774=∞					
Date of start - 16/03/2024					
Date of Completion- 15/03/2025					
Record Entry					

① Const ⁿ of H.P. culvert					
2 Nos $\rightarrow$ 1000mm dia					
① E/W in excavation for found ⁿ of structure					
H.W. 2 Nos $\times$ 2 $\times$ 6.45 $\times$ 1.40 $\times$ 1.50 = 54.18m ³					
below pipe 2 Nos $\times$ 1 $\times$ 4.850 $\times$ 1.530 $\times$ 0.365 = 5.42m ³					
					59.60m ³
② Prov ⁿ Pcc M15 in found ⁿ					
H.W. 2 Nos $\times$ 2 $\times$ 6.45 $\times$ 1.40 $\times$ 0.15 = 5.42m ³					
below pipe 2 Nos $\times$ 1 $\times$ 4.931 $\times$ 1.53 $\times$ 0.25 = 3.77m ³					
					9.19m ³
③ Prov ⁿ Pcc M20 in subgrade					
H.W. 2 Nos $\times$ 2 $\times$ 6.150 $\times$ 0.825 $\times$ 3.00 = 64.54m ³					
Parapet 2 Nos $\times$ 6.150 $\times$ 0.40 $\times$ 0.600 $\times$ 2 = 5.90m ³					
Less pit 2 Nos $\times$ 2 $\times$ 0.7857 $\times$ 1.25 ² $\times$ 0.622 = -2.96m ³					
Continuation					67.48m ³

Continuation