

4th
5th on A/C Bill
X X

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work → Const. of RCC Bridge at Simsiya to Rajchat					
Agency → Dharamraj Kumar Singh Rajendra Nagar, Madhubhurnea					
Agreement No → 28/SBD/2023-2					
Date of Commencement → 18/01/2024					
Date of Completion → 17/01/2026					
RECORD-ENTRY					
	X			X	

28/18	Supplying fitting and placing HYSD				
	do		6 I		
	Girders span (P3-P4)				
		X	X		
32mm ϕ = 3 Nos	X 5 Nos	X 20.65m			
	309.75m	6.32 Kg/m			1957.62kg
32mm ϕ = 3 Nos	X 5 Nos	X 20.586m			
	308.79m	6.32 Kg/m			1951.55kg
32mm ϕ = 3 Nos	X 5 Nos	X 12.50m			
	180.50m	6.32 Kg/m			1137.60kg
32mm ϕ = 30 Nos	X 1.60m				
	48.50m	6.32 Kg/m			303.36kg
32mm ϕ = 3 Nos	X 2 Nos	X 21 Nos			
	126 Nos	X 0.525m			

Continuation

ABSTRACT OF COST

11

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Item 1/2	E/W in excavation for structure as per drawing				
	do		E I		
Qty. vide MB No - 30					
Page No - (80)					
830.05	G Rs 427.09	/	R Rs		354566 = Rs
Item 2/3	Providing and laying of PCC M-15 bedding				
	do		E I		
Qty. vide MB No - (30)					
Page No - (80)					
43.74	G Rs 8407.79	/	R Rs		367757 = Rs
Item 3/4	RCC grade M-35 in pile foundation				
	do		E I		
Qty. vide MB No - 32					
Page No - (81)					
479.20	G Rs 2836.89	/	R Rs		4713838 = Rs
Item 4/5	Bored Cast in Situ M-35 grade				
	do		E I		
Qty. vide TMB P - 32					
Page No - (80)					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1 No. GRs 7500.00/Nos					7500.00
2 nd 22/49 Providing and fixing citizen to E.I.					
Qty. vide MB No - (32)					
Page No - (79)					
1 Nos GRs 9500.00/Nos					9500.00
Rs 6,61,80,926.00					
dd 19% (Act + GST) Rs (+) 1,25,74,376.00					
Add SF Rs (+) 2,11,441.00					
Total = 7,89,66,742.00					
Less 0.0 G.V. Below Rs - 47380.00					
Total = 7,89,19,362.00					
Less Previous Payment Rs 1,625,25,000.00					
Rs 1,63,94,362.00					
(M) 16/8/24 JE					
22/08/24 AE					
22/08/24					

Continuation