

Road from Hublidanggi Ichamari Road to Changanari

Schedule XLV-Form No. 134 ^{NMB³-NDB}

Ag NO - 10/MNUSY-NDB/SBD/2023-24

R.W.D. Kishanganji - 2 **DIVISION**

Digbal bank. **SUB-DIVISION**

MBNb 1709

MEASUREMENT BOOK

Sri SANTIOSH KUMAR

2nd & final Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - constn. of Rd. from					
① Hublidangi Ichamari Rd.					
to chengamari with Five					
yrs Maintnce (PKB.No.-MM					
GSY - NDB-BRRP-434-					
Kishanganj-2).					
Ct. head: - MMGSY (NDB).					
Name of Agency - Santosh Kumar					
At - Deepshikha Rd. No-14					
Rajeev Nagar Patna.					
Agmt. No. - 10/MMGSY-NDB/SBD/					
2023-24.					
D.O. of order - 02.9.2023.					
Time of compl - 12 Months.					
(01.9.2024).					
Actual date of compl - 31.8.2024					
Work done: -					
① constn. of embankment with					
material from borrow pits -					
chainage - c/s Area - M. Area - Dist. -					
(M) (M2) (M) (M3).					
1000 ft	1250	1.00			
	1300	0.60	0.80	50	40.00
	1350	0.50	0.55	50	27.50
	1400	0.40	0.45	50	22.50
	1450	0.50	0.45	50	22.50
1000 ft	1480	0.30	0.40	30	12.00
					124.50

(i) from 100 M to 1000 M continuation
 $\Rightarrow 40 + 22.50 + 22.50 \Rightarrow 90.00 M^3$
 (ii) from 1000 M to 1480 M
 $\Rightarrow 22.50 + 12.00 \Rightarrow 34.50 M^3$
 Date: 05.7.24

Abstract of cost (2nd & final bill)

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Rev. & firing of working bench marks pillars —					
Qty. in dep. 06 of N.M.B. = 1.48 K.M.					
				@ 39923-72/-	= 59087-
(2/2) clearing & grubbing of Rd.					
lan — — — — — 45 M					
Qty. in dep. 06 of N.M.B. = 0.515 M ³					
				@ 72639-95/-	= 37410-
(3/3) constn. of embankment with rate from borrow pits					
— — — — — 1000 M.					
Qty. in dep. 09 of N.M.B. = 3450 M ³					
Estimated $\Rightarrow$ 24.15 M ³					
				@ 279-55/-	= 7031-
(4/4) constn. of embankment with rate from borrow pits — — — — — 100 M.					
Qty. in dep. 06 of N.M.B. = 1011.15 M ³					
" " " " " " = 90.00 M ³					
				$\Rightarrow$ 1101.15 M ³	
Estimated $\Rightarrow$ 1091.95 M ³					
				@ 228-11/-	= 249085-
(5/5) constn. of sub-grade & earthen shoulders with app. rate. — — — — — 1000 M.					
Qty. in dep. 06 of N.M.B. = 2786.50 M ³					
" " " " " " = 538.20 M ³					
" " " " " " = 601.80 M ³					
				$\Rightarrow$ 3926.50 M ³	
				@ 281-33/-	= 1104642-
				$\Rightarrow$ 1457255-00	

Continuation

C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. $\Rightarrow 17858009 =$
Less 10% below average					$\Rightarrow 1785801 = 0$
Total value of work done					$\Rightarrow 16072208 =$
Less Previous payment (Esttmt)					$\Rightarrow 16272362 =$
videp- 070717 MB					
					Net $\Rightarrow 9799846 = 0$
The constn. work has been completed as per specifications & app. BOQ.					
Attn	31.8.2024	GF	31/08/2024	AK	

Continuation