

8
Sched XIV Form No. 13A

Particulars	Details of actual measurements				Correction of area
	No	L	B	D	
Name of Work → Residency to be built					
SI No → 11/15					
Thana → Dohad Road					
Agreement No → 238/580/2023-24					
Agency → Bharat Bhawan, S/O - Pradip Kumar					
Thana C/O → Jyoti Prakash					
Commence Date → 23/01/2024					
Completion Date → 22/01/2025					
RECORD - ENTRY					
23/1/18					
Excavation for foundation of structure up to 1.5m					
H/W = 2 Nos x 3.90m x 1.5m x 1.5m = 13.45 m ³					
B/Pipe = 1 No x 5.31m x 1.5m x 0.365m = 2.21 m ³					
Total = 15.66 m ³					
For 2 Nos Culvert = 31.32 m ³					
23/1/19					
Providing PCC M-15					
Concrete for plain					
H/W = 2 Nos x 3.90m x 1.5m x 0.15m = 1.84 m ³					
B/P = 1 No x 5.31m x 1.5m x 0.25m = 1.50 m ³					
Total = 2.85 m ³					
Continuation					
For 2 Nos Culvert = 5.80 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Qty. vide TMBP (9)					
30.34 m	GR	8587.91/m			Rs 260551=
9 1/2"		Providing and laying			
		RCC pipe NP-3			
	JO	- EI -			
Qty. vide TMBP (9)					
15.00 M	GR	3295.44/m			Rs 48682=
9 1/2"		Providing and			
		laying of RCC			
		pipe duct 300mm			
	JO	- EI -			
Qty. vide TMBP (5)					
20.50 M	GR	1025.67/m			Rs 20513=
		Rs 4580100=			
Add 19% (C+GST)		Rs 4/870221=			
Add SF	Rs	4/4460000			
	Rs	5494930=			
Less P.O. & 2% P. Retain		Rs 1099=			
Less previous payment		Rs 1549544=			
Less		Rs 5493831=			
Less previous payment		Rs 13475144=			
		Rs 20,18,687=			
M. J. 04/12/24					
5E					
		04/12/24			
		(E)			

Continuation