

1st & final Bill Measurement

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work— Const. & maintain. of Rd from Rahua to Dhanuka under MR in Bokharia Block					
N/Agency — Sumant Ks. Vill— Dhanuka Post— Dhanuki Chandpura P.S.— Benipatti Dist.— Madhubani					
Agg. No. — 02/MRD/2024-25					
Date of start — 12/08/2024					
Date of comp. — 10/05/2025					

① clearing & grubbing Rd land by manual means — do — all comp. jobs.

$$2 \times 2400 \times 1.00 = 4800 \text{ m}^2$$

$$\frac{4800}{10,000} = 0.48 \text{ Hac.}$$

$$\text{Qty} = 0.48 \text{ Hac.}$$

② Const. of GSB Gr-III by providing well graded material, spreading in uniform layers with motor

(BT) grader etc. do — all comp. jobs —

$$4.4 \text{ m} \times 2.00 \text{ m} \times 0.125 \text{ m} = 1.10 \text{ m}^3$$

$$6.0 \text{ m} \times 1.50 \text{ m} \times 0.145 \text{ m} = 1.28 \text{ m}^3$$

$$3.0 \text{ m} \times 1.70 \text{ m} \times 0.175 \text{ m} = 0.89 \text{ m}^3$$

$$3.2 \text{ m} \times 1.80 \text{ m} \times 0.145 \text{ m} = 1.102 \text{ m}^3$$

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grubbing Rd. land vide TMB Pg(1) Qty = 0.48 Hec. @ 76926.08/Hec. = 7 36924.00					
② constn of GSB Gr-II (BT) vide TMB Pg (4) Qty = 93.92 m ³ @ 2472.47/m ³ = 7 232214.00					
③ p/v & laying WRM-II (BT) vide TMB Pg(5) Qty = 64.42 m ³ @ 5232.58/m ³ = 7 337083.00					
④ p/v & laying WRM-III (BT) vide TMB Pg(7) Qty = 116.67 m ³ @ 4927.30/m ³ = 7 574868.00					
⑤ p/v & laying WRM III (PCC) vide TMB Pg(9) Qty = 20.02 m ³ @ 4927.30/m ³ = 7 98644.00					
⑥ p/v & applying prime coat vide TMB Pg(9) Qty = 1585.6 m ² @ 56.97/m ² = 7 88622.00					
⑦ p/v & applying Tack coat vide TMB Pg(13) Qty = 7395.595 m ² @ 16.36/m ² = 7 120992.00					

Continuation

= 1489347.00

$$B/F = + 1489347 = 0$$

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ p/v & laying semi-dense (SDR) bituminous conc. with 100-120TP - do - all comp. jobs - vide TMB Pg (14)					
				Qty -	184.88 m ³
⑨ @ 14401.90/m ³				7	2662623.4
⑩ const ⁿ of un-reinforced PCC M-30 vide TMB Pg (16)					
				Qty -	270.00 m ³
⑪ @ 9532.13/m ³				7	2573675
⑫ km stone - Rein cement concrete 11/5 grade					
(i) km stone Qty - 3 Nos					
@ 3328.42				7	9985.0
(ii) 200 m stone Qty - 11 Nos					
@ 896.27				7	9859.4
⑬ Direction and place identification sign - vide TMB Pg (16)					
				Qty -	1.92 m ²
@ 15308.71/m ²				7	29393.4
⑭ Retro-reflectORIZED traffic signs					
(i) 600 mm eqi. b triangle - vide TMB Pg (17)					
				Qty -	6 Nos.
@ 4671.64/m ²				7	28030.4
Continuation					26802912.4



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) 600 mm circular TMB Pg (17)					
Qty —			4 Nos.		
@ 4513.36/Nos				2	18056.24
(iii) 600 mm x 450 mm rect.					
vide TMB Pg (17) 6 Nos.					
@ 4369.43/Nos				2	26216.58
(13) Boundary pillar					
vide TMB Pg (17)					
Qty —			20 Nos.		
@ 833.72/Nos				2	16674.40
(14) Printing New letters					
vide TMB Pg (17)					
Qty —			352/ht/length		
@ 0.77/ht/length				2	271.84
(15) Planting of Trees and maint.					
vide TMB Pg (18) 156 Nos. (Qty)					
Qty —			156 Nos.		
@ 1305.10/Nos				2	20359.56
(16) Road Marking with Hot applied Thermoplastic					
vide TMB Pg (18)					
Qty —			480 m ²		
@ 886.50/m ²				2	425520.00
(17) P/V & Fixing 'Logo' of maintenance project					
vide TMB Pg (19) Qty —			4 Nos.		
@ 11940.77/Nos				2	47763.08
@ 11934.77/Nos					
Continuation					
				2	7540983
				2	7541007.02
				2	7540983.00

B/F-7540983 B/F-7540983
A/F-7541007

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① const ⁿ of subgrade and earth shoulders with app. material— vide TMB Pg (18)					
Qty —					1455.36 m ³
@ 263.24/m ³ —					2 388109.4
⑤ plastering with cement mort (1:4) on B/w					
vide TMB Pg (19)					(20.16 m ² ft.)
Qty —					30.96 m ²
@ 270.27/m ² —					2 5449.40
⑩ Painting two coats including primer coat					
vide TMB Pg (20)					
Qty —					20.16 m ²
@ 137.55/m ² —					2 2777.30
Total					2 7932.30
Add 18% GST (+)					2 1427.80
Add 1% LC (+)					2 7932.30
Add S.F. (+)					2 8408.90
Total					2 9523.80
0.13 % less (-)					2 123.80
Total					2 9511.10
Say					2 9511.10
Say					2 9511.10
Grand Total					2 9511.10

24/09/24
A.E.

Continuation
A.E.



142/17

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
B/w	—	1455.36 m			348027
S. chips	—	243 m ³			131102
C. sand	—	126.2 m ³			18225
Metal	—	310.96 m ³			
Screening material	—	49.57 m ³			
Sand	—	45.08 m ³			3381
Bituminous item					200735
a) SS ₁	—		1.322 MT		
b) RS ₁	—		1.664 MT		
c) S-90	—		19.64 MT		
d) waste plastic	—		1710 kg		
e) chipping material	—		270.48 m ³		
Grinder					
24/07/24					
T.S					
Indian oil corporation limited					
Invoice No - BHSS 20101271					Qty - 9
Date - 29/04/24					9.048 m
invoice No - BHSS 0101278					
Qty					
Date - 29/04/24					15.600 m
Grinder					
24/07/24					
T.S					

Continuation



26

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Value of this Bill ————					9511162=
Allotment Received ————					9511162=
(km) / 105					
d.d. 08/10/2024					
Vrno					
<u>Memo of Payment</u>					
S.D.—S.V. —————→					475558=
I.T.—I.V. —————→					95112=
S&T—N. —————→					95112=
C&T—N. —————→					95112=
L.C&S—N. —————→					95112=
Pavement					200720=
s.p.e —————→					75762=
deduction —————→					1132504=
By form —————→					8378658=
Total F —————→					9511162=
Passed for Rs. 9511162 = n/c (Nine) five lac eleven thousand one hundred sixty two only.					
 09/10/24 Executive Engineer R.W.T. Works Div., Bhopal <i>(Circular Stamp)</i> 0.45 Surveyor					

Continuation