

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 1967/अनु0 / चकिया, दिनांक: 24 / 09 / 2024

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय= विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

24/09/24

ज्ञापांक- 1967 दिनांक-24-09-2024

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

24/09/24



**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**


Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)	Agreement Amount (In Lakh)			Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (In Lakh)	Remarks	
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)											5 Years Routine Maintenance (In Lakh)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
4	RM/EA/CHA/23/0003	Pratapnagar Chowk To Solar Tak Via Nuniya Tola	31708412028	Latter No.844 Date- 01.08.2022	1.969	122.398	94.57494	17.09987	07 MBD/2023-24 Date- 25.10.2023	24.07.2024	Completed	3260.52	25	05.00	90.255500	90.13769	3.84146	Completed
					1.969	122.398	94.575	17.100							90.255500	90.13769	3.84146	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer,
 Rural Works Department,
 Works Division, Chakia.

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 09/2024
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lachs)	particulars
1	M.R. (3054) New maintenance Policy-2018	12030.93346	12030.93346	Certified that out of Rs 12030.93346 Lakh Receive upto the year.2024-25 executive engineer RWD, (W) DIV, chakia a sum of RS 12030.53900 Lakh has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs0.39446 lacks remaining unutilized at this end of the (up to 09/2024)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA

2nd ^{on the spot} and final bill

Sch. XLV-Form No.134

33

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from Pratepur Chok to Solar Tak via Nuniya Tola under M/R-3054					
Agency- Jai Construction					
Agreement No- 07MBD/2023-24					
Date of start - 25/10/2023					
Date of completion - 24/07/2024					
Record Entry					
① Constn of subgrade and earthen shoulder					
2 X 10 X 30 X 0.700 X 0.30					126.00m ³
2 X 10 X 30 X 0.700 X 0.30					126.00m ³
2 X 5 X 30 X 0.690 X 0.30					62.10m ³
2 X 10 X 30 X 0.700 X 0.30					126.00m ³
2 X 5 X 30 X 0.685 X 0.30					61.65m ³
2 X 1 X 30 X 0.680 X 0.30					12.24m ³
2 X 5 X 30 X 0.700 X 0.30					63.00m ³
2 X 5 X 30 X 0.700 X 0.30					63.00m ³
2 X 5 X 30 X 0.700 X 0.30					63.00m ³
2 X 2 X 30 X 0.690 X 0.30					24.84m ³
2 X 3 X 30 X 0.700 X 0.30					37.80m ³
2 X 1 X 30 X 0.680 X 0.30					12.24m ³
2 X 1 X 30 X 0.675 X 0.30					12.15m ³
2 X 2 X 30 X 0.700 X 0.30					25.20m ³
2 X 1 X 19 X 0.700 X 0.30					7.98m ³
					823.20m ³

Continuation

12-09-24
J.F



Abstract of cost

Sch. XLV-Form No.134

35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land					
Q-VTMB P25 ① = 0.3694 hect					
c.h. 62032.43/hect					22915.70
② Constn of subgrade and earthen shoulder					
Q-VTMB P33 ① = 823.20 m ²					
c.h. 243.72					200639.2
c.h. 254.19/m ²					209249.0
③ Prov'n granular subbase grading II					
Q-VTMB P25 ② = 60.27 m ²					
c.h. 2452.38/m ²					147805.0
④ Prov'n laying, spreading and compacting WBM grade-2					
Q-VTMB P25 ③ = 56.82 m ²					
c.h. 4756.75/m ²					270279.20
⑤ Prov'n laying, spreading and compacting WBM grade-3					
Q-VTMB P26 ④ = 91.85 m ²					
c.h. 4598.85/m ²					422404.0
⑥ Prov'n prime coat with emulsion (SS1)					
Q-VTMB P26 ⑤ = 949.73 m ²					
c.h. 61.96/m ²					58845.0
⑦ Prov'n Tack coat with emulsion (RS1)					

Continuation

1131497.00
1122887.00



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8-VTMBP26(6) =	4447.41m ²				
e h 21.18/m ² - R.					94196.61
(8) Prov'n laying and rolling Mix soil					
8-VTMBP27(7) =	949.73m ²				
e h 259.68/m ² - R.					2,46,62.67
(9) Prov'n and laying SDBC					
8-VTMBP27(8) =	86.16m ²				
e h 14155.96/m ² - R.					12,19,67.84
(10) Constn of unreinforced Pcc Pavement					
8-VTMBP28(9) =	641.75m ²				
e h 8586.96/m ² - R.					55,06,83.10
(11) Prov'n and fixing km stone					
8-VTMBP34(2) = 2 Nos					
e h 3070.62/each h					6141.24
(12) Prov'n and fixing 200mm stone					
8-VTMBP34(3) = 8 Nos					
e h 876.64/each h					7013.12
(13) 600mm equilateral					
8-VTMBP34(3) = 8 Nos					
e h 4283.36/each h					34267.28
(14) 600mm circular					
8-VTMBP34(3) = 2 Nos					
e h 5547.94/each h					11096.88
Continuation					
					82,57,345.00
					82,48,735.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) 600mm x 450 mm					
Q-VTMBP34(3) = 2 Nos					
e R - 5418.49/each					10837.00
(16) Planting of Trees by the road-side					
Q-VTMBP34(9) = 46 Nos					
e R 1108.95/each					51012.00
(17) Brown and laying Road Marking (BT Portion)					
Q-VTMBP28(10) = 182.00 m ²					
e R 823.80/m ² - R					149932.00
(18) Brown Pedestrian crossing					
Q-VTMBP34(5) = 8.00 m					
e R 823.80/m - R					6590.40
(19) Brown and laying Road Marking (CC Portion)					
Q-VTMBP28(11) = 211.80 m ²					
e R - 917.77/m ² - R					194384.00
(20) Brown and fixing masonry					
informatory sign board					
Q-VTMBP34(6) = 2 Nos					
P34(7) = 1 Nos					
3 Nos					
e R 12931.02/each					38793.00
R 8708893.00					
8700283.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8700283~
					Rs. 8708893=0
Add 1% Labour cost (+)					87003~
Add 18% GST (+)					1566057~
Add signage (+)					101825=0
					Rs. 16485162~
					Rs. 16485162~
Less 10% below (-)					1048516~
					Rs. 9436646~
Less Prev. Pay (-)					9013769=0
					Rs. 405098=0
					395877~
13-07-24					Rs.
J.E.					

Continuation