

year (2020-21)

(SC)

Schedule XLV-Form No. 134

PS School Surindar To PWD Road House of
Bamawatar.

DIVISION

Pratapgarh

SUB-DIVISION

MEASUREMENT BOOK

Agency - Sachindra Kumar

37/23-24

2nd and final Bill

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road :- Construction of Road from P. School Sarpani to P.W.D Road house at Remnuralah.					
Scheme under :- MMHSY (SC) 2020-21					
Total Length of Road :- 1.410 K.M.					
Block :- Pratapgarh (Supaul).					
Agreement No :- 13 S.B.D / MMHSY (SC) 2020-2021					
Name of Agency :- Sachindran Kumar					
Date of start :- 16/08/2021					
Date of Completion :- 15/08/2022					
Actual date of Completion :- 30/03/2024					
(1/9) Laying spreading and compaction of W.B.M-3 etc - do - do - all complete job for B.T portion for B.T portion :-					
$3 \text{ Nos} \times 25 (5.35 + 3.75) / 2 \times 0.075 = 25.594 \text{ m}^3$					
$29 \text{ Nos} \times 2.5 \text{ m} \times 3.75 \times 0.075 = 203.906 \text{ m}^3$					
for P.C.C Portion :-					
$3 \text{ Nos} \times 25 \text{ m} (4.97 + 3.75) / 2 \times 0.075 = 24.525 \text{ m}^3$					
$21 \text{ Nos} \times 2.5 \text{ m} \times 3.75 \times 0.075 = 147.656 \text{ m}^3$					
$1 \text{ Nos} \times 10 \text{ m} \times 3.75 \times 0.075 = 2.813 \text{ m}^3$					
Total = 404.494 m ³					

SLP
12/04/24
RFE

Continuation

Sch. XLV-Form No. 134 B. f. Rs = 9699299=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28/28 S/F/F 300 mm dia R.C.C. Hume pipe etc Q.V.T.M.B.P-(31) = 50.00 RM					
@ Rs - 894.34/RM - Rs = 44747=00					
29/29 Plastering with cement mortar (1:4) etc. - do - do - all - Comp-job Q.V.T.M.B.P-(31) = 16.910 m ²					
@ Rs - 206.42/m ² - Rs = 3501=00					
30/30 Bricks work in CM (1:3) in parapet wall Q.V.T.M.B.P-(32) = 2.400 m ³					
@ Rs - 6507.25/m ³ Rs - 15617=00					
31/31 P.C.C-M-20 architectural coping on the top of wing wall Retern wall Q.V.T.M.B.P-(32) = 10.00 m ²					
@ Rs - 450.48/m ² Rs = 4505=00					
Total = 9767669=00.					
Add 12% G.S.T Rs (+) 1172120=00					
" 1% L.Cess Rs (+) 97677=00					
" 10% S. fee Rs (+) 125790=00					
Total Rs = 11163256=00					
Less 7.5% Below as (-) 838361=00					
Rs Agreement Total = 10324895=00					
Less previous Amount (-) 7977101=00					
Continuation Total Rs = 2347794=00					

SLP
30/09/24
AE