

Name/Road:- Navigwan Bridge to muradah P.P.Dam  
Package No- MMSU Y/2023-024, Bagaha-2/01

# Schedule XLV-Form No. 134

Bagaha-2

DIVISION

Bhetaher — SUB-DIVISION

M/S Sabir Hussain

# Measurement Book

502

1st on A/c bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
→ Name of work -	Repair of Road from "Nawganwa" Bridge to muradch P. p					
	Dams" (Commr. 4/2023 - 02y)					
→ Agency - M/S Sabir Hussain						
	AT - Neuka tola, POST - Mahui					
	PS - Ram Nagar (West Champaran)					
→ Agreement no - 01 MBD / 2024 - 025					commr. 4/2024	
→ Date / commencement - 20 - 06 - 2024						
→ Date / completion - 19 - 03 - 2025						

Abstract of cost  
for 1st on A/C Bill (up to date)

52

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⇒ Name/ work - Repair of road from " Alawgawna Bridge to muradib P. P. Dam (mmarsuy/2023-024)					
⇒ Agency - M/S Sabir Hussain (At west Champaran)					
⇒ Agreement no - 01 MBD/2024-025 (mmarsuy)					
⇒ Date/ start - 20-06-2024					
⇒ Date/ completion - 19/03/2025					
1/(01) - clearing & grubbing Road land by including uprooting - do - do all c/ job					
8ty vide p(45)/Tmbs = 1.50 Hect @ Rs 76926.08/m <sup>3</sup> = Rs 115,389=					
2/(02) - Box cutting - Excavation for Road way in soil - do - do - all c/ job					
8ty vide p(45)/Tmbs = 3700.826 @ Rs 104.01/m <sup>3</sup> = Rs 384,923=					
3/(03) - construction of Embank- ment with approved materials for Road way cutting - do - do - all c/ job					
8ty vide p(45)/Tmbs = 2220.49 @ Rs 81.50/m <sup>3</sup> = Rs 180,970=					
					1
					= Rs 6812.82

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/(03) I - for 1000m Lead.					
Qty vide P(36) / Tm <sup>3</sup> = 212.6 m <sup>3</sup>					
@ Rs 302.86 / m <sup>3</sup>					= Rs 64,206 =
II - for 100m lead.					
Qty vide A(46) / m <sup>3</sup> = 494.68 m <sup>3</sup>					
@ Rs 160.98 / m <sup>3</sup>					= Rs 79,633 =
5/(04) - Scrapping the existing Bituminous Road surface					
do - do - all C/50 b					
Qty vide P(46) / Tm <sup>3</sup> = 7514.06					
@ Rs 32.78 / m <sup>2</sup>					= Rs 246,311 =
6/(05) - construction of earthen shoulder - do - do - all C/50.					
Qty vide P(46) / Tm <sup>3</sup> = 3830.33 m <sup>3</sup>					
@ Rs 264.72 / m <sup>3</sup>					= Rs 10,13,965 =
7/(06) - G.S.B. construction of GST by providing					
well graded mat - do - grading - I					
do - do - C/50 b					
Qty vide P(46) / Tm <sup>3</sup> = 2931.26 m <sup>3</sup>					
@ Rs 3863.325 / m <sup>3</sup>					= Rs 93,927.4 =
8/(07) - G.S.B. (grading-2) - P.L. const. of G.S.B. by providing					
well graded mat. - do - do -					
all C/50 b.					
Qty vide P(47) / Tm <sup>3</sup> = 293.206 m <sup>3</sup>					
@ Rs 3275.26 / m <sup>3</sup>					= Rs 9,60,326 =
Continuation = Rs 1,24,38,470 =					

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. B.F. Amount				= Rs	12438470 =
9/ (08) - L1 BM Gr-II - P/ v.					
Laying, spreading &					
compacting stone					
Aggregates - do - do - all 45					
Qty wide P(47)/TMB = 266.282 m <sup>3</sup>					
@ Rs 6957.18 /m <sup>3</sup>				= Rs	1852,568 =
10/ (09) L1 BM Gr-III - providing					
Laying, spreading &					
compacting stone					
Aggregates - do - do - all 45					
Qty wide P(47)/TMB = 1433.60 m <sup>3</sup>					
@ Rs 6529.99 /m <sup>3</sup>				= Rs	9361394 =
11/ (10) - curv m: providing					
Laying, spreading and					
compacting graded stone					
Agg to wet max macadam					
do - do - all 45/ton					
Qty wide P(47)/TMB = 412.50 m <sup>3</sup>					
Qty wide P(50) /TMB = 618.75 m <sup>3</sup>					
				T =	1031.25 m <sup>3</sup>
@ Rs 6449.855 /m <sup>3</sup>				= Rs	6651413 =
12/ (26) - providing & fixing					
of typical mm assy in-					
formatory sign board					
with 'Logo' board - do -					
do - all 45/ton					
Qty wide P(48) /TMB = 2 nos.					
@ Rs 11,385.85 /each				= Rs	22772 =
				Continuation	= Rs 303,26,617 =

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B-F-Hrment					= Rs 303,26,617 =
13/(27) - Earth work in excavation for found " do - do - all c/sbs					
Qty vide P(48)/TMB = 187.14 m <sup>3</sup>					
@ Rs 405.83/m <sup>3</sup> = Rs 75,947 =					
14/(28) - providing M-15 (PCC - (1:2.5:5) as levelling - do - do - all 450 br					
Qty vide P(48)/TMB = 33.30 m <sup>3</sup>					
@ Rs 8622.09/m <sup>3</sup> = Rs 287,115 =					
15/(29) - plain cement concrete in sub-structure - do - do - all 450. (M-20)					
Qty vide P(48)/TMB = 202.14 m <sup>3</sup>					
@ Rs 9702.12/m <sup>3</sup> = Rs 196,118.6 =					
16/(30) - HPC - 1000 mm dia pl. and laying R-C-C. pipe N.P-3 for culverts on 1st class bedding do - do - all 450m					
Qty vide P(49)/TMB = 60.4 m					
@ Rs 6896.55/m = Rs 413,793 =					
17/(35) - 300 m m irrigation pipe and laying of R-C-C pipe duct 300mm dia - do - do - all 450m.					
Qty vide P(49)/TMB = 50 M					
@ Rs 1056.707/m = Rs 52,835 =					
Continuation = Rs 331,17,493 =					

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B-F Amount				= Rs	33117493 = L
18/(36) - Dismantling of existing structures - do - do all C.S.					
(i) for cement & concrete.					
Qty vide P(49)/TMB = 3.00 m <sup>3</sup>					
@ Rs 692.768/m <sup>3</sup>				= Rs	2078=L
19/(37)(ii) - R-C-C - (Dismantling)					
Qty vide P(49)/TMB = 6.00 m <sup>3</sup>					
@ Rs 1610.017/m <sup>3</sup>				= Rs	9660=L
20/(38) III - cement mortar (Dismant)					
Qty vide P(49)/TMB = 4.950 m <sup>3</sup>					
@ Rs 321.932/m <sup>3</sup>				= Rs	15936=L
Add - 18% GST				= Rs	33145.167=L
Add - 1% LICSS				= Rs	331452=L
Add - Seigniorage fee (S.F.)					
(i) Vide P(50)/TMB				= Rs	5,19,655=L
(ii) Vide P(51) = 5,63,812=L					
S.F. @ 10%				= Rs	56,381=L
				= Rs	400,18,785=L
Less, 0.29% below					
(As per Agreement) = (-) 116054=L					
Net payable Amount value = Rs 3,99,02731=L					
<del>12/12/2024</del>					
J.C.					
<del>10/12/2024</del>					
12/12/2024					
AE					
Continuation					