

PWD Patil Singhoriya School to Patel Nagar

Singhoriya

Schedule XLV-Form No. 134

mmasyl (50)

DIVISION

SUB-DIVISION

2973

MEASUREMENT BOOK

Singhoriya

Kumar (4th)

(2)

2nd and Final Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Name of work - Construction of Road and Path Singheri - 4th school to Path Nagar Singheriya under Block Riga under Mungsey (SC)					
Name of Agency - Jitendra Kumar					
Agg. No. - 78580/2020-21					
Date of Commencement - 09-09-20					
Date of Completion - 08-09-2021 (Stipulated)					
Actual Date - 19-01-2024					
(1) Plv bench mark pillars all complete job. 0.729 km GVTMBP (6) sl-00 (a) RS. 4181.10/km RS. 3048.00					
(2) Plv reference pillars all comp job. 0.729 km GVTMBP (6) sl-02 (a) RS. 826.41/km RS. 1404.00					
(3) Plv cleaning & grubbing road land all comp job. 0.22 Hect GVTMBP (6) sl-03 (a) RS. 5133.76/Hect RS. 11249.00					
(4) Excavation in Soil C.O.RS 15701.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
in road land					
all comp job.					
64.45 m ³ QVTMBP-6 sl-4					
@ RS 126.24/m ³				RS	8136.00
5 Construction of embankment					
Soil obtained from					
Road cutting					
all comp job.					
64.45 m ³ QVTMBP-7 sl-5					
@ RS. 36.99/m ³				RS.	2334.00
6 Construction of embankment					
Soil obtained from					
borrow pit lead up to					
100m - all comp job.					
1205.6 m ³ QVTMBP-16 sl-13/6					
@ RS 175.22/m ³				RS	211245.00
7 Construction of embankment					
Soil obtained from					
borrow pit lead up to					
100m - all comp job.					
301.40 m ³ QVTMBP-16 sl-14/7					
@ RS 138.44/m ³				RS	41726.00
8 P.V. G.S.B. with stone					
metal					
all comp job.					
288.19 m ³ QVTMBP-10 sl-1/8					
@ RS. 2456.32/m ³				RS.	794344.00
C.P. RS 1073486.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 NOS QVTMBP-14	sl-24				
① RS. 36.19.27 Each				RS	14477.00
(21) 25 P/V 600mm circular sign board all comp job.					
2 NOS QVTMBP-14	sl-25				
① RS. 4765.40 Each				RS	9531.00
(22) 26 P/V 600mm x 450mm rectangular sign board					
all comp job					
2 NOS QVTMBP-14	sl-26				
① RS. 4719.49 Each				RS	9439.00
(23) 27 P/V Road marking with hot applied thermo plastic comp on B.T Surface					
145.80 M ² QVTMBP-14	sl-27				
① 138.82/m ²				RS	107866.00
(24) 28 P/V Double strips all comp.	sl-28				
28.195 M ² QVTMBP-15					
① RS. 212.72/m ²				RS	5983.00
(25) 29 P/V Planing of tree all comp job.					
15 NOS QVTMBP-15	sl-29				
① RS 776.12 Each				RS	11642.00
				RS	3451274.00
Add G.S.T ① 12 %				① RS	414153.00
Add Labour ① 9 %				① RS	34513.00
S.F. ① 10 % + RS 392574.00				① RS	39257.00
				RS	3939197.00
Less For 13.2 5% below as per Agreement				① RS	521944.00
				RS	3417253.00
Less for previous payment, VTMBS, ① RS					1000000.00
Payable RS				RS	2417253.00
work has been completed as per estimate and specification.					

19-11-24
J.E.
Rajga

29/01/24
EE

Continuation

19.1.2024
A.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
Earth = 1507.00 m ³ @ R 23 78/m ³ R-3					35836.00
stone Aggregate size					
10mm = 0.63 m ³ @ R 614.17/m ³ R-3					387.00
20mm = 1.27 m ³ @ R 550.85/m ³ R-3					700.00
40mm = 1.27 m ³ @ R 441.00/m ³ R-3					560.00
53 to 26.50mm = 1.21 m ³ @ R 458.22/m ³ R-3					55463.00
26.50 to 4.75mm = 155.62 m ³ @ R 411.33/m ³ R-3					64011.00
below 2.36mm = 69.17 m ³ @ R 185.94/m ³ R-3					12861.00
53 to 22.40mm = 241.94 m ³ @ R 458.22/m ³ R-3					110862.00
Hyd-B 11.20mm = 47.99 m ³ @ R 345.52/m ³ R-3					16582.00
13.20 to 0.075mm = 50.58 m ³ @ R 470.04/m ³ R-3					23775.00
crushed stone Aggregate =					

	118.10 m ³ @ R 528.14/m ³ R-3		62373.00
coarse sand = 60.77 m ³ @ R 150.80/m ³ R-3			9164.00
cement = 47.01 MT			
Bitumen Emulsion (SS-1) = 1.593 MT			
Bitumen Emulsion (RS-1) = 0.515 MT			
Bitumen (S-90) = 3.560 MT			
		Total R-3 =	392574.00
S.F. @ 10 Y. 04 R-3	392574.00 = 39257.00		

<u>Bitumen Statement</u>					
Item		supply qty (MT)	consumed qty (MT)	Balance qty (MT)	
SS-1, Invoice No - BR013004 382 dt - 07-12-23		1.800	1.593	0.207	
RS-1, FY-23-24 - EB 055 dt - 07-12-23		0.600	0.515	0.085	
S-90 = Invoice BR013004 389 dt - 07-12-23		0.4170			
ST = Invoice BR013004 389		3.23600			
		3.88300	3.560	0.3232	

PTD
 19-01-24
 J.E.
 Riga

Continuation