

प्रमाणित किया जाता है कि इस मापी पुस्तक में मशीन के द्वारा अंकित कुल 100 एक सौ पन्ने हैं यह मापी पुस्तक श्री...अनंग द्वारा... सहायक अधियन्ता ग्रामीण कार्य विभाग कार्य अवर प्रमण्डल....जैन/रु...को निर्गत किया जाता है।

(Signature)
कार्यपालक अधियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मध्यबनी
(Signature)

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2662

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Ist. on A/C Bill.
					Record measurement
					N.W:- const. of Rd. from T.O to
					Berlavar chandharital Rd.
					under m.m.b.s.y. (SC)
					N.I.A:- Sri vishwanath OJha.
					Agr. NO.- 17 SBD 19021-22.
					Date of start - 07.4.21.
					Date of completion - 06.4.22.

① Setting out pillars -

-do - do - E.I.I.

6 nos ✓

Dimension of building Rd. width - do E.I.I. 2
 $2 \times 30.00 \times 3.50 = 210.00 \text{ m}$

$5 \times 30.00 \times 3.50 = 525.00 \text{ m}$

$4 \times 30.00 \times 3.50 = 420.00 \text{ m}$

$1 \times 25.70 \times 3.50 = 89.95 \text{ m}$

1244.95 m^2

$\div 10,000 = 0.13 \text{ Hect.}$

7

Walls	2.00	1.00	0.50	0.50	0.50	0.50
Roof	2.00	1.00	0.50	0.50	0.50	0.50
Doors	2.00	1.00	0.50	0.50	0.50	0.50
Windows	2.00	1.00	0.50	0.50	0.50	0.50
Walls	2.00	1.00	0.50	0.50	0.50	0.50

Continuation

Abstract of cost

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Setting out pillar... of cl I					
cty wide TMB P-(11)					
	0.6110 @ 2403.62 /No -	14422/-			
2. Clearing & Grubbing of cl I					
cty wide TMB P-(11)					
	0.0110 @ 52970.33 /Hr -	6896/-			
3. Construction of embankment....					
of cl I cty wide TMB P-(11)					
(a) lead up to 1000m					
	772.76 m ³ @ 154.07/m ³ -	119059/-			
(b) lead up to 1000 m					
	193.192 m ³ @ 190.36/m ³ -	36776/-			
4. Construction of GS @ go I ... of					
cl I cty wide TMB P-(12) & P-(14)					
	99.72 m ³ + 42.07 m ³ =	81.79 m ³			
	81.79 m ³ @ 2800.53/m ³ -	229055/-			
5. Providing & laying WB MG+II ...					
... of cl I cty wide TMB P-(12) (15)					
	87.22 m ³ + 79.66 = 166.88 m ³				
	166.88 m ³ @ 3516.23/m ³ -	586788/-			
6. Providing & fixing board.... of cl I					
cty wide TMB P-(12) & P-(19)					
	02 + 03 = 05 No. @ 10314.96/No -	51575/-			
7. Construction of c.c. pavement....					
of cl I cty wide TMB P-(12), P-(17)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	184.73 m ³ + 153.09 = 337.82 m ³				
	337.82 m ³ @ 6972.30 /m ³ = 2355382/-				
8. Construction of subgrade of					
cty wide TM II P - (17)					
89.23 m ³ @ 192.04 /m ³ = 17136/-					
9. Road marking on edge of ctv					
cty wide TM II P - (17)					
129.60 m ² @ 721.95 /m ² = 93565/-					
10. Reinforced cement concrete M15 . . .					
. . . . of ctv cty wide TM II P - (17)					
(a) Kimestone - 02 No. @ 2295.20 = 4591/-					
(b) 20mm stone - 03 No. @ 617.24 /No = 1852/-					
11. Providing & fixing retro-reflective					
board of ctv cty wide TM II P - (17)					
(a) 600 mm △ - 04 No. @ 3397.31 /No = 13589/-					
(b) 900 mm octagon - 02 No. @ 8476.60 /No = 16949/-					
(c) 600 × 450 □ - 02 No. @ 4513.04 /No = 9026/-					
					1
					35,566.63/-
Add 13% G.S.T. + L. fees					+ 462366/-
Add S. Fee					+ 40534/-
					4059563/-
As per agreement 0.02% below					(-) 812/-
					4058751/-
Previous payment					(-) 2094418/-
					1964333/-
11/01/24					Year
Continuation					JE.
16/01/24					16/01/2024