

35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from 102 Packer's Gadam to Madhuban Gadam total 1/2					
Agency - Rauf Parveez Alam					
Agreement No - 06/SB/2021-22					
Date of Start - 04-02-2021					
Date of Completion - 03-11-2022					
Actual Date of Completion - 28-01-24					

Construction of Reference and Working Benchmarks for all comp.

0.830km vide TMB P- (24)
@ 3333.23/km
£ 2,767.00

(11) Construction of
Reference pillar
- do all comp

0.830km wide TMB P- (24)
@ 1565.98/Km

Rs 1,300=00

Continuation
Rs- 4067=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					- do all comp. job
7.5m					vide TMB P- (17)
					@ 3684.96/m
					Rs- 27,637.00
(30/65)					planting of trees and their maintenance for one year - do all comp.
38 Nos					vide TMB P- (34)
					@ 800.00/each
					Rs- 30,400.00
					Rs- 58,03,395.00
					Add 12% GST @ Rs- 6,00,407.00
					Add 1% L. less @ Rs- 50,034.00
					Add S. Fee @ Rs- 34,905.00
					Rs- 56,88,741.00
					Less 2.79% as per agreement
					(-) Rs- 1,58,716.00
					Rs- 55,30,025.00
					Less Previous Payment
					(-) Rs- 21,62,151.00
					Rs- 33,67,874.00
28/01/24					JE

Continuation