

Charitra Dardhari Tola Se Samidha ke  
ghar Tak. Under MMSY NDA (Buck)  
**Schedule XLV-Form No. 134**

MB No- 602/2023-24

Areej **DIVISION**

Areej **SUB-DIVISION**

Utkarsh Arvind Builders Pvt-Ltd.

**MEASUREMENT BOOK**

आजुब कुमार मदीयिया, हा आ

## Sch.XLV-Form No. 134

| Particulars                                                                                                  | Details of actual measure |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------|---------------------------|----|----|----|------------------|
|                                                                                                              | No.                       | L. | B. | D. |                  |
| Name of work- Const <sup>n</sup> of road from Chetia Darhori Tola to Samidha Kaghari taluk under MWSY (Pris) |                           |    |    |    |                  |
| Agency- Utkarsh Anand Builders Pvt. Ltd                                                                      |                           |    |    |    |                  |
| Agreement No - 01/SBD/2023-24                                                                                |                           |    |    |    |                  |
| Agreement Value - 37961767=00                                                                                |                           |    |    |    |                  |
| Date of Start - 23/06/2023                                                                                   |                           |    |    |    |                  |
| Date of Completion - 22/06/2024                                                                              |                           |    |    |    |                  |
| Actual date of Completion -                                                                                  |                           |    |    |    |                  |
| Date of Entry:-                                                                                              |                           |    |    |    |                  |
| <u>Record Entry</u>                                                                                          |                           |    |    |    |                  |
| ① Prov <sup>n</sup> Prime coat with emulsion (SS)                                                            |                           |    |    |    |                  |

|                                                  |   |      |                        |         |
|--------------------------------------------------|---|------|------------------------|---------|
| 1                                                | X | 6.00 | X 3.75 =               | 97.50   |
| 5                                                | X | 30   | X 3.75 =               | 562.50  |
| 6                                                | X | 30   | X 3.75 =               | 675.00  |
| 5                                                | X | 30   | X 3.75 =               | 562.50  |
| 1                                                | X | 25   | X 3.75 =               | 93.75   |
| Junction (Bell mouth):-                          |   |      |                        |         |
| 1                                                | X | 17   | X 7.0 + 16.70 + 3.75 = | 97.45   |
| 1                                                | X | 20   | X 8.50 + 7.75 + 3.75 = | 133.33  |
| 1                                                | X | 25   | X 9.15 + 8.50 + 3.75 = | 178.33  |
| 1                                                | X | 15   | X 5.85 + 5.10 + 3.75 = | 73.00   |
|                                                  |   |      |                        | 2475.36 |
| ② Prov <sup>n</sup> Tack coat with emulsion (RS) |   |      |                        |         |
| Q - same as above                                |   |      |                        | 2475.36 |

Continuation

## Sch.XLV-Form No. 134

| Particulars                                                                                                                                                                                          | Details of actual measure |         |    |    | Contents of area     |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|---------|----|----|----------------------|
|                                                                                                                                                                                                      | No.                       | L.      | B. | D. |                      |
| ③ From laying and rolling of close graded premix surfacing of 20mm thick HIX-seal                                                                                                                    |                           |         |    |    |                      |
| Q. vide Page 74 ① =                                                                                                                                                                                  | 2                         | 475.36M |    |    | <sup>2</sup>         |
| ④ From laying Road marking                                                                                                                                                                           |                           |         |    |    |                      |
| 2 x 5 x 30 x 0.100 =                                                                                                                                                                                 |                           |         |    |    | 30.00M <sup>L</sup>  |
| 2 x 5 x 30 x 0.100 =                                                                                                                                                                                 |                           |         |    |    | 30.00M <sup>2</sup>  |
| 2 x 5 x 30 x 0.100 =                                                                                                                                                                                 |                           |         |    |    | 30.00M <sup>C</sup>  |
| 2 x 2 x 30 x 0.100 =                                                                                                                                                                                 |                           |         |    |    | 12.00M <sup>C</sup>  |
| 2 x 1 x 15 x 0.100 =                                                                                                                                                                                 |                           |         |    |    | 3.00M <sup>2</sup>   |
|                                                                                                                                                                                                      |                           |         |    |    | 105.00M              |
| ⑤ From 15mm rumble strips                                                                                                                                                                            |                           |         |    |    |                      |
| 2 x 15 x 3.75 x 0.25 =                                                                                                                                                                               |                           |         |    |    | 28.125M <sup>2</sup> |
| ⑥ From laying Road marking paint                                                                                                                                                                     |                           |         |    |    |                      |
| Q. vide item no ⑤ =                                                                                                                                                                                  |                           |         |    |    | 28.125M <sup>2</sup> |
| ⑦ Planting of Trees by the road side                                                                                                                                                                 |                           |         |    |    | 132M <sup>2</sup>    |
| ⑧ From and fixing masonry maintenance board                                                                                                                                                          |                           |         |    |    | 1M <sup>2</sup>      |
| <div style="display: flex; justify-content: space-between; align-items: center;"> <div> <p>Sumit</p> <p>22/02/2024</p> <p>J.E.</p> </div> <div> <p>Sumit</p> <p>22/02/24</p> <p>AB</p> </div> </div> |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |
|                                                                                                                                                                                                      |                           |         |    |    |                      |

Continuation

## Sch.XLV-Form No. 134

| Particulars           | Details of actual measure |          |        |    | Contents of area |
|-----------------------|---------------------------|----------|--------|----|------------------|
|                       | No.                       | L.       | B.     | D. |                  |
| E/W calculation sheet |                           |          |        |    |                  |
| Cb                    | Area                      | 11. Area | length |    | Volume           |
| 0                     | 1.729                     |          |        |    |                  |
| 50                    | 5.110                     | 3.420    | 50     |    | 170.975          |
| 100                   | 5.466                     | 5.288    | 50     |    | 264.400          |
| 150                   | 5.784                     | 5.325    | 50     |    | 266.250          |
| 200                   | 5.912                     | 5.548    | 50     |    | 277.400          |
| 250                   | 2.024                     | 3.968    | 50     |    | 198.400          |
| 300                   | 1.292                     | 1.658    | 50     |    | 82.900           |
| 350                   | 1.238                     | 1.265    | 50     |    | 63.250           |
| 400                   | 1.337                     | 1.288    | 50     |    | 64.375           |
| 450                   | 1.456                     | 1.397    | 50     |    | 69.825           |
| 500                   | 1.311                     | 1.384    | 50     |    | 69.175           |
| 550                   | 5.495                     | 3.403    | 50     |    | 170.150          |
| 600                   | 5.742                     | 5.619    | 50     |    | 280.725          |
| 650                   | 5.475                     | 5.609    | 50     |    | 280.425          |
| 700                   | 5.673                     | 5.574    | 50     |    | 278.700          |
| 750                   | 5.712                     | 5.693    | 50     |    | 284.625          |
| 800                   | 5.535                     | 5.624    | 50     |    | 281.175          |
| 850                   | 5.160                     | 5.348    | 50     |    | 267.375          |
| 900                   | 4.626                     | 4.893    | 50     |    | 244.650          |
| 950                   | 1.944                     | 3.285    | 50     |    | 164.250          |
| 1000                  | 1.862                     | 1.903    | 50     |    | 95.150           |
| 1050                  | 1.848                     | 1.855    | 50     |    | 92.750           |
| 1100                  | 1.948                     | 1.898    | 50     |    | 94.900           |
| 1150                  | 1.859                     | 1.904    | 50     |    | 95.175           |
| 1200                  | 1.984                     | 1.922    | 50     |    | 96.075           |
| 1250                  | 1.778                     | 1.881    | 50     |    | 94.050           |
| 1300                  | 1.975                     | 1.877    | 50     |    | 93.825           |

Continuation

## Sch.XLV-Form No. 134

| Particulars | Details of actual measure |       |    |         | Contents of area |
|-------------|---------------------------|-------|----|---------|------------------|
|             | No.                       | L.    | B. | D.      |                  |
| 1350        | 1.747                     | 1.861 | 50 | 93.050  |                  |
| 1400        | 1.883                     | 1.815 | 50 | 90.780  |                  |
| 1450        | 1.963                     | 1.923 | 50 | 96.150  |                  |
| 1500        | 1.748                     | 1.856 | 50 | 92.775  |                  |
| 1550        | 2.108                     | 1.928 | 50 | 96.400  |                  |
| 1600        | 1.959                     | 2.034 | 50 | 101.675 |                  |
| 1650        | 5.152                     | 3.556 | 50 | 177.775 |                  |
| 1700        | 5.280                     | 5.216 | 50 | 260.800 |                  |
| 1750        | 5.365                     | 5.323 | 50 | 266.125 |                  |
| 1800        | 5.150                     | 5.258 | 50 | 262.875 |                  |
| 1850        | 1.865                     | 3.508 | 50 | 175.375 |                  |
| 1900        | 1.890                     | 1.878 | 50 | 93.875  |                  |
| 1950        | 2.013                     | 1.952 | 50 | 97.575  |                  |
| 2000        | 1.870                     | 1.942 | 50 | 97.075  |                  |

|      |       |       |    |         |
|------|-------|-------|----|---------|
| 2050 | 1.865 | 1.868 | 50 | 93.375  |
| 2100 | 5.607 | 3.736 | 50 | 186.800 |
| 2150 | 6.310 | 5.959 | 50 | 297.925 |
| 2200 | 5.895 | 6.103 | 50 | 305.125 |
| 2250 | 5.745 | 5.820 | 50 | 291.000 |
| 2300 | 5.457 | 5.601 | 50 | 280.050 |
| 2350 | 5.124 | 5.291 | 50 | 264.525 |
| 2400 | 5.717 | 5.421 | 50 | 271.025 |
| 2450 | 6.570 | 6.144 | 50 | 307.175 |
| 2500 | 5.904 | 6.237 | 50 | 311.850 |
| 2550 | 5.958 | 5.931 | 50 | 296.550 |
| 2600 | 5.363 | 5.661 | 50 | 283.025 |
| 2650 | 6.030 | 5.697 | 50 | 284.825 |
| 2663 | 4.711 | 5.371 | 13 | 69.817  |

Total S/W ~~sty~~ including crust - 9986.49217

Continuation

## Sch.XLV-Form No. 134

| Particulars                     | Details of actual measure |    |              |    | Contents of area      |
|---------------------------------|---------------------------|----|--------------|----|-----------------------|
|                                 | No.                       | L. | B.           | D. |                       |
|                                 |                           |    | B.F F/W qty. |    | 9986.492 <sup>3</sup> |
| Less qty of subgrade & shoulder | (-)                       |    |              |    | 4222.323 <sup>3</sup> |
| Less qty of box cutting         | (-)                       |    |              |    | 53.25 <sup>3</sup>    |
| Less qty of U.S.B               | (-)                       |    |              |    | 1540.87 <sup>3</sup>  |
| Less qty of W.D.M               | (-)                       |    |              |    | 793.95 <sup>3</sup>   |
| Less qty of P.C                 | (-)                       |    |              |    | 788.26 <sup>3</sup>   |
| Less qty of Mix seal            | (-)                       |    |              |    | 113.19 <sup>3</sup>   |
| Less qty of B.F/siding          | (-)                       |    |              |    | 120.75 <sup>3</sup>   |
| Net F/W qty                     |                           |    |              |    | 2353.899 <sup>3</sup> |

① Constn of embankment

lead up to 1000 ft

Qty - 20% of 2353.899<sup>3</sup> = 470.78<sup>3</sup>Already laid qty - Page 135 (-) 287.60<sup>3</sup>183.18<sup>3</sup>

② Constn of subakment

lead up to 100 ft

Qty - 80% of 2353.899<sup>3</sup> = 1883.12<sup>3</sup>Already laid qty - Page 135 (-) 1150.39<sup>3</sup>732.73<sup>3</sup>

Sum  
28102/24  
J E

# Abstract of cost

78

Sch. XLV-Form No. 134

| Particulars                                                               | Details of actual measure |    |    |    | Contents of area |
|---------------------------------------------------------------------------|---------------------------|----|----|----|------------------|
|                                                                           | No.                       | L. | B. | D. |                  |
| ( <del>1</del><br>59) Prov <sup>n</sup> and fixing benchmark              |                           |    |    |    |                  |
| Q-VTMB/63① = 2.66 Km                                                      |                           |    |    |    |                  |
| c R. 5139.57/Km R.                                                        |                           |    |    |    | 13671=00         |
| ( <del>2</del><br>60) Prov <sup>n</sup> and fixing Ref. pillar            |                           |    |    |    |                  |
| Q-VTMB/63② = 2.66 Km                                                      |                           |    |    |    |                  |
| c R. 2417=27/Km R.                                                        |                           |    |    |    | 6430=00          |
| ( <del>3</del><br>61) Clearing and grubbing road land                     |                           |    |    |    |                  |
| Q-VTMB/63③ = 1.071 hect                                                   |                           |    |    |    |                  |
| c R. 72697.86/hect. R.                                                    |                           |    |    |    | 77787=00         |
| ( <del>4</del><br>62) Excavation for roadway (box cutting)                |                           |    |    |    |                  |
| Q-VTMB/63④ = 53.25 M <sup>3</sup>                                         |                           |    |    |    |                  |
| c R. 103.85/M <sup>3</sup> - R.                                           |                           |    |    |    | 5530=00          |
| ( <del>5</del><br>63) Const <sup>n</sup> of embankment lead up to 1000 M  |                           |    |    |    |                  |
| Q-VTMB/63⑤ = 287.60 M <sup>3</sup>                                        |                           |    |    |    |                  |
| R 77① = 183.18 M <sup>3</sup>                                             |                           |    |    |    |                  |
| 470.78 M <sup>3</sup>                                                     |                           |    |    |    |                  |
| c R. 258.52/M <sup>3</sup> - R.                                           |                           |    |    |    | 121706=00        |
| ( <del>6</del><br>64) Const <sup>n</sup> of embankment lead up to 100 M   |                           |    |    |    |                  |
| Q-VTMB/63⑥ = 1150.39 M <sup>3</sup>                                       |                           |    |    |    |                  |
| R 77② = 732.73 M <sup>3</sup>                                             |                           |    |    |    |                  |
| 1883.12 M <sup>3</sup>                                                    |                           |    |    |    |                  |
| c R. 175=01/M <sup>3</sup> R.                                             |                           |    |    |    | 329565=00        |
| ( <del>7</del><br>65) Const <sup>n</sup> of subgrade and earthen shoulder |                           |    |    |    |                  |
| - all e job                                                               |                           |    |    |    |                  |

Continuation

554689=00



## Sch.XLV-Form No. 134

| Particulars                            | Details of actual measure |    |    |           | Contents of area |
|----------------------------------------|---------------------------|----|----|-----------|------------------|
|                                        | No.                       | L. | B. | D.        |                  |
| 8. VTNB P63 (8) =                      |                           |    |    | 4222.3237 |                  |
| c ft- 263.33/m <sup>3</sup> - ft- 11   |                           |    |    |           | 11,864 = 0       |
| (8) from unimular sub base             |                           |    |    |           |                  |
| (66+71)                                |                           |    |    |           |                  |
| grading I                              |                           |    |    |           |                  |
| 8. VTNB P64 (8) =                      |                           |    |    | 1540.877  |                  |
| c ft 4361.20/m <sup>3</sup> - ft- 6    |                           |    |    |           | 7,20,042 = 0     |
| (9) from lying, spreading              |                           |    |    |           |                  |
| (67+72)                                |                           |    |    |           |                  |
| and compacting WBS                     |                           |    |    |           |                  |
| grade-3                                |                           |    |    |           |                  |
| 8. VTNB P64 (9) =                      |                           |    |    | 793.957   |                  |
| c ft. 5893 = 14/m <sup>3</sup> - ft 46 |                           |    |    |           | 78,858 = 0       |
| (10) from prime coat with              |                           |    |    |           |                  |
| (68)                                   |                           |    |    |           |                  |
| emulsion (SS)                          |                           |    |    |           |                  |
| 8. VTNB P64 (10) =                     |                           |    |    | 3187.507  |                  |
| P73 (1) =                              |                           |    |    | 2475.367  |                  |
|                                        |                           |    |    | 5662.867  |                  |
| Limited -                              |                           |    |    | 5659.387  |                  |
| c ft- 60.40/m <sup>2</sup> - ft 3      |                           |    |    |           | 41,827 = 0       |
| (11) from tack coat with               |                           |    |    |           |                  |
| (69)                                   |                           |    |    |           |                  |
| emulsion (RS)                          |                           |    |    |           |                  |
| 8. VTNB P64 (11) =                     |                           |    |    | 3187.507  |                  |
| P73 (2) =                              |                           |    |    | 2475.367  |                  |
|                                        |                           |    |    | 5662.867  |                  |
| Limited -                              |                           |    |    | 5659.387  |                  |
| c ft- 210 = 77/m <sup>2</sup> - ft 1   |                           |    |    |           | 17,581.5 = 0     |
| (12) from lying mix - 2nd              |                           |    |    |           |                  |
| (70)                                   |                           |    |    |           |                  |
| 8. VTNB P64 (12) =                     |                           |    |    | 3187.507  |                  |
| P74 (3) =                              |                           |    |    | 2475.367  |                  |
|                                        |                           |    |    | 5662.867  |                  |
| Limited -                              |                           |    |    | 5659.387  |                  |

Continuation

1,35,24,825 = 0



## Sch.XLV-Form No. 134

| Particulars                                     | Details of actual measure |    |    |    | Contents of area |
|-------------------------------------------------|---------------------------|----|----|----|------------------|
|                                                 | No.                       | L. | B. | D. |                  |
| c ft 311 = 63/17                                |                           |    |    |    | 63,633.20        |
| (13) Constn of un-reinforced<br>73 pcc pavement |                           |    |    |    |                  |
| Q-VTMB P64 (13) = 788.26 m <sup>2</sup>         |                           |    |    |    |                  |
| c ft 10433.20/17                                |                           |    |    |    | 82,240.74 = 00   |
| (14) Prov. laying 13/E/S<br>74                  |                           |    |    |    |                  |
| Q-VTMB P65 (14) = 966.00 m <sup>2</sup>         |                           |    |    |    |                  |
| c ft 524.11/17                                  |                           |    |    |    | 506290 = 00      |
| (15) Brn and fixing km stone<br>75              |                           |    |    |    |                  |
| Q-VTMB P65 (15) = 3 Nos                         |                           |    |    |    |                  |
| c ft 3358.59/each ft                            |                           |    |    |    | 10,076 = 00      |
| (16) Brn & fixing 200m stone<br>76              |                           |    |    |    |                  |
| Q-VTMB P65 (16) = 10 Nos                        |                           |    |    |    |                  |
| c ft 905 = 50/each ft                           |                           |    |    |    | 9055 = 00        |
| (17) 600 mm circular<br>77                      |                           |    |    |    |                  |
| Q-VTMB P65 (17) = 8 Nos                         |                           |    |    |    |                  |
| c ft 6041 = 85/each ft                          |                           |    |    |    | 48335 = 00       |
| (18) 900 mm equilateral<br>78                   |                           |    |    |    |                  |
| Q-VTMB P65 (18) = 8 Nos                         |                           |    |    |    |                  |
| c ft 6888 = 94/each ft                          |                           |    |    |    | 55112 = 00       |
| (19) 600 mm x 450 mm<br>79                      |                           |    |    |    |                  |
| Q-VTMB P65 (19) = 10 Nos                        |                           |    |    |    |                  |
| c ft 5896 = 92/each ft                          |                           |    |    |    | 58969 = 00       |
| (20) Brn and laying Road marking<br>80          |                           |    |    |    |                  |
| Q-VTMB P65 (20) = 427.10 m <sup>2</sup>         |                           |    |    |    |                  |
| P74 (4) = 105.00 m <sup>2</sup>                 |                           |    |    |    |                  |
| 532.60 m <sup>2</sup>                           |                           |    |    |    |                  |
| c ft 825.75/17                                  |                           |    |    |    | 439794 = 00      |

Continuation

2,46,40,163 = 00

## Sch.XLV-Form No. 134

| Particulars                                                                       | Details of actual measure |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------|---------------------------|----|----|----|------------------|
|                                                                                   | No.                       | L. | B. | D. |                  |
| ( $\frac{21}{81}$ ) Prov <sup>n</sup> 15 mm rumble strips                         |                           |    |    |    |                  |
| Q-VTNB/74(3) = 28.125 ft                                                          |                           |    |    |    |                  |
| c R- 311 = 63/11 - R                                                              |                           |    |    |    | 8765 = 0         |
| ( $\frac{22}{82}$ ) Prov <sup>n</sup> road marking paint                          |                           |    |    |    |                  |
| Q-VTNB/74(4) = 28.125 ft                                                          |                           |    |    |    |                  |
| c R- 825 = 75/11 - R                                                              |                           |    |    |    | 23224 = 0        |
| ( $\frac{23}{83}$ ) Planting of Trees by the road side                            |                           |    |    |    |                  |
| Q-VTNB/74(5) = 132 Hay                                                            |                           |    |    |    |                  |
| c R- 1230 = 09/each R                                                             |                           |    |    |    | 162372 = 6       |
| ( $\frac{24}{84}$ ) Prov <sup>n</sup> , laying 300 mm $\phi$ Rec Pipe NB          |                           |    |    |    |                  |
| Q-VTNB/66(2) = 82.50 ft                                                           |                           |    |    |    |                  |
| c R 972.41 ft - R                                                                 |                           |    |    |    | 80224 = 0        |
| ( $\frac{25}{85}$ ) Direction & Place identification                              |                           |    |    |    |                  |
| Q-VTNB/66(2) = 2 Hay                                                              |                           |    |    |    |                  |
| c R 14591.35/each - R                                                             |                           |    |    |    | 29183 = 0        |
| ( $\frac{26}{86}$ ) Prov <sup>n</sup> and fixing temporary informatory sign board |                           |    |    |    |                  |
| Q-VTNB/66(3) = 4 Hay                                                              |                           |    |    |    |                  |
| 174 (3) = 1 Hay                                                                   |                           |    |    |    |                  |
| 5 Hay                                                                             |                           |    |    |    |                  |
| c R- 12321 = 57/each R -                                                          |                           |    |    |    | 61607 = 0        |
| ( $\frac{27}{87}$ ) E/W in excavation in found <sup>n</sup>                       |                           |    |    |    |                  |
| Q-VTNB/66(2) = 401.60 ft                                                          |                           |    |    |    |                  |
| c R- 383 = 28/11 <sup>3</sup> R -                                                 |                           |    |    |    | 153925 = 0       |
| ( $\frac{28}{88}$ ) Prov <sup>n</sup> Rec. ms in found <sup>n</sup>               |                           |    |    |    |                  |
| Q-VTNB/66(2) = 29.60 ft                                                           |                           |    |    |    |                  |

Continuation

2,51,59,463 = 0

## Sch.XLV-Form No. 134

| Particulars                                        | Details of actual measure |    |    |    | Contents of area |
|----------------------------------------------------|---------------------------|----|----|----|------------------|
|                                                    | No.                       | L. | B. | D. |                  |
| $\frac{29}{89}$ Prov'n Rec 1120 in found           |                           |    |    |    |                  |
| Q-VTMB/P66(26) = 117.80 ft                         |                           |    |    |    |                  |
| c R- 9298.04 ft <sup>3</sup> R- 1095309 = 0        |                           |    |    |    |                  |
| $\frac{30}{90}$ Prov'n Rec 1120 in sub structure   |                           |    |    |    |                  |
| Q-VTMB/P66(27) = 108.68 ft                         |                           |    |    |    |                  |
| c R- 9995.18 ft <sup>3</sup> R- 1086276 = 0        |                           |    |    |    |                  |
| $\frac{31}{91}$ Prov'n weep hole                   |                           |    |    |    |                  |
| Q-VTMB/P67(28) = 136 ft                            |                           |    |    |    |                  |
| c R- 148 = 29/each R- 20167 = 0                    |                           |    |    |    |                  |
| $\frac{32}{92}$ S/F/FHSD bars in S/S               |                           |    |    |    |                  |
| Q-VTMB/P67(29) = 4.728 ft                          |                           |    |    |    |                  |
| c R- 81955.36/111 ft R- 387485 = 0                 |                           |    |    |    |                  |
| $\frac{33}{93}$ Prov'n back filling                |                           |    |    |    |                  |
| Q-VTMB/P67(30) = 110.96 ft                         |                           |    |    |    |                  |
| c R- 3904 = 911 ft <sup>3</sup> R- 433289 = 0      |                           |    |    |    |                  |
| $\frac{34}{94}$ Prov'n filter bedding              |                           |    |    |    |                  |
| Q-VTMB/P67(31) = 74.00 ft                          |                           |    |    |    |                  |
| c R- 4874.69 ft <sup>3</sup> R- 360727 = 0         |                           |    |    |    |                  |
| $\frac{35}{95}$ Prov'n Rec 1125 in super structure |                           |    |    |    |                  |
| Q-VTMB/P67(32) = 21.60 ft <sup>3</sup>             |                           |    |    |    |                  |
| c R- 11244.84 ft <sup>3</sup> R- 242889 = 0        |                           |    |    |    |                  |
| $\frac{36}{96}$ S/F/FHSD bars in super structure   |                           |    |    |    |                  |
| Q-VTMB/P67(33) = 1.84 ft                           |                           |    |    |    |                  |
| c R- 83609.33/111 ft R- 153841 = 0                 |                           |    |    |    |                  |

Continuation

2,91,91,732 = 0

## Sch.XLV-Form No. 134

| Particulars                                                  | Details of actual measure |    |    |    | Contents of area  |
|--------------------------------------------------------------|---------------------------|----|----|----|-------------------|
|                                                              | No.                       | L. | B. | D. |                   |
| ( $\frac{37}{97}$ ) Constn of Rec Railing                    |                           |    |    |    |                   |
| Q-VT11B/67 (39) = 20.00                                      |                           |    |    |    |                   |
| c R-7363 = 31/11                                             |                           |    |    |    | R- 1,47,206=00    |
| ( $\frac{38}{98}$ ) Prov Drainage - spouts                   |                           |    |    |    |                   |
| Q-VT11B/67 (35) = 16 Nos                                     |                           |    |    |    |                   |
| c R-770 = 01/each                                            |                           |    |    |    | R- 12320=00       |
| ( $\frac{39}{99}$ ) Prov laying Cement concrete wearing coat |                           |    |    |    |                   |
| Q-VT11B/68 (30) = 5.24 m <sup>2</sup>                        |                           |    |    |    |                   |
| c R-17245.89/m <sup>2</sup>                                  |                           |    |    |    | R- 90368=00       |
|                                                              |                           |    |    |    | R- 2,94,41,686=00 |
| Add 1% Labour Cess (+)                                       |                           |    |    |    | 2,94,417=00       |
| Add 18% U.S.T (+)                                            |                           |    |    |    | 52,99,503=00      |
| Add - drainage bed (+)                                       |                           |    |    |    | 3,83,521=00       |
|                                                              |                           |    |    |    | R- 3,54,19,127=00 |
| Less 0.14% below (-)                                         |                           |    |    |    | 49,587=00         |
|                                                              |                           |    |    |    | R- 3,53,69,540=00 |
| Less Prev. Pay (-)                                           |                           |    |    |    | R- 3,31,43,747=00 |
|                                                              |                           |    |    |    | R- 22,25,793=00   |
| <i>Suma</i><br>22/02/2024<br>J-E                             |                           |    |    |    |                   |
| <i>Suma</i><br>22/02/2024<br>A-E                             |                           |    |    |    |                   |

Continuation