

Schedule XLV-Form No. 134

PWD Parihar Bela Road to Mushar Tola

~~Excess~~

R.W.D. TOLLS DIVISION

Sitamarhi

मिस्टर अब्राहम :-
G.S.B = 2180m
W.B.M = 450m
Surface = 450m

Parihar

SUB-DIVISION

Sri Manoj Kumar Azad

MEASUREMENT BOOK

1st on A/C B-100

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Name of work - Construction of					
Road from PWD Pathar					
Bisla Road to Mushar					
- 1/4 under M.M.G.V. (Awul)					
INDB - BRRP2-172					
Name of Agency - Sri Manoj					
Kumar Azad					
Agg. No - 880 S3 of 2023-24					
Date of commencement - 15-01-24					
Date of completion - 14-01-25					
① P.W. working bench mark					
and reference pylon					
all comp job.					
2.375 km @ V.M.B.P. - 1, sl. $\frac{2}{1}$					
① Rs 44086.60 / km Rs 104706.00					
② P.W. clearing & grubbing					
road & sand					
all comp job.					
0.831 Hect @ V.M.B.P. - 2, sl. $\frac{3}{2}$					
① Rs 75573.34 / Hect Rs 62801.00					
② Excavation in soil in					
land all comp job.					
161.12 m ³ @ V.M.B.P. - 2, sl. $\frac{1}{3}$					
② 186.85 / m ³ Rs 30105.00					
G.O. Rs. 197612.00					

Continuation

B.P. Rs

197612-11

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) A Construction of embankment soil obtained from Road cutting all comp job					
96.64 m ³ @ VTM B.P. - 3, sl. - $\frac{3}{4}$					
(2) @ Rs 61.52/m ³					Rs 5947.00
(5) Excavation for road work in soil all comp job,					
161.12 m ³ @ VTM B.P. - 3, sl. - $\frac{3}{5}$					
(2) @ 103.96/m ³					Rs 16750.00
(3) 6 Construction of embankment soil obtained from borrow pit lead up to 100m all comp job					
264.70 m ³ @ VTM B.P. - 3, sl. - $\frac{1}{6}$					
(2) @ Rs 218.96/m ³					Rs 57959.00
(7) 4 Construction of embankment soil obtained from borrow pit lead up to 100m all comp.					
636.42 m ³ @ VTM B.P. - 3, sl. - $\frac{3}{4}$					
(2) @ Rs 140.15/m ³					Rs 89202.00
(8) 3 Construction of subgrade					
G.O. Rs 374470.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF RA.	8830320~
Add G.S.T. @		18%	(+)	RS	1589458~
Add Labour chgs @		1%	(+)	RS	88303~
S.F. @ 10% of RS				(+)	RS
1A83192~					1A83192~
				RS	10656460~
<u>RP</u> 21-02-24 J.E.					
Parthar					

Swain
21/2/24

RP
Ani
27/02/24