

Pamara to Boxamas Road Repairing

Schedule XLV-Form No. 134

Mid. Amicus Rahman

Executive Engineer

P.W.D. Works Division

SECRETARY

DIVISION

Pamara

SUB-DIVISION

Measurement with ABSTRACT. 3804

MEASUREMENT BOOK

BATCH ID - 23/17

ABSTRACT OF COST OF
First and Final Bill for
 Name of Work: ^{Remaining Amount} construction
 of Road and CD works with
 Maintenance for Durnra to
 Box was under 3054 MR New
 Maintenance Policy.
 Name of Agency- Md Anwar
 Rahaman, SIO- Late Abdul Aziz
 at talkhabul
 P.O- Durnra, District Satmasahi

Agreement No and date SB(39)
 of 2023-2024.
 Date of work start- 6.11.23.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Actual date of completion	15/12/23				
Date of Entry	10/2/24				
Further work done is Nil					
therefor further measurement is Nil.					
	10/2/24				
<u>ABSTRACT OF COST</u>					
1/1. clearing and grubbing					
Road land, quantity					
vide Page- (17). 0.43 Hectares					
@ Rs. 72697.86/Ha					Rs. 31260=
2/2. Construction of					
subgrade and					
earthen shoulder,					
Quantity vide Page- (18)					
1277.20 m ³					
@ Rs. 262.96/m ³					Rs. 335853=
3/3. Construction of G.S.B.					
in road as per speci-					
fication. Quantity vide					
Page- (18), 221.54 m ³					
@ Rs. 2514.40/m ³					Rs. 557040=
4/4. Provi dug and filling					
and laying N.B.M Grade-II,					
Quantity vide Page- (18)					
147.11 m ³					
@ Rs. 5327.10/m ³					Rs. 491798=
					C. ORS. 1415951=

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				10/11 RS	1415951:-
5/5. Providing and Laying Spreading and Compacting Stone Metal Grade - III in Road Quantity					
Underpave (13). -				179.41 m ³	
@ RS. 5014.60/m ³				RS. 893669:-	
6/6. Providing and applying Primer Coat Quantity					
Underpave (19),				1792.10 m ²	
@ RS. 59.32/m ²				RS. 106207:-	
7/7. Providing and applying tack Coat Quantity					
Underpave (19),				1792.10 m ²	
@ RS. 20.42/m ²				RS. 36595:-	
8/8. Patch work on max Seal Surface. Quantity Underpave (19)					
1792.10 m ²				@ RS. 287.00/m ²	RS. 514333:-
9/9. Providing and applying tack Coat Quantity					
Underpave (19),				6393.75 m ²	
@ RS. 17.05/m ²				RS. 109013:-	
10/10. Providing and Laying SDBC in road as per specification Underpave (20)					
159.84 m ³				@ RS. 15285.52/m ³	RS. 2443238:-
Continuation C.O.R. 15519, 106					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			13/11	RRS	5519106
11/11. Providing and					
laying dry lean concrete					
in pot patch, quantity vide					
Rate - (20) 8.072 m ³					
@RS. 4543.76/m ³					3616772
12/12. Construction of un					
reinforced cement con					
crete pavement quantity					
vide Rate - (20) 252 m ³					
@RS. 9382.43/m ³					2364572
13/13. Reinforced cement					
concrete M15 grade					
Quantity vide Rate - (20)					
3 No. @RS. 3276.70 each					9881
14/14. Providing and					
laying 200 mm stone					
quantity vide Rate - (20)					
of T.M.B. 9 No.					
@RS. 898.54 each					8087
15/15. Direction and place					
identification, quantity					
vide Rate - (21), 1.92 m ²					
@RS. 15266.04/m ²					29311
16/16. Retro-reflectors					
traffic sign					
(2) 600 mm equilateral triangle					
vide Rate - (21), 10 No.					
@RS. 4639.82 each					46398
Continuation (or)					80,13,7822

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				Pl. R.R.	85,55,833.2
24/25. Plastering with					
Con. (1:4), quantity					
vide Page - (22) - 21.76 m ²					
@ RS. 257.39/m ²				RS.	5601.27
25/26. Polishing + two coats					
on new concrete surface					
quantity vide Page - (22) - 21.76 m ²					
@ RS. 133.61/m ²				RS.	2907.2
				RS.	8564341.2
Add 1-1. Labour cess				RS.	85643.2
Add 18-1. O.S.T.				RS.	1541581.5
Add 10-1. Self insurance fees				RS.	99638.0
Vide Page - 23 of T.M.B.				RS.	10291203.0
Less 1. 56-1. below wry.				RS.	160543.0
AS per Agreement.				RS.	10130660.0
Less previous pay.				RS.	7108898.0
Net Payable Amount				RS.	3021762.0
	10/2/24			Shant	
J.E.				10/2/24	
				RE	
Certified that work has been completed as per specifications & direction of E/S.					
Nothing is due with Contractor					
				Shant	
				10/2/24	
				RE	
Continuation					