

Intitiled that this M.O
is on A/c Bill

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
M/W:- Constn. & 5 year Maintenance					
of Road from MNHSY Road					
to Laxmipur Bela					
PKY No- MNHSY NDB- BRRD-430					
- Kachalgan under MNHSY NDB					
M/Agency:- Contracted Constn.					
Prop- Ajay Kumar Choube					
Jai Vihar Colony Bhagalpur					
Agreement no- 14 SBD-2023-24					
Date of start:- 8-08-2023					

Date of Completion - 7-08-24

Work Done

(1/251) P/O 2 Fixing of Working

Benchmark etc.

$$8 \times 0.803 = 6$$

$$\phi H = 6 \text{ No.}$$

(2/252) clearing & grubbing

road Land etc.

$$1 \times 803 \times 3.5 = 2810.5 \text{ m}^2$$

$$2810.5 / 10000 = 0.281 \text{ Ha}$$

$$\phi H = 0.28 \text{ Ha}$$

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
ABSTRACT OF COST					
X					

(Continuation)

Sch. XLV-Form No. 134

5

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(5/255, 256) Length of Embankment with material obtained from borrow pit etc.					
(i) Lead 1000 m					
Q _h vide TMB P-2					
Q _h = 464.06 m ³					
@ ₹ 257 = 4/m ³					₹ 119449 = 00
(ii) Lead 100 m					
Q _h vide TMB P-2					
Q _h = 1856.27 m ³					
@ ₹ 184 = 4/m ³					₹ 342296 = 00
(6/258) Construction of hydraulic Sub-base by providing well graded etc					
Q _h vide TMB P-3					
Q _h = 208.75 m ³					
@ ₹ 2718 = 73/m ³					₹ 567534 = 00
(7/259) WBM-3 :- P/V, Joggling Spreading & Compacting of WBM-3 etc					
Q _h vide TMB P-3					
Q _h = 144.56 m ³					
@ ₹ 4092 = 72/m ³					₹ 591643 = 00

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(8/260) Constn. of un-reinforced Plain Cement Concrete etc					
Qty vide TMB P-3					
Qty = 462 m ³					
@ ₹ 8071 = 04/m ³ ————				₹	3720821
(7/269) P/W & Fixing of Logroot masonry (NOC) Project Qty vide TMB P-3 Qty = 3 Mb. @ ₹ 12381 = 25/m ³ . ————				₹	37143=00
					Subtotal = 5428314=00
Add 10% LST —————				₹	977096=00
Add 1/cell —————				₹	54283=00
Add S/free —————				₹	92903
				Total =	6552596=
Less 10% below as per agreement —————					655259=00
				Net =	3897337=00
<i>[Signature]</i> 23-12-23 Jt				<i>[Signature]</i> 23/12/23 AS	

(Continuation)