

2nd on A/c BILL

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: - NH-104 Hanuman Mandir to Rampur Chadhawa Tola.					
Agency - Sri Vikram Kumar					
Agreement No - SBO/64/21-22					
Date of start - 31/12/2021					
completion date - 30/9/2022.					
Recd Entry.					
Item (1) Providing and cement concrete.					
Pavement m3.					
1 x 15.00 x (3.75 + 4.50) / 2 x 0.160					77.34 m ³

1 x 15.00 x (4.50 + 3.60) / 2 x 0.160	9.72 m ³
1 x 15.00 x (3.60 + 3.90) / 2 x 0.160	9.00 m ³
1 x 15.00 x (3.90 + 3.75) / 2 x 0.160	9.12 m ³
1 x 15.00 x (3.70 + 3.60) / 2 x 0.160	8.76 m ³
1 x 15.00 x (3.60 + 3.75) / 2 x 0.160	8.82 m ³
1 x 15.00 x (3.75 + 3.70) / 2 x 0.160	8.94 m ³
1 x 15.00 x (3.70 + 3.80) / 2 x 0.160	9.00 m ³
1 x 10.00 x (3.80 + 3.60) / 2 x 0.160	5.92 m ³
1 x 15.00 x (3.50 + 3.60) / 2 x 0.160	8.52 m ³
1 x 15.00 x (3.20 + 3.40) / 2 x 0.160	7.92 m ³
1 x 15.00 x (3.40 + 3.40) / 2 x 0.160	8.16 m ³
1 x 15.00 x (3.40 + 3.85) / 2 x 0.160	8.70 m ³
1 x 15.00 x (3.85 + 3.80) / 2 x 0.160	9.18 m ³
1 x 15.00 x (3.80 + 3.60) / 2 x 0.160	8.88 m ³

Qty = 128.374 m³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.B. = 85	785 = 0	
Item 7	Providing and				
	laying				
	W.B.M. by providing wall				
	Material.				
vide	T.M.B Page - (6)				
	Qty = 60.825 MB				
	Rs = 3062.92/MB				Rs = 1863022
Item (8)	Providing laying and				
	W.B.M. Cr-3.				
vide	T.M.B Page - (7)				
	Qty = 140.824 MB				
	Rs = 3865.80/MB				Rs = 543624
Item (9)	Providing and				
	laying				
	cement concrete Pavement				
	Pavement M30.				
vide	T.M.B Page - (11)				
	Qty = 237.374 MB				
	Rs = 7346.40/MB				Rs = 1738684
					Rs = 2574395 = 0
Add -	1% L.C.				Rs = 25744 = 0
	12% W.B.T				Rs = 308927 = 0
	10% S.F.				Rs = 15477 = 0
					Rs = 2924548 = 0
Less below	5.67% (-)				166406 = 0
					Rs = 2758137 = 0
Less previous bill (-)					883054 = 0
					Rs = 18,75083 = 0

Prepared
25/11/23
JL

Continuation

25/11/23
JL

28/11/23
JL