

1st R/N ON HC Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of Road & Bridge				
	From MMGSY Road Bargaon				
	Chainpur Road Vaidyanath				
	Khan house to Koylathan				
	Tark under Kahra Block.				
Length of Road :-	2.395 Km				
Name of Agency:-	Sineon Infrastructure Pvt. Ltd.,				
	UF 1 to 6 Magestic Plaza, W. Boring Canal Road, Patna				
Agreement No. -	02-SBD/MMGSY(NDB)/2023-24				
Agreement Value:-	Rs 2,22,90,941/-				Road constn
Agreement Rate :-	0.15% Below on Box Rate				
Date of commencement :-	21.07.2023				
Date of completion :-	20.07.2024				
Work done - Measurement Date :-	25.11.23				
i) Setting out pillars -	Ph & fixing of working benchmark & reference pillar - - - etc all complete job				
ii) Fixing of Benchmark	Total Nos. of Pillars = 03 Nos.				
iii) Reference pillar	Total nos. of pillar = 09 Nos.				

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
6/7) P/v and construction of Granular sub base with grt material				1F	
Qty vol of 3' item (6) =					66.36 m ³
CB 3446 = 08/m ³					R 228682 = 0
7/8) P/v and construction of Stone metal Gr-3 for WBM - etc all complete job					
Qty vol of 3' item (7) =					129.24 m ³
CB 4527 = 93/m ³					R 585190 = 0
8/9) Construction of un-reinforced Cement concrete Pavement with M-30 grade mix					
Qty vol of 4' item (8) =					278.71 m ³
Limit Qty = 275.70 m ³ CB 8805 = 956					R 2425159 = 0
Total =					R 3400347 = 0
Add 18% for GST					R 612062 = 0
Add 1% for Labour Cost					R 34003 = 0
Total =					R 4046412 = 0
Less 0.15% Below As per agreement					R 6070 = 0
Payable Amount					R 4040342 = 0
18/12/23 JE					
18/12/23 JE					
18/12/23 JE					

Continuation

28-12-2023