

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज

पत्रांक १५३१३०..
प्रेषक,

फारबिसगंज / दिनांक ०६-०१-२०२४

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय- एम०एम०जी०एस०वाई० (MMGSY SC) योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि एम०एम०जी०एस०वाई० (MMGSY SC) योजनान्तर्गत चल रहे पथ के निर्माणाधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान **Rs.-429,77,061(Four Crore Twenty Nine Lakh Seventy Seven Thousand Sixty One Rupees)** की आवश्यकता है।
अधियाचना का निर्माण कार्य विशिष्टों के अनुरूप है तथा कार्य संतोषप्रद है।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन भुगतान **Rs.-429,77,061(Four Crore Twenty Nine Lakh Seventy Seven Thousand Sixty One Rupees)** उपलब्ध कराने की कृपा की जाये।

- अनु०- 1) अधियाचना प्रपत्र।
2) मापिपुस्त की छायाप्रति सलग्न।
3) 19 ए फॉर्म।

४
०६/०१/२४

विश्वासभाजन
०६/०१/२४
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज
०६-०१-२०२४

Rural Works Department, Works Division Forbesganj

MMGSY(SC) Allotment Requisition

Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction			Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remarks
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	2020-21	Naharpul to Tindhariya Basgara	Ds Construction & Company Prop Satyendra Kumar Singh	2.800	268.63100	251.51769	25.68230	197.77196	197.77196	246.58634	48.81438		
2	2017-18	Rashikpur to Khandar Tola	RAKESH ROSHAN SINGH	3.200	264.70000	244.42684	30.54641	167.64553	167.64553	233.98710	66.34157		
3	2019-20	10 No Raod Shiv Mandir To Rajgho Tola	Ajay Kumar Mishra	1.950	176.97500	157.82934	59.28988	126.65953	126.65953	153.87823	27.21870		
4	2019-20	Railwo Shanthali to Bagulaha Sina	Chandan Kumar Singh	2.000	199.02400	175.11128	21.33454	126.61501	126.61501	175.04604	48.43103		
5	2020-21	Kritayanand Mandal House to Basgara to Devanand Mandal House Via Utkaramit Middle School	Md Sarwar Alam	1.900	188.50900	181.81257	16.32706	84.92111	84.92111	110.40038	25.47927		
6	2019-20	Koshikapur North Janakpur to Koshikapur South Ram Tola	SANJAY KUMAR MANDAL	2.100	200.10100	162.89640	20.53613	108.68675	108.68675	156.94786	48.26111		
7	2020-21	Hanuman Mandir to Tej Narayan Sharma House	Bishwa Jyoti	0.950	85.48300	79.73925	8.35380	39.89040	39.89040	56.08365	16.19325		
8	2019-20	Rati Chandra Yadav House to Giranand Yadav House	Rohit Kumar Bishwas	0.800	68.87200	54.11370	6.65810	12.58825	12.58825	25.66891	13.08066		
9	2020-21	Kamat Tola to Mandal Tola	Rohit Kumar Bishwas	1.050	103.81800	98.88792	9.52671	49.82841	49.82841	71.08755	21.25914		
10	2019-20	Madhura Ward No-11 Near Soharab Dealer House To Tribhuwan Yadav Tola Khaira Panchat Sina Tak	M/S JAI SRI SHYAM CONSTRUCTION PROP- RAJAN TIWARI	3.700	386.18700	320.83070	32.95574	65.77011	65.77011	165.80603	100.03592		
11	2019-20	Islam Ansari Tola Pacci Road SSB Camp to Mansuri Tola Ward No-7	Pramada Buildcon Prop Ashutosh Kumar	0.800	66.11400	55.46017	8.27829	38.10843	38.10843	52.76401	14.65558		
								1018.48549	1018.48549	1448.25610	429.77061		

प्रमाणित किया जाता है कि किये गये अधियाचना का निर्माण कार्य विशिष्टयो के अनुरूप है तथा कार्य संतोषप्रद है ।

Signature
Date 10/1/24

Rural Works Department,
Works Division Forbesganj

Signature
Date 10/1/24
Executive Engineer
Rural Works Department,
Works Division Forbesganj

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)
Form of Utilisation Certificate upto January-2024

MMGSY SC

PIU:- RWD Works Division Forbisganj

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	Construction of Road Under MMGSY SC Scheme	45601.19965	45601.19965	Certified that out of Rs-45601.19965 Lakh received till date in favour of Executive Engineer, RWD Works Division Forbisganj a Sum of Rs-45581.19965 Lakh has been utilized for the MMGSY SC Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-20.00 Lakh remaining unutilized at the end of period under the time of completion
		45601.19965	45601.19965	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

Kind of Checks Exercised:-


- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurments have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have overserved

3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works


Sr.DAO

Rural Works Department,
Works Division Forbisganj


Executive Engineer

Rural Works Department,
Works Division Forbisganj

Ram Lal
06-01-2024