

संख्या: १८-पाठन। संयोजक मंत्रालय प्रमुख
मंत्रालय का वास्तविक नाम रजिस्ट्रार के कार्यालय में
रजिस्ट्रार को पत्र लिखना होगा कि वह २०५३ में
पर कुल निम्नलिखित रूप में वर्गीकृत करेगा।
Scheme No. XLV-Form No. 3
कार्य: वृद्धि.
प्रत्यक्ष मामलों की संख्या-२६/३३३३-२४
प्रत्यक्ष मामलों की संख्या-
कार्यवाही करने वाले अधिकारी-१९.०६.२०२३.
SUB-DIVISION
SUB-DIVISION

MEASUREMENT BOOK

पिप्लुड ४४५८५१-१३५६/१२५३-२५

1st on A/C Bill

7.

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/121 - Conserved Road from					
miraul chhadapur					
Road near Rameshwar					
Jha House to paswan					
old part B					
Construction of RCC					
Bridge span 2x18.75m					
with five year					
maintenance under					
mmbsy (se)					
Agency - chandan kumar					
Agreement No-26 SBD-mmbsy					
2023-24					
Agreement Value- Bridge					
Construction-289.97290=					
Date of start- 19-05-2023					
Date of Completion 18-05-2024					
Record Entry					
(1) Supplying Fitting					
and placing TMT					
bar reinforced					
in foundation					

Continuation



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.224 mt	Qty	TMB	P-2	(2)	
2.224 mt	Qty	TMB	P-3	(2)	
2.224 mt	Qty	TMB	P-4	(1)	
4.448 mt	Qty	TMB	P-5	(1)	
4.448 mt	Qty	TMB	P-6	(1)	
4.448 mt	Qty	TMB	P-7	(1)	
4.448 mt	Qty	TMB	P-8	(1)	
4.448 mt	Qty	TMB	P-9	(1)	
2.224 mt	Qty	TMB	P-10	(1)	
2.224 mt	Qty	TMB	P-11	(1)	
2.224 mt	Qty	TMB	P-12	(1)	
3.514 mt	Qty	TMB	P-13	(1)	
3.514 mt	Qty	TMB	P-14	(1)	
1.757 mt	Qty	TMB	P-15	(1)	
1.757 mt	Qty	TMB	P-16	(1)	
46.126 mt	@ 80	595.0 = Rs	371	7525 =	
(3/19) pro and Construction					
temporary island					
8m diameter					
Construction of pile foundations					
1.0102	Qty	TMB	P-13		
	91 em	(2)			
	@ 195311.95 =	195312 =			
(4/20) pro and Construction					
one span services					
cross-facility island					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
57.50 Rm Qty + mB P-13					
How (3)					
(2) 4085.53 = Rs 153207 =					
(5/21) P-13 Steel liner					
6mm thick as per					
detailed drawing					
0.0904 mt Qty + mB P-13 (4)					
0.0904 mt Qty + mB P-14 (2)					
0.0452 mt Qty + mB P-15 (2)					
0.0452 mt Qty + mB P-16 (2)					
0.271 mt @ 92968.59 = Rs 25194 =					
				Rs 12141810 =	
Add 12% GST Rs (+)				1457017 = 00	
Add 1% L. cess Rs				121418 = ~	
				Rs 13720245 =	
				A = 13720245 = 00	
Add 10% Storage fee					
452m @ 826.0 x 10% = 37335 =					
				B = 37335 = ~	
(A + B)				13720245 = 00	
				+ 37335 = 00	
				Rs 13757580 =	
Less 15% (15% of 13757580)				2063637 =	
				Rs 11693943 =	
15.12.2023				19/12/23	
SB				AC	

Continuation