

28

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works → Const. of Road from L.O.S. 2 to Mandal Tala					
Agreement No. → 165/SBD/20-21.					
Agency → M/s Bhaiya Jee Const. At - Rangpur, P.S. - Mirgan Bunawa, Bilaspur					
Date of Commencement → 03/06/2022					
Date of Completion → 02/06/2022					
Actual Date of Completion → Up to date					
RECORDED — GNT RJ					
— X — X —					

9 $\frac{1}{2}$ " x 1/6	const. of Subgrade			
	and earthen			
	Shoulders with			
	approved Material			
	do	—	—	—
14 Nos x 30 M x 7.28 M	x 0.350 M	=	917.28 M ³	
14 Nos x 30 M x 7.28 M	x 0.350 M	=	917.28 M ³	
14 Nos x 30 M x 7.28 M	x 0.350 M	=	917.28 M ³	
14 Nos x 30 M x 7.28 M	x 0.350 M	=	917.28 M ³	
14 Nos x 30 M x 7.28 M	x 0.350 M	=	917.28 M ³	
1 Nos x 30 M x 7.28 M	x 0.350 M	=	65.52 M ³	
1 Nos x 30 M x 7.28 M	x 0.350 M	=	65.52 M ³	
2.160 M				
6 Nos x 30 M x 4.50 M	x 0.350 M	=	213.00 M ³	

Continuation

Sch. XLV-Form No. 134

40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 st 1/1	Setting out				
	Pillars				
	to		61		
Qty.	vide TMBP (24)				
3.00 No	G Rs 43.91.60	No Rs	13175	=	00
2 nd 2/2	Reference Pillar				
	to		61		
Qty.	vide TMBP (24)				
1 No	G Rs 2011.46	No Rs	18103	=	00
3 rd 3/3	clearing and grubbing				
	Road Land (By				
	Manual Means)				
Qty.	vide TMBP (24)				
0.48 Ha	G Rs 51133.76	Ha Rs	24544	=	00
4 th 4/4	const. of Embankment				
	with Material				
	obtained				
	to		61		
Qty.	vide TMBP (37) + (24)				
2.83.05	M ³ +	85.50	M ³		
368.55	M ³ G Rs 175.22	M ³ Rs	64577	=	00
5 th 5/5	const. of Embankment				
	with Material				
	obtained from				
	to		61		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9 th 23/23 Road Marking With heat applied thermoelastic do ——— GI —					
Qty. vide TMDP (39)					
40.00 m ² GRs	834.22/m ²	Rs	33372=00		
	Rs	1,37,11,945=00			
Add 13% (L.C + GST) Rs	17.8	2,553=00			
Total =	1,54,	94,497=00			
Less 0.05 % Below Rs (-)	7.7	47=00			
	Rs	1,54,86,750=00			
Less Previous Payment Rs	4,11,7,19,384=00				
	Rs	37,67,366=00			
M.D. 06/8/23 SC	(Y) <i>[Signature]</i> 06/08/2023 AE				
	Attested				
	(S) <i>[Signature]</i> 15/11/24				
	Executive Engineer				
	Rural Works Department				
	Works Division Chandaha (Purnea)				