

Location of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to each work)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work →	Lafa chowk to				
	Dumariya.				
Agency →	Lucky Singh, A st - W/O				
	Satjendra Singh				
	Basantpur, near Mahiuddinpur				
	Dist. - Vaishali				
Agreement No →	171/SB.D/20-21				
Date of Commencement →	20/06/20				
	Completion → 13/07/21				
up to Date Measurement	RECORD - ENTRY				
	X — X —				
Item 1/1	Setting out				
	Pillars - Providing				
	& Fixing of				
	to	GI			1.467 Km.
Less Previous esty. vide	/				
MB No - 262(1), BTC Form = (1-1)	1.365 Km				
	Total = 0.102 K.M.				
Item 2/2	clearing and Grubbing				
	Road Land (By Mahi)				
	Continuation				
	to	GI			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 11/30 E/W in excavation of foundation of					
do ——— EI —					
Qty. vide TMB P (5)					
29.17 m ³ GR 285.17/m ³ Rs 8318=0					
Item 12/31 Providing P.C.C					
M-15 concrete					
do ——— EI —					
Qty. vide TMB P (6)					
4.54 m ³ GR 5881.12/m ³ Rs 26700=0					
Item 13/33 Plain/Reinforced cement concrete					
do ——— EI —					
Qty. vide TMB P (6)					
33.74 m ³ GR 6789.19/m ³ Rs 229067=0					
Item 14/34 Providing and laying R.C.C pipe					
do ——— EI —					
Qty. vide TMB P (6)					
7.50 m GR 3693.45/m Rs 27701=0					
Rs 33,67,826=0					
Less 0.21 v. balance Rs 1,7072=0					
Rs 33,60,754=0					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Rs	33,	60,754=	∞	
less Previous Payment	Rs	1-126,40,154=	∞		
	Rs	7,20,600=	∞		
(M) Jha					
20/1/24					
J.E					
				20/01/2024	
				(HE)	
				Attested	
				20/01/24	
				Executive Engineer	
				Rural Works Department	
				Division Dhamdaha (Purnea)	
				20/1/24	