

मेसुरमेंट का गियर : लोड से बड़ी गियर (लोड)

Sun Aerial theorie

Schedule XLV-Form No. 134

R. N. D. marks

DIVISION

Bani Pathi

R. N. D. marks

SUB-DIVISION

Madhvaipur Madhvaipur

MEASUREMENT BOOK

मोडनो-1329

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction and of Road and CD work from 2038 to Bar Pokhar under mmgsy (gem) in madhavpur Block.					
Name of contractor: - Sri Arvind Thakur					
Agst No.: 1580/2022-23					
Agst Amount: - 19414906/-					
D.O. Commencement: 29/07/2022					
D.O. completion: 28/07/2023					
Time Extension upto: -					
Actual Date of comp: -					
1/1 Providing and fixing of working benchmark Pillars					
Qty vide TMB P.No.-37					
19.0 @ Rs 2549.33 - Rs 48437.00					
2/2 clearing and Grubbing road land					
Qty vide TMB P.No.-37					
0.831 Hect @ Rs 53879.81 - Rs 44774.00					
3/3 Dismantling of existing str. like etc.					
Qty vide TMB P.No.-37					
30.69 m ³ @ Rs 237.67 - Rs 7294.00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
47/49,45 Providing P.C.C. m:15 concrete for plain concrete in found.					
Qty vide TMB P.M. -41					
12.825 m ³ @ Rs 6309.64					Rs 80921.00
48/50,46 Brick masonry work in cement mortar in found.					
Qty vide TMB P.M. -42					
124.45 m ³ @ Rs 7137.73					Rs 887027.00
49/51,47 Providing concrete for plain m:20 in coping over Posttensioned.					
Qty vide TMB P.M. -42					
2.85 m ³ @ Rs 7137.73					Rs 20343.00
50/52,48 Providing weep hole in P.C.C.					
Qty vide TMB P.M. -42					
95.0 m @ Rs 83.45					Rs 7928.00
					Rs 18072413.00
Add GST @ 12%.					Rs 2168690.00
Add L.C @ 1%.					Rs 180724.00
Add S. F					Rs 295558.00
					Rs 20717385.00
Deduct 17.52% below (-)					Rs 3629686.00
					Rs 17087699.00
Deduct Prov's Bill					Rs 9937174.00
					Rs 7150525.00

Continuation

 AR
 08/10/24
 JE