

PART-B CONST. OF H.L Bridge Span 2x22.0m Arch-
Schedule XLV-Form No. 134
IN PULHORE TO SADIYUR BICHGOLA At 8th rd.

Bridge

BAISI

DIVISION

AMOUR

SUB-DIVISION

MEASUREMENT BOOK

BABA BATHISHWAR CONSTRUCTION

01 SBD/MMGBY (HEN)/2023-24

1st on AIC Pn 4

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Part 'B' -					
Construction of H.L.					
R.C.C. Bridge span					
2x22.00 m at ch 865m					
in Pul more to Sadipur					
Bich tola Road under					
MM 454 Gen					
Name of Agency - Baba Bateshwar					
Construction Pvt Ltd,					
Agreement No. - 01 SPD/2023-24					
Date of Start - 03.05.2023					
Date of Completion - 02.05.2024					
Abstract of Cost.					
(1/23) Div & Fixing of typical					
MM 454 informative sign					
board --- E.I.					
Qty vide MBNO. 1626					
Page NO. (01) - 02 Nos					
@ ₹ 16201.47/No. --- ₹ 32403.00					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Content of area
	No.	L.	B.	D.	
($\frac{2}{61}$) Plv Service road etc all comp - - - - E/I					
Qty in de MB NO. 1626					
Page NO. (81) - 44.00m					
@ ₹ 4236.00/m -					₹ 186384.00
($\frac{3}{62}$) Plv Steel Cener - - - - E/I					
Qty in de MB NO. 1626					
Page NO. (02) - 1.119 MT					
Page No. 03 - 1.119 MT					
Page No. 04 - 1.119 MT					
Page No. 05 - 1.119 MT					
Page No. 06 - 1.119 MT					
Page No. 07 - 1.119 MT					
Page No. 08 - 1.731 MT					
Page No. 09 - 1.731 MT					
Page No. 10 - 1.731 MT					
Page No. (11) - 2.830 MT					
Page No. (13) - 2.850 MT					
Page No. (15) - 2.731 MT 2.455 MT					
Page No. (16) - 1.119 MT					
Page No. (17) - 1.119 MT					
Page No. (18) - 1.119 MT					
Page No. (19) - 1.119 MT					
		23.814 MT			
Add 5% wastage (+) 1.191 MT					
		25.005 MT			

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Content of area
	No.	L.	B.	D.	
B/P 25.005 MT					
@ ₹ 87163.92/MT					₹ 22295
($\frac{4}{58}$) Supply, Pitted place					
HUSD bar in found -					
- - E II					
Qty into TM BNO. 1626					
Page No. (02) - 2.992 MT					
Page No. (03) - 2.992 MT					
Page No. (04) - 2.992 MT					
Page No. (05) - 2.992 MT					
Page No. (06) - 2.992 MT					
Page No. (07) - 2.992 MT					
Page No. (08) - 2.455 MT					
Page No. (09) - 2.455 MT					
Page No. (10) - 2.455 MT					
Page No. (12) 2.455 ^{5.447} MT					
Page No. (14) 2.455 ^{5.447} MT					
Page No. (15) - 2.455 MT					
Page No. (16) - 2.455 ^{2.992} MT					
Page No. (17) - 2.992 MT					
Page No. (18) - 2.992 MT					
Page No. (19) - 2.992 MT					
					50.634 MT
@ ₹ 71818.92/MT					₹ 3636479.00
($\frac{5}{53}$) Bored Cast in Situ					
M35 grade R.C.C Pile -					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
— — —	E I I				
8th inch M A No, 1626					
Page No, (5) - 25.30 m					
Page No, (3) - 25.30 m					
Page No (4) - 25.30 m					
Page No, (5) - 25.30 m					
Page No, (6) - 25.30 m					
Page No, (7) - 25.30 m					
Page No, (8) - 29.75 m					
Page No, (9) - 29.75 m					
Page No, (10) - 29.75 m					
Page No, (12) - 55.05 m					
Page No, (14) - 55.05 m					
Page No, (15) - 29.75 m					
Page No, (16) - 25.30 m					
Page No, (17) - 25.30 m					
Page No, (18) - 25.30 m					
Page No, (19) - 25.30 m					
		482.10 m			
@ ₹ 28736.08/m					13853664.
(6/1) pile load test on					
single vertical pile					
Initial load test					
Abut - 2x 171 MT x 2.50 m = 855 MT					
Pier - 1 No x 170 MT x 2.50 = 425 MT					

Continuation

Continuation