

with 3-in const. of road from

Schedule XLV-Form No. 134

PART ^A_B Primary Javed ke Char to

Jharkha Tola Road of with Approach
DIVISION

Agreement. No 48/585/11118422-23

Name of Agency: Raj Ganga Division

Const Cost: MB No. 2801

Maint Cost:

MEASUREMENT BOOK

Date of Commencement 25.6.22

Date of Completion 24.6.23

(Asana)

London AIC Bill

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W - Const of R.R Bridge in PM by Sanyal & Co. to Tharka Tala with approach					
Agency - Rajgopal Nandan Kumar.					
Agr. No. - 48/SBD/MP/64/2022-23.					
Date of commance - 25.06.2022					
Date of completion - 24.06.2023.					
Date of entry - 2-5-24					
1. P/W Laying R.C.C 17-20 in sub-str. above 5m.					
4 x 1.0 x 0.4 x 0.35 = 0.56					
4 x 5.0 x 0.5 x 0.425 = 4.25					
					4.81m ³
2. P/W & weep holes in abt & R.L.S etc. - - - E/A					
					76 Nos.
3. P/W & Laying Filter media in abt & R.L.S - - - E/A					
2 x 7 x 0.6 x 3.256 = 30.085					
4 x 6.0 x 0.6 x 3.256 = 46.887					
					76.972m ³

Continuation

ABSTRACT OF COST.

19

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{1}{51}$ E/W in excavation for found. - - E/A					
917.686m ²			P-8		
@ 210.732				Rs. 285154=	
$\frac{2}{52}$ P/W & Laying RCC 17-15 as levelling course - - E/A					
40.21m ²			P-8		
@ 6244.01/m ²				Rs. 251,072=	
$\frac{3}{56}$ P/W & Laying RCC 17-30 in sub-str. - - E/A					
321.416m ²			P-8		
@ 8136.793/m ²				Rs. 26,15,295=	
$\frac{4}{57}$ P/W & Laying RCC 17-50 in sub-str. above 5m					
4.81m ²			P-12		
@ 8270.102/m ²				Rs. 39,779=	
$\frac{5}{58}$ S/W/P HYSD Bar in sub-str. - - E/A					
34.546 LL-34.284			P-8		
@ 67040.636/MT.				Rs. 2298421=	
$\frac{6}{59}$ P/W deep beds in A&L&RU 76 Nos.					
76 Nos.			P-13		
@ 123.427/Nos.				Rs. 9380=	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{7}{60}$ P/V Back filling behind Abt & RU. - - E/A					
314.363 m ²			P-14		
@ 812.363/m ²					Rs. 255,377 =
$\frac{8}{62}$ P/V & Laying kiler media - - E/A					
76.972 m ²			P-12		
@ 4023.886/m ²					Rs. 310,188
$\frac{9}{65}$ P/V & Laying R.C.C M-20 in super str. - - E/A					
117.124 m ²			P-9		
U- 116.807 m ²					
@ 8312.942/m ²					Rs. 971,127 =
$\frac{10}{66}$ S/I/P HYSD Bar in super str. - - E/A					
11.748 MT			P-9		
@ 68237.336/MT					Rs. 801,652 =
$\frac{11}{67}$ P/V & Laying R.C.C M-20 nearby coat - - E/A					
14.03 m ²			P-14		
@ 14962.389/m ²					Rs. 209,936 =
$\frac{12}{68}$ Const of R.C.C M-25 Paily. E/A					
49.9 m			P-14		
@ 2893.218/m					Rs. 144,372 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
13 69 P/N 2 lining Drainage spout - - - E/A					
8 Nos			P-14		
@ 531.515/No				Rs.	4252 =
14 70 P/N 2 Laying PCC-M-15 as levelling concrete below approach slab - - E/A					
8.82 m ³			P-14		
@ 6244.012/m ³				Rs.	55072 =
15 71 P/N 2 Laying R.C.C M-25 in approach slab - E/A					
19.257 m ³			P-15		
@ 12284.011/m ³				Rs.	236,553 =
16 72 P/N 2 Lining strip seal expansion joint - E/A					
16.8 m			P-14		
@ 10381.659/m				Rs.	174,412 =
17 75 E/A in excavation for found. - - - E/A					
603.721 m ³			P-9		
@ 310.732/m ³				Rs.	187595 =
18 77 P/N 2 Laying boulder open for bed - - E/A					
71.880 m ³			P-9		
@ 3420.113/m ³				Rs.	245838 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
19/78 P/W & Laying C&D Bedding --- E/A					
23.96 m ²			P-9		
@ 5339.829/m ²					Rs. 127,928 =
20/80 P/W & Laying PCC M45 in curtain walls --- E/A					
142.991 m ²			P-9		
@ 6244.012/m ²					Rs. 892,838 =
21/82 Clearing & Grubbing road land --- E/A					
0.08 Hec.			P-15		
@ 54418.609/Hec.					Rs. 4353 =
22/84 Const. of embankment with soil Deposited --- E/A					
549.16 m ²			P-17		
@ 49.722/m ²					Rs. 27,305 =
23/86 Const. of embankment 1000 m land --- E/A					
1828.838 m ²			P-17		
@ 198.72/m ²					Rs. 363,427 =
24/88 Const. of sub grade & E/shoulder --- E/A					
165.09			P-15		
26.8			P-15		
26.81			P-16		
228.7					
228.528					
Continuation					
@ 199.912/m ²					Rs. 45687 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
25 89 Const. of GSB Gr-1					
- - - E/A					
66.46 m ²			P-15		
@ 3934.819/m ²					Rs. 261,508 =
26 90 P/R & Laying LBM Gr-1					
@ 23.077 m ²			P-16		
@ 4345.156/m ²					Rs. 100,273 =
27 91 P/R & applying Prime					
coat - - - E/A					
307.688 m ²			P-16		
@ 49.432/m ²					Rs. 15,228 =
28 92 P/R & applying Tack					
coat - - - E/A					
307.688 m ²			P-16		
@ 16.832/m ²					Rs. 5179 =
29 93 P/R & Laying M&S					
- - - E/A					
307.688 m ²			P-16		
@ 216.58/m ²					Rs. 66,639 =
30 95 P/R & Laying 300 mm					
sq Triangle - - E/A					
2 Nos			P-18		
@ 2035.759/Nos					Rs. 4072 =

Continuation

24

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
21/96 P/R & fixing layout M.M. & S. - E/A				
L No.			P-18	
@ 7500/Nos.				Rs. 7500 =
22/97 P/R & fixing ceiling Information Board - E/A				
L No.			P-18	
@ 9500/Nos.				Rs. 9500
				11026,923 =
Add GST @ 12%				1323,231 =
Add L-lev @ 1%				110269 =
Add S-Free				68767 =
				125,29,190 =
Less below @ 13.26%				1661,371 =
				10867,819 =
Less previous payment -				85,71,964 =
				Rs. 2295,855 =
<u>Signature</u> 15-5-24 JE			<u>18/</u> 15-05-24 AE	