

Name of work - ~~Khagaul~~ Khagaul Naubatpur  
Path to mahangupur

## Schedule XLV-Form No. 134

RM/PA/DAN/22/0012

Danapur DIVISION

Rhulwari Sharif SUB-DIVISION

MB. NO - 1536

### Measurement Book

Name of Agency - Dhamdwar Nath

Certified that this M.B. contains  
100 (One hundred) Nos of Machine  
pages & issued to Sri. Akshay  
lal Rajak A.E, R.W.D, works  
Sub Division. Phulwari Sharif

16-10-23

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दानापुर  
M-7-44  
16/10/23

M.B. reissued to Sri Kanta Lal  
Singh, TE 2nd Phulwari Sharif

16/10/23  
H2

Sch. XLV - Form No. 134

Danapur DIVISION

Phulwari Sharif SUB-DIVISION

## Measurement Book

No. 1536

Name of officer Sri Akshay Lal  
Rajak

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

# Measurement

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| the measurement relating to each work)                                                               |                               |    |    |    |                  |
|------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
| Particulars                                                                                          | Details of actual measurement |    |    |    | Contents of area |
|                                                                                                      | No.                           | L. | B. | D. |                  |
| Name of work- Repair and 5 year maintenance of road from Khagaul Nautelpur Path to Mahangulpur.      |                               |    |    |    |                  |
| Agency- M/s Dhanushwar Nath Construction, Vill-Kosut Kistipur, Madhuban road, Kosut Dhanarua, Patna. |                               |    |    |    |                  |
| Agreement No - 07/ABD/2023-24                                                                        |                               |    |    |    |                  |
| Date of agreement - 16.10.2023                                                                       |                               |    |    |    |                  |
| Term for completion - 9 months.                                                                      |                               |    |    |    |                  |
| Rate approved - 10.00% Below -                                                                       |                               |    |    |    |                  |
| Agreement value - of this road                                                                       |                               |    |    |    |                  |
| Const. work - 35.71932 lacs                                                                          |                               |    |    |    |                  |
| Main car - 12.28488 lacs                                                                             |                               |    |    |    |                  |
| Total - Rs 48.00420 lacs                                                                             |                               |    |    |    |                  |
| ① S/F/F Informatory Sign board                                                                       |                               |    |    |    |                  |
| 2 Nos ✓                                                                                              |                               |    |    |    |                  |
| ② Charing and grubbing road land                                                                     |                               |    |    |    |                  |
| $2 \times 15 \times 30.00m \times \frac{1.00m + 1.20m}{2} = 990.00m^2$                               |                               |    |    |    |                  |
| $2 \times 12 \times 30.00m \times 1.20m = 864.00m^2$                                                 |                               |    |    |    |                  |
| Continuation                                                                                         |                               |    |    |    |                  |
| $2 \times 15.00m \times 1.00m = 30.00m^2$                                                            |                               |    |    |    |                  |
| $1 \times 8.00m \times 1.00m = 8.00m^2$                                                              |                               |    |    |    |                  |
| $2 \times 2 \times 30.00m \times 0.90m = 108.00m^2$                                                  |                               |    |    |    |                  |
| $= 2000.00m^2$                                                                                       |                               |    |    |    |                  |
| $= 0.20 Hekt.$                                                                                       |                               |    |    |    |                  |
| 20.11.2023                                                                                           |                               |    |    |    |                  |
| Jili 20/11/23                                                                                        |                               |    |    |    |                  |

# ABSTRACT OF COST of Imp gk bill

12

Sch. XLV-Form No. 134

| Particulars                                                        | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                    | No.                           | L. | B. | D. |                  |
| ① Clearing and grubbing road land -                                |                               |    |    |    |                  |
| 0.200 Hect vide P-① dt MB                                          |                               |    |    |    |                  |
| @ R 62032.43/Hect - R 12406.48                                     |                               |    |    |    |                  |
| ② Const. of Sub grade and earthen shoulder -                       |                               |    |    |    |                  |
| 480.00 m <sup>3</sup> vide P-②                                     |                               |    |    |    |                  |
| @ R 251.50/m <sup>3</sup> R 1,20,720.00                            |                               |    |    |    |                  |
| ③ Const. of G.S.B with grading II material -                       |                               |    |    |    |                  |
| 35.66 m <sup>3</sup> vide P-③                                      |                               |    |    |    |                  |
| @ R 2324.84/m <sup>3</sup> - R 82,904.00                           |                               |    |    |    |                  |
| ④ P/V WBM with stone screening gr-II -                             |                               |    |    |    |                  |
| 30.28 m <sup>3</sup> vide P-④                                      |                               |    |    |    |                  |
| @ R 5098.18/m <sup>3</sup> R 1,54,373.00                           |                               |    |    |    |                  |
| ⑤ P/V WBM gr III -                                                 |                               |    |    |    |                  |
| 5 all complete -                                                   |                               |    |    |    |                  |
| <del>@ R 4902.32/m<sup>3</sup></del> 62.64 m <sup>3</sup> vide P-⑤ |                               |    |    |    |                  |
| @ R 4902.32/m <sup>3</sup> R 3,07,081.00                           |                               |    |    |    |                  |
| ⑥ P/V and applying primer coat with bitumen emulsion (SS-1)        |                               |    |    |    |                  |
| @ 0.70 to 1.00 kg/m <sup>2</sup> -                                 |                               |    |    |    |                  |
| 835.20 m <sup>2</sup> vide P-⑦                                     |                               |    |    |    |                  |

Continuation

@ R 55.81/m<sup>2</sup> - - R 46,613.00

R 7,24,097.00

1st on A/C Bill Rs → 2500352 = ∞

16

Sch. XLV-Form No. 134

| Particulars                  | Details of actual measurement |    |    |             | Contents of area |
|------------------------------|-------------------------------|----|----|-------------|------------------|
|                              | No.                           | L. | B. | D.          |                  |
| Total work done Rs →         |                               |    |    | 2857607 = ∞ |                  |
| 10% Below AS per A22 Rs →    |                               |    |    | 285761 = ∞  |                  |
|                              |                               |    |    | 2571846 = ∞ |                  |
| Limit as per Allocation Rs → |                               |    |    | 2500352 = ∞ |                  |
| <u>Memo of Payment</u>       |                               |    |    |             |                  |
| ① By SD 5% Rs →              |                               |    |    | 125018 = ∞  |                  |
| ② By ITax 2% Rs →            |                               |    |    | 50007 = ∞   |                  |
| ③ By L.Cess 1% Rs →          |                               |    |    | 25004 = ∞   |                  |
| ④ By S.W.S.T 1% Rs →         |                               |    |    | 25004 = ∞   |                  |
| ⑤ By C.W.S.T 2.5% Rs →       |                               |    |    | 25004 = ∞   |                  |
| ⑥ By Royalty Rs →            |                               |    |    | 18408 = ∞   |                  |

⑦ By Seniorage fee Rs → 23696 = ∞

Total Deduction Rs → 292141 = ∞

⑧ By cheque Rs → 2208211 = ∞

L.T. Total Rs → 2500352 = ∞

passed for Rs 2500352 = ∞ Rupees

Twenty five lakh three hundred

fifty two only

Executive Engineer  
Rural Works Department  
Works Division, Danapur

Continuation



# 2nd & final Bill

18

Sch. XLV-Form No. 134

| Particulars                                                         | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                     | No.                           | L. | B. | D. |                  |
| <1> Providing clearing & grubbing Road level & Pts. vide T.M.P. (1) |                               |    |    |    |                  |
| = 0.20 Hect                                                         |                               |    |    |    |                  |
| @ Rs 62032 = 48 Hect                                                |                               |    |    |    |                  |
|                                                                     |                               |    |    |    | Rs 12,406 = 00   |
| <2> Providing Const. of Sub-Grade & Earth Shoulder do T.M.P.        |                               |    |    |    |                  |
| Qty. vide T.M.P. (1)                                                |                               |    |    |    |                  |
| = 480.00 m <sup>3</sup>                                             |                               |    |    |    |                  |
| @ Rs 281 = 134                                                      |                               |    |    |    |                  |
|                                                                     |                               |    |    |    |                  |
|                                                                     |                               |    |    |    | Rs 1,20,720 = 00 |
| <3> Providing Const. of G.S.B. do T.M.P.                            |                               |    |    |    |                  |
| Qty. vide T.M.P. (2)                                                |                               |    |    |    |                  |
| = 35.06 m <sup>3</sup>                                              |                               |    |    |    |                  |
| @ Rs 2324 = 84 m <sup>3</sup>                                       |                               |    |    |    |                  |
|                                                                     |                               |    |    |    | Rs 82,904 = 00   |
| <4> Providing laying, spreading & Compacting 1st 16% & do do T.M.P. |                               |    |    |    |                  |
| Qty. vide T.M.P. (4)                                                |                               |    |    |    |                  |
| = 30.28 m <sup>3</sup>                                              |                               |    |    |    |                  |
| @ Rs 5098 = 181 m <sup>3</sup>                                      |                               |    |    |    |                  |
|                                                                     |                               |    |    |    | Rs 1,54,373 = 00 |

Continuation

Rs 3,70,403 = 00

Rs 10,102 = 00

253

| No.                     | L                       | B                      | D |
|-------------------------|-------------------------|------------------------|---|
|                         |                         | R/A P 28.57.607 = 00   |   |
| Less 104 Below P/-)     |                         | 2.85.761 = 00          |   |
|                         | (C)                     | R 25.71.846 = 00       |   |
| Less Previous Bill P/-) |                         | 25.71.846 = 00         |   |
|                         |                         | P NIL                  |   |
| Less Previous Bill P/-) |                         | 25.00352 : b           |   |
|                         |                         | R 71.494 = 00          |   |
|                         | Gimp<br>30/11/24<br>S/S | (P)<br>30/11/24<br>S/S |   |

Scanned with CamScanner