

MB No: 3511

MMBSY / Gen.)

Schedule XLV-Form No. 134

Konhoul Mathiya to NH 101. **DIVISION**

Smt. Rupa Kumari **SUB-DIVISION**

Baniyapur

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Kanhauli					
mathiya to NH101 in					
Banigapur Block Under					
mmsy					
Agency:- Rupa Kumari					
Agreement no:- 035BD/22-23					
Date of start:- 3.06.2022					
Date of completion:- 2.06.2023					
Date of measurement:-					
① construction of granular					
Sub base by providing					
BT Portion					
① Excavation for roadway					
in soil using manual					
means for carrying -					
BT Portion					
$2 \times 17.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 1.79 \text{ m}^3$					
$2 \times 5 \times 30.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 15.75 \text{ m}^3$					
$2 \times 7 \times 30.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 22.05 \text{ m}^3$					
$2 \times 6 \times 30.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 18.90 \text{ m}^3$					
$2 \times 3 \times 30.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 9.45 \text{ m}^3$					
$2 \times 12 \times 20.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 25.20 \text{ m}^3$					
$2 \times 13.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m} = 1.36 \text{ m}^3$					
					69.30 m ³

Continuation

ABSTRACT OF COST

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing					
② road land i/c uprooting					
Qty. vide TmsP ④					
1. no:- ① = 0.232 Ha					
@ Rs 52970 = 33/Ha					Rs 12289 = 00
③/⑤ Box cutting for roadway in soil					
Qty. vide TmsP ④					
1. no:- ② = 37.58 m ²					
Qty. vide TmsP ⑥					
1. no:- ① = 69.20 m ²					
					106.80 m ²
@ Rs 130 = 85/m ²					Rs 13973 = 00
③/⑤ Construction of embankment with material obtained from					
Qty. vide TmsP ④					
1. no:- ③ = 2200.00 m ²					
@ Rs 197 = 04/m ²					Rs 433488 = 00
④/⑦ Construction of granular sub base by providing coarse graded					
Qty. vide TmsP ⑨					
1. no:- ② = 433.82 m ²					
@ Rs 2048 = 90/m ²					Rs 1322674 = 00
					C/O Rs 1782424 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤/⑧ P/L Spreading and Compacting Stone aggregate — WBM grs					
Qty. vide TMBP ⑩					
1. no. — ② = 189.34 m ²					
@ Rs 4246 = 59/m ²					Rs 804049 = 00
⑥/⑫ Construction of granular Sub base —					
Qty. vide TMBP ④					
1. no. — ④ = 53.25 m ²					
@ Rs 3048 = 90/m ²					Rs 162354 = 00
⑦/⑬ P/L Spreading, and Compacting Stone					
agg. — WBM grs					
Qty. vide TMBP ⑤					
1. no. — ⑤ = 143.43 m ²					
@ Rs 4246 = 59/m ²					Rs 609088 = 00
⑧/⑭ Construction of unreinforced — Cement Concrete pavement —					
Qty. vide TMBP ⑥					
1. no. — ⑥ = 305.98 m ²					
@ Rs 7930 = 61/m ²					Rs 2426608 = 00
					C/o Rs 5784853 = 00
Less 18.05% below					Rs 1044206 = 00
					C/o Rs 4740417 = 00
Jaquib					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/P Rs 4740417=00	
Add 12% GST				(+) Rs 568850=00	
Add 1% L.Cent				(+) Rs 47404=00	
Add S. Fee				(+) Rs	
(9) (9) Providing and applying primer coat					
Qty. vide TMBP (10)					
1 no:- (1) = 2524.50 m ²					
@ Rs 41 = 34/m ²				Rs 104363=00	
(10) (10) P/A Jack Coat					
Qty. vide TMBP (11)					
1 no:- (2) = 2524.50 m ²					
@ Rs 13 = 74/m ²				Rs 24411=00	
(11) (11) P/L of class graded					
Qty. vide TMBP (11)					
1 no:- (3) = 2524.50 m ²					
@ Rs 228 = 84/m ²				Rs 577631=00	
				Rs 650128=00	
Less 18.05% below				(-) Rs 1172454=00	
				Rs 5327674=00	
Add 12% GST				(+) Rs 639221=00	
Add 1% L.Cent				(+) Rs 52277=00	
Add S. Fee				(+) Rs 69974=00	
				Rs 6090246=00	
Less previous allotment				(-) Rs 2406539=00	
				Rs 2683707=00	
Sagub				CRP	
5.06.24				05/06/24	
J.E				AE	
				Continuation	
				05/06/24	
				EE	