

Pmasy Good to Basam Mahabodhi To 19 Basam

Schedule XLV-Form No. 134

2006/11/14 (50)

Executive Engineer
Rural Works Department
Works Division, Jhanjharpur

DIVISION

MADHAPUR

SUB-DIVISION

18/15

Sr. Ravin Kumar Das

MEASUREMENT BOOK

Staff no. 171

Silt and Fine Sil

31

Beh. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction					
of road and civil work					
Primary Road to Barisam					
Malakalit Tol-Under					
MMasy (Sc)					
Agency: Raman Kumar Jha					
Vill - Madanpur P.O -					
Ratan P.S. Lalchaur					
Dist - Madhubani.					
Agreement No: 03 SBD / 2021-2022					
Date of Start - 17/04/2021					
Date of Completion - 16/04/2022					
Date of Measurement - 16/11/2023					

Work done details					
(1/6)	WBM Grading 3				
	Providing laying Spr.				
	- eading and Compacting				
	Stone.				
	12 x 30 x 3.75 x 0.075 =			101.25 m ³	
	5 x 30 x 3.75 x 0.075 =			42.18 m ³	
	7 x 30 x 3.75 x 0.075 =			59.06 m ³	
	5 x 30 x 3.75 x 0.075 =			42.18 m ³	
	4 x 30 x 3.75 x 0.075 =			33.75 m ³	
	3 x 30 x 3.75 x 0.075 =			25.31 m ³	
	1 x 28 x 3.75 x 0.075 =			7.87 m ³	
	2 x 8 x (6.25 - 4.05) x 0.075 =			2.64 m ³	
	1 x 5.40 (5.75 - 4.05) x 0.075 =			0.72 m ³	
				314.96 m ³	

Continuation Limit - 314.74 m³

[Signature]

16/11/2023

Abstract of Bill

37

Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No	I	II	
(1) Providing & fixing of lumping bench mark				
9 Nos (Vide Map-26)				
@ Rs 2500 = 61				Rs 22500 =
(2) Clearing and grubbing Reco Land				
0.3884 ha (Vide Map-26)				
@ Rs 52970 = 33				Rs 20559 =
(3) Construction of emb. - alignment				
(i) Lead 100 m				
655.93 m ³ (Vide Map-36)				
@ Rs 190 = 124673				Rs 124673 =
(ii) Lead 100 m				
2623.94 m ³ (Vide Map-36)				
@ Rs 153 = 79				Rs 403499 =
(4) Construction of gsb gr. l.				
906.45 m ³ (Vide Map-27)				
@ Rs 3463 = 11				Rs 3139136 =
(5) Providing and fixing Logo of masonry Project				
5 Nos (Vide Map-27)				
@ Rs 10990 = 98				Rs 54955 =
(6) Earth work in exco- vation				
59.60 m ³ (Vide Map-27)				
@ Rs 279 = 09				Rs 16634 =
				Rs 3782215 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	I.	II	III	
3196					
(1) 600mm equilateral triangle					
8 Nos (Vide Tmap-34)					
@ Rs 3485=32					Rs 27883=
(2) 600mm x 450mm rectangular					
2 Nos (Vide Tmap-34)					
@ Rs 8562=60					Rs 17125=
(3) 600mm x 450mm rectangular					
2 Nos (Vide Tmap-34)					
@ Rs 4607=04					Rs 9214=
(28/13) Planting of trees					
95 Nos (Vide Tmap-34)					
@ Rs 844=59					Rs 80236=
					Rs 8992750=
Add 12% G.S.T					Rs 1079130=
1% L.Cess					Rs 89927=
S.F					Rs 88919=
					22482=
					Rs 10273208=
Below 10% 88%					Rs 1117725=
					Rs 9155483=
Less Previous Payment					Rs 5870508=
The work has been completed as per specifications					Rs 3284975=
05/12/2023					
J.E.					

Continuation

Executive Engineer
Rural Works Department
Works Division, Jhansi Harpur

Scanned with CamScanner

Scanned with CamScanner