

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w -> Const ⁿ of road from Tarapur Bazar Me Sultanganj Deoghar Path me Chhatarhar mosque Se Kachchi Kauriya Path -					
Agency - S.B Engicon Pvt Ltd					
Agg No - 20MBD/23-24					

Date of Commecement -> 01/11/23					
Date of Completion -> 31/07/24					
(1) Clearing and Grubbing road land -					
$2 \times 10 \times 30.0 \times 2.0^2$					1200.00
$2 \times 10 \times 30.0 \times 2.50^2$					1500.00
$2 \times 2 \times 25.0 \times 1.50^2$					150.00
$2 \times 1 \times 6.0 \times 2.00^2$					24.00
Total =					2874.00
$2874.00 \div 10000 =$					0.2874 Hact
Limit =					0.28 Hact
(2) Construction of					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Log & mngy info					
matory board					
3 No Qty Timber 10					
@ 10830.64 No					
Rs. =					32492.00
Total =					3797667.00
Add GST 18% (+) =					683580.00
Add Labour cess 1% (+) =					37977.00
Add S. Fee (+) =					47838.00
Total =					4567062.00
Less 2% (-) =					91341.24
Less 10% below (-) =					456706.00
Net pay =					4110356.00
					44,75,721.00

18/12/24
25

18/12/24
25

18/12/24
25

Actual Date of Completion.

The work has been 18/12/24

Completed as per
specification and
direction of E/G/C.


18/12/24
25

18/12/24
25

Amount Available Rs. 44,85,971/-
 By order. cum Secretary B.R.D.D. Palua,
 Dated 23/03/24 (31/03/24) / Palua, Dt. 09/03/24
 Ser. No. Form No. 13 Bill Value Rs. 44,75,721/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of Payment					
For OR Bill.					
Bill Value Rs. 44,75,721/-					
89515-N.I. TD 22					} AS OR Rs. 37,61,110.2 " " " "
76125-COST 1X					
76125-SER 5TD 1X					
76125-Labor 18 TD 1X					
35,124.25-Royalty					} Deduction Rs. 55909
17,838.45-P 10X					
23786.45-D 5X					
9,16,622.25-by contract payment					
4,75,721/- Total Rs.					
Passed for Rs. 44,75,721/-					

(Rupees Forty Four Thousand
 Lac Seventy Five Thousand
 Seven Hundred Twenty One)
 only.


 EXECUTIVE ENGINEER
 R.W.D WORKS DIVISION
 Kharagpur Tarapur (Munger)
 23/03/24

V-13
 23.03.2024