

Const at Road from P.W.D Path to Talma Toli.

Schedule XLV-Form No. 134

UNDER-(MMSY-SC)

Executive Engineer

P.W.D. (W) Division

DIVISION

Ag.No: → 84/5-B.D/Darbhanga - 2
2020-21

Manisacchi

SUB-DIVISION

Ag.Amount Rs: → 01,24,03,113 = 00

MEASUREMENT BOOK

1125

ASHISH YADAV

Abstract of Cost

32

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
01/01 Construction of Retaining & working mark = 0.1 No.					
@ ₹4054 = 57 Each					₹4055 = 00
02/02 Construction of Retaining Pillar/Burjee					
Vide - Page No - 01 = 06 No.					
@ ₹1874 = 78 Each					₹11249 = 00
03/03 clearing & grubbing Reg. Land including uprooting					
Vide - Page No - 01 = 0.52 Hectare					
@ ₹51133 = 76/Hectare					₹26590 = 00
04/04 Excavation for Road work in Soil with hydraulic Excavator.					
Qty vide - Page No - 03 = 28.35 m ³					
@ ₹74 = 16/m ³					₹2102 = 00
05/05 Construction of Embankment with Lead up to 1000m					
Qty vide Page No - 03					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	= 603.39 m ³				
@ ₹175 = 22/m ³	→ ₹105726 =				
106/ Construction of Embankment					
With Lead up to 100 M					
City vide - Page No - 83					
	= 1407.91 cum				
@ ₹139 = 85/m ³	→ ₹196896 =				
107/ Construction of Sub-grade					
& Earth shoulder with					
approved material obtained					
from borrow pits.					
City vide P-4, Item No (a)					
(MB No: 135)					
	= 1009.720 cum				
@ ₹176 = 86/m ³	→ ₹178579 =				
108/ Construction of GSB-tr					
by providing well graded					
material. Spreading in					
uniform layer.					
City vide T.M.B					
① City vide P-4 = 755.20					
② " " Page 21 = 164.55					
③ " " " = 2.53					
④ " " " P-31 Continuation 22.28 m ³					
Limit to → 882.71 m ³					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
@ ₹3102 = 19/m ³ → ₹2738334 = 00					
109/09 P/V laying, spreading & compacting WBM-6mm					
Qty vide TMB					
① P-16, Item No 109/09 = 286.85					
② P-22, Item No 102/ = 123.48					
③ P-01, Item No 102/ = 6.75					
(M.O.No:-1305) 417.08 cum					
Amount 10 = 385.65 cum					
@ ₹3909 = 35/m ³ → ₹1507641 = 00					
110/10 P/V & applying Primer coat					
with BT Emulsion (SS-1)					
Vide P-11, Item No 103					
= 3825 sq.m					
@ ₹44 = 63/m ² → ₹170710 = 00					
111/11 P/V & applying Truck Coat					
With BT Emulsion.					
Vide P-12, Item No 104					
= 3825 sq.m					
@ ₹15 = 18/sq.m → ₹58064 = 00					
112/12 P/V laying & Rolling of dark graded Premix Surfacing material of 20mm thickness M.S.S					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Vide P-12 = 38.25 Sq. m					
@ ₹ 225 = 79 / Sq. m					→ ₹ 8636.75 = 00
13/13 Construction of un-Reinforced Plain cement concrete Pavement over a prepared sub-base					
Qty vide P-22					
stem No (3) = 263.94					
Qty vide P-22 stem (2) = 14.40					
MB No 1305 277.94					
@ ₹ 7400 = 03 / cum					Cum
					→ ₹ 2056764 = 00
14/14 Laying Brick edging layer on prepared sub-grade with brick on end edging.					
Vide Page No. (37) * (35) (03)					
stem No (11) = 22539 m					MB No 1305
@ ₹ 475 = 67 / Sq. m					→ ₹ 106576 = 00
15/15 P.V. & Fining of 200m Stone					
= 06 No.					
@ ₹ 616 = 09 Each					→ ₹ 3697 = 00
15/15 P.V. & Fining of ordinary km Stone = 02 No.					
@ ₹ 2410 = 79 Each					→ ₹ 4822 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
18.7/17 P/V & fixing of typical mm GSY Informative Sign Board with Logo.					
① Vide - P-26 = 02 No					
② Vide - P-26 = 01 No					
③ MB No 799/1305				03 No	
@ ₹9503 = 69 Each					₹28911 = 00
18.7/18 P/V & fixing of Retro-reflective Contrary, mandatory -- -- Informative Sign Board with Logo MB No-1305					
④ Vide - P-26 = 02 No					
① 600 mm equilateral & triangle = 06 No					
@ ₹4032 = 29 Each					₹24194 = 00
② 600 mm Side circle = 04 No					
@ ₹5159 = 25 Each					₹20637 = 00
③ 600 mm X 450 mm Rectangular = 02 No					
@ ₹5043 = 89 Each					₹10088 = 00
19/18 P/V & fixing R.C.G.M-15					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
grade Boundary Pillar					
Vide P-06 (MD No-739)					
Item No (15) = 16 No.					
@ ₹562 = 29 Each					₹8997=00
120/20 Planting of trees by the Road					
Side MD No-739 1305					
No vide P-06, Item No (16)					
= 38 No					
@ ₹818 = 84 Each					₹72058=00
121/21 Road marking with Hot					
Applied Thermoplastic					
compared					
Area vide P-06 = 274.50					
(MD No-739) 52.11					
1305					
@ ₹735 = 44/52.11					₹212587=00
122/22 Earth work in Excavation					
for Structure of HP Cement					
Qty vide MD No-739, P-02					
Item No (04) = 78.90 cum					
@ ₹268 = 32/M3					₹21249=00
123/23 First class Bedding Type					
(13) Qty vide P-03 MD No					
Item No (67) = 10.233 Cum					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
@ ₹458 = 20/m ³ → ₹4638 = 00					
24/24] P.V. Concrete for Plain/Reinforced concrete in open foundation					
Qty vide P-332 Item No (05)					
MB No - 733/1505					
= 6.120 cum					
@ ₹5887 = 36/m ³ → ₹6031 = 00					
25/25] Brick Masonry work					
Head wall of H.P.					
Cumulative Qty vide MB No 733/1305					
Page No - 32/33 03					
Item No (06) = 62.03 m ³					
@ ₹5876 = 44/m ³ → ₹364516 = 00					
26/26] P.V. & laying R.C.C. Pipe					
NP-3 of 1600 mm dia					
Length vide MB No 733/1305					
Page No (09) = 26 m					
@ ₹3559 = 52/m → ₹71190 = 00					
27/28] Plastering with cm (1:4)					
on B/work in Sub structure					
Area vide P-332 34 MB					
No 1305					
Item No (08) = 69.25 sq.m					
@ ₹180 = 97/sq.m					
→ ₹12532 = 00					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
28 Plastering on plastered					
29 Surface of Parapet of HP					
Culvert, vide Page No. 06					
MB No. 799, 3rd No. 18					
18.00 = 69.2532 m					
@ ₹ 128 = 04/82 m					
₹ 8867 = 00					
₹ 8935547 = 00					
Add GST @ 12% → ₹ 1072266 = 00					
Add LC @ 1% → ₹ 89355 = 00					
Add ST → ₹ 111031 = 00					
₹ 10208199 = 00					
Less 0.5% below → ₹ 51041 = 00					
as per Agreement					
₹ 10157158 =					
Less Previous Payment ₹ 9499446 =					
₹ 657712 = 00					
Raw					
29-05-24					
JE					
Date 15/5/24					
Signature					
Date 14/6/24					

Continuation