

Name/Road - "Tari tola End Point to mushar tola"
Agreement No. - 653D/mmssy, NDB/2023-024

481

Schedule XLV-Form No. 134

DIVISION
2

DIVISION
SUB-DIVISION
Bokle

MEASUREMENT BOOK

M.B. No - 481

Ghamda construction

3rd and Final Bill

60

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name/Work - const. of Road from "A" and "B" to "C" and "D" from "Tal Tola" to "Baghia Tola" (mmhsy, NDB)					
Agency - Sharma construction					
AT Ward No-24, Maitam Tola Bagha-1 (West Champaran)					
Agreement No - 06 SBD (mmhsy, NDB) (2023-024)					
Date/commencement - 09-08-2023					
Date/completion - 08-08-2024					
Approved Rate - 0.09 % below					
1/(08) - construction of earthen shoulder with approved materials with Lead up to 100 m. - do -					
Record Entry measurement upto date (only shoulder)					
Earthen shoulder (in BT portion)					
(i) Side of G.S.B.					
$2 \times (43 \times 30m) \times 1.325m(\text{av})$					
$\times 0.200$				$= 683.70$	
					m ²
(ii) Side of W.B. and MSS					
$2 \times (43 \times 30m) \times 1.20 \times 0.075 = 232.20$					
Earthen shoulder (in Rigid Pavement)					
(i) Side of G.S.B					
$2 \times (22 \times 30m) \times 1.195(\text{av})$					
$\times 0.100$				$= 157.74$	
					m ²
$2 \times 25m \times 1.195 \times 0.100 = 5.975$					
					m ²
(ii) Side of (W.B. & PCC)					
$2 \times (22 \times 30m) \times 1.020 \times 0.235 = 316.40$					
Continuation $2 \times 25m \times 1.020 \times 0.235 = 11.98$					
				$T = 1407.99 m^2$	

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.R. & fy				= 1407.99 m ³	
Limited to (RSB Bar Agreement)				= 1198.35 m ³	
fy all ready paid.					
B wide P(GS) / TMD = (-) 837.09					
NCF & fy = 361.26 m ³					= 361.26
30/05/2024 S.C.				10' 0" x 20' 0" 30' 0" x 8'	
materials statement					
① E/W (Rate - 35.01/m ³) = 361.26					
30/05/2024 S.C.				10' 0" x 30' 0" 30' 0" x 12'	

Continuation

Abstract of cost

62 (for 3rd & final)

Sch. XLV-Form No: 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name/Work - const. of Round and CD from "Taj Tola End Point to Mysore Tola" (mmsy, NIDB)					
Agency - Sharma construction					
AT - Ward No - 24, master tola Bagha - I (west Champaran)					
Agreement No - 06 SBD/mmsy, NIDB/					
					2023-02-4
Date/commencement - 09-08-2023					
Date/completion - 08-08-2024					
Approved Rate - 0.09 % below					
1/(01) - Setting out of					
(i) construction of working					
03 m wide p(45)/km					
8 ty wide p(45)/TMB = 2.50 km					
@ Rs 5383.90/km = Rs 13,460/-					
2/(02). (ii) - const. of Refl. of poles — do —					
8 ty wide p(45)/TMB = 2.50 km					
@ Rs 2511.31 /km = Rs 6278/-					
3/(03) - clearing and grubbing					
Round Land — do — do					
8 ty wide p(45)/TMB = 0.76 ha/ct					
@ Rs 72657.86 /ha/ct = Rs 55,250/-					
4/(04) - Excavation of Round way in soil using — do —					
8 ty wide p(46)/TMB = 222.72 m ³					
@ Rs 179.66 /m ³ = Rs 40014/-					
Continuation = Rs 115,002/-					

Final 1.11

Sch. XLV-Form No. 134 63

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5-f. Amount					= Rs 115,002/-
5/(05) - const. of Embank. Lead for up to 100m way cutting up to 1000 m. do					
Qty wide P(46)/TMB = 155.90 m ²					
@ Rs 68.85/m ³					= Rs 10734/-
6/(06) - const. of Embank. Lead up to 1000 m. do					
Qty wide P(46)/TMB = 2830.00 m ²					
@ Rs 259.00/m ³					= Rs 732970/-
7/(07) - const. of Embank. Lead up to 100 m. do					
Qty wide P(46)/TMB = 707.60 m ²					
@ Rs 183.61/m ³					= Rs 129,922/-
8/(08) - Laying of the ground up to a level of 300 m Below - do - do - all i/s					
Qty wide P(46)/TMB = 1681.14 m ²					
Qty wide P(61)/TMB = 361.26 m ²					
Net Qty = 2042.40 m ² = 2040					
@ Rs 262.54/m ²					= Rs 5,36212/-
9/(09) - G.S. B. const. of G.S. B. By pro- viding well graded mat do - do - do -					
Qty wide P(47)/TMB = 925.60 m ²					
@ Rs 4179.22/m ²					= Rs 38,68,286/-
10/(10) - L.D.M. Gr-3 - P/V, Laying Spreading & comp. - do - Qty wide P(47)/TMB = 594.61 m ²					
@ Rs 5530.44/m ²					= Rs 32,88,455/-
Continuation					= Rs 86,81,581/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. f- Amount					= Rs 86,81,581 =
11/(11) - Prime coat - Plv and Applying Prime coat with bitumen emulsion (ss-1)					
do do					
Qty vide P(47)/TMB = 4912.39 m ²					
@ Rs 60.47/m ²					= Rs 2,97,052 =
12/(12) - Tack coat - providing and Applying tack coat using bitumen emulsion (RS-1)					
do do					
Qty vide P(48)/TMB = 4912.39 m ²					
@ Rs 20.75/m ²					= Rs 1,01,932 =
13/(13) - mix seal surfacing plv, laying and rolling of close graded APPENIX Surfacing mat. of 20mm th.					
do do					
Qty vide P(48)/TMB = 4912.39 m ²					
@ Rs 302.65/m ²					= Rs 14,867.35 =
14/(14) - C.C. pavement.					
const. of plain cement conc. pavement - do					
Qty vide P(48)/TMB = 755.39 m ²					
@ Rs 9797.85/m ²					= Rs 73,981.76 =
15/(15) - laying brick soiling layer on prepared - do					
Qty vide P(48)/TMB = 1241.00 m ²					
@ Rs 466.36/m ²					= Rs 5,78,753 =
Continuation = Rs 1,85,44,229 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13-(13)- B.F. Throat					= Rs 1,854,422.9 =
16/(16)- Earth work in excavation for foundry structures	do	do			
Qty wide P(49)/TMB = 246.61					
@ Rs 410.66/m ³		m ³			= Rs 1,01,271 =
17/(17)- N. conc. for plain conc. (M-10) in open foundry	do	do	do		
Qty wide P(49)/TMB = 15.80 m ³					
@ Rs 8922.41/m ³					= Rs 140,990 =
18/(18)- providing concrete for plain concrete (M-15) grade in open	do	do	do		
Qty wide P(49)/TMB = 66.54					
@ Rs 8497.82/m ³		m ³			= Rs 565,445 =
19/(19)- plain cement conc. (M-15) in sub struct.	do	do	cyl c/b		
Qty wide P(49)/TMB = 40.35					
@ Rs 8786.59/m ³					= Rs 3,54,521 =
20/(20)- Supplying fittings & Placing H.S.D base -	do	do	all c/b		
Qty wide P(49)/TMB = 0.818					
@ Rs 88,376.62/m ³					= Rs 72,292 =
					/
					= Rs 1,97,787.48 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.-f. Amount				= Rs	19778.748 =L
21/(21) - Brick masonry work in C.M (1:3) in plastered	do	do	all	C/50b	
Qty wide P(50)/TMB = 2.88 m ³					
@ Rs 7212.12/m ³				= Rs	20771 =L
22/(22) - Plastering with C.M (1:4)	do	do			
Qty wide P(50)/TMB = 20.16 m ²					
@ Rs 257.02/m ²				= Rs	5182 =L
23/(23) - painting two coats on new concrete surface	do	do	all	C/50b.	
Qty wide P(50)/TMB = 20.16 m ²					
@ Rs 127.28/m ²				= Rs	2566 =L
24/(24) - Back filling behind , Abutment, wing wall etc	do	do	all	C/50b	
Qty wide P(50)/TMB = 37.014 m ³					
@ Rs 954.85/m ³				= Rs	35343 =L
25/(25) - providing weep holes in stone masonry	do	do	all	C/50b.	
Qty wide P(50)/TMB = 64 nos					
@ Rs 147.96/each				= Rs	9469 =L
26/(26) - RCC- Grade (M-2.5) in sub struct.	do	do			
Qty wide P(50)/TMB = 19.98 m ³					
@ Rs 10017.12/m ³				= Rs	200142 =L
Continuation = Rs 2,00,52,221 =L					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
13. f. Amount					= Rs 2,052,221 =
27/(27) Scappling fitting					
fixing placing					
bar	do	do			
Qty vide P(51)/TMB = 2.358 m ³					
@ Rs 80897.73/m ³					= Rs 1,90,757 =
28/(28) - providing and laying					
filter media	do	do			
Qty vide P(51)/TMB = 39.967 m ³					
@ Rs 4641.420/m ³					= Rs 1,85,504 =
29/(29) - Drainage Sport comb.					
do	do	do			all c/s
Qty vide P(51)/TMB = 6 m ³					
@ Rs 817.20/cu.m = Rs 4,903 =					
30/(30) - R.C.C. (M-25) grade					
in Seepage structure					
do	do	do			all c/s
Qty vide P(51)/TMB = 8.188 m ³					
@ Rs 10,843.91/m ³					= Rs 88,790 =
31/(31) - Const. of R.C.C. Railing					
of (M-25) Grade	do	do			
do	do	do			all c/s
Qty vide P(51)/TMB = 10 m.					
@ Rs 6647.67/m					= Rs 66,477 =
32/(32) - Bedding for T-B'					
PCC (M-20) bedding laying					
1st class bedding	do	do			
Qty vide P(52)/TMB = 4.20 m ³					
@ Rs 574.770/m ³					= Rs 2,414 =
Continuation = Rs 2,059,066 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33 - f. Amount				= Rs 2,0591,066/-	
33/(33) - Dismantling of street.					
of PCC of R/C wall	do				
do	all	C/500			
Qty wide P(52)/TMB = 0.34m ³					
@ Rs 658.99/m ³				= Rs 224=	
34/(34) - Dismantling of R.C.C.					
existing R/C C.H. - do					
do	all	C/500			
Qty wide P(52)/TMB = 0.76m ³					
@ Rs 1649.22/m ³				= Rs 1253=	
35/(35) - Dismantling of					
Rubble stone masso					
- masso	do	do			
Qty wide P(52)/TMB = 24.75m ³					
@ Rs 467.35/m ³				= Rs 11567=	
36/(36) - Plu. & laying R.C.C.					
pipe N.P.Y for culvert					
300 m - do on 1st class					
bedding	do	do			
Qty wide P(52)/TMB = 60.6m ³					
@ Rs 876.030/m ³				= Rs 52,562=	
37/(37) - Kilometer stone R.C.C.					
(m-15) Grade - do - do -					
Qty wide P(53)/TMB = 3 Nos					
@ Rs 3364.49/each				= Rs 10,093=	
38/(38) - 200m stone R.C.C(m-15)					
Grade - do - do -					
Qty wide P(53)/TMB = 10 Nos					
@ Rs 915.36/each				= Rs 9154=	
Continuation				= Rs 2,06,75,919=	

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. f. Amount					= Rs 2,06,75,919/-
29/(39) - Boundary pillars					
R-C.C. (m-15) grade				-do-	
8 ft wide P(53)/TMB = 38 Nos					
@ Rs 718.35/each					= Rs 27,297/-
40/(40) - Pl. and fixing of					
mmmsy typical infor-					
-mately sign board with					
'Logo' - do - do					
8 ft wide P(53)/TMB = 2 Nos					
@ Rs 15,001.07/each					= Rs 30,002/-
41/(41) - Pl. and fixing of					
Maintenance board.				-do-	
8 ft wide P(53)/TMB = 1 No					
@ Rs 15,001.07/each					= Rs 15,001/-
42/(42) - mmmsy 'Logo' board					
8 ft wide P(54)/TMB = 1 No					
@ Rs 15,001.07/each					= Rs 15,001/-
43/(43) - Pl. and fixing of					
Retro-Ref. Cautionary					
600mm equilateral triangle					
Sign board - do - do -					
8 ft wide P(53)/TMB = 4 Nos.					
@ Rs 4465.25/each					= Rs 17,861/-
44/(44) - Providing & fixing					
of Retro Ref. Cautionary					
900mm side octagonal					
sign board - do - do -					
8 ft wide P(54)/TMB = 2 Nos					
@ Rs 9603.26/each	Continuation				= Rs 19,207/-
					= Rs 2,08,00,288/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q. f. Amount -					= Rs 2,08,00,288/-
45/(45)- Plv. and fixing of Petro-Raff. cautionary mandatory and informative Speed limit 600mm Ø					
Circular sign - do -					
Qty wide P(54)/TMB = 6 nos					
@ Rs 5647.76 / each					= Rs 33,887/-
46/(46)- Plv. and fixing of Petro-Raff. 600mm X 450mm Rectangular					
Sign - do - do					
Qty wide P(55)/TMB = 2 nos					
@ Rs 5600.39 / each					= Rs 11,201/-
47/(47)- Plv. and Laying of hot Applied thermo- plastic compound - do -					
Qty wide P(55)/TMB = 259.40					
@ Rs 781.51 / m ²					= Rs 2,02,724/-
48/(48)- Plv. and Laying of hot Applied thermo- plastic compound - do -					
Qty wide P(55)/TMB = 248.20					
@ Rs 879.87 / m ²					= Rs 2,18,384/-
49/(49)- Rumble strip provi- - sion of 15 nos of rumble strip covered with mss					
do do all 15 nos					
Qty wide P(55)/TMB = 28.125					
@ Rs 302.65 / m ²	Continuation				= Rs 8,512/-
					= Rs 2,12,74,996/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. fr. Amount				= Rs	2,12,74,996/-
50/(50) - Rumble strip and Raying for hot Applied thermo plastic compound					
do do all c/sob.					
Sty wide P(55)/TMB = 28.125 m ²					
@ Rs 781.51/m ²				= Rs	21,980/-
51/(51) - Planting of tree and their maintenance for one year planting					
of trees by the Road side					
do do all c/sob.					
Sty wide P(56)/TMB = 65 nos					
@ Rs 1173.87/cach				= Rs	76,302/-
				T = Rs	2,13,73,278/-
Add - 17% L/coss				= Rs	2,13,733/-
Add - 18% GST				= Rs	3847190/-
				T = Rs	27,78,526/-
Add. Seigniorage fee. (S.F.)				= Rs	2,43,65,537/-
Reference to wide P(44)/TMB					
I. (i) Earth Work. = 837.09 m ³					
(ii) Sty wide P(61)/TMB = 361.26 m ²					
				T =	1198.35 m ³
@ Rs 35.01/m ³				= Rs	41954/-
2. Stone aggregates					
(i) (53 - 9.50) = 30.05 m ³					
@ Rs 915.67/m ³				= Rs	27516/-
					= Rs 69470/-

Continuation

cont.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. f. Amount					= Rs 2,54,34,20/- = Rs 2,43,65,53/- = Rs 1,68,70/-
B. f. Amount of S. f.					= Rs 65,470/-
(ii) $(9.5 - 2.36)$ = 12.02 m^3					
$\text{@ Rs } 424.21/\text{m}^3$					= Rs 50,990/-
(iii) $(53 - 22.4)$ = 31.51 m^3					
$\text{@ Rs } 1080.50/\text{m}^3$					= Rs 34,851/-
(iv) Stone screening = 8.23 m^3					
$\text{@ Rs } 424.21/\text{m}^3$					= Rs 34,91/-
(v) Stone crushed Agg. = 132.67 m^3					
$\text{@ Rs } 424.21/\text{m}^3$					= Rs 56,263/-
(vi) Crushed stone = 679.89 m^3					
$\text{@ Rs } 886.00/\text{m}^3$					= Rs 6,023.67/-
3. coarse sand = 506.01 m^3					
$\text{@ Rs } 494.40/\text{m}^3$					= Rs 2,00,560/- T = Rs 9,82,090/-
$\text{@ } 10\% \text{ S. f.}$					= Rs 982,090/-
previous S. f.					
wide P(23)/Tm ₀					= Rs 1,82,896/-
total S. f. = $2,81,103$					
Limited to					
(As per Agreement)					= Rs 2,76,391/-
					= Rs 2,76,391/-
$G. T. = Rs 2,46,41,928$					
					= Rs 2,57,10592/-
Less, 0.05% below					
(As per Agreement) = (-) 23,140/-					
Total value of work done = Rs 2,56,87,452/-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Amount				= RS	2,56,87,452/-
Less, Previous payment					=
(i) vide P(25)/TMB = 120,36979/-					
(ii) vide P(59)/TMA = 1,35,22,781/-					
Total = RS 2,55,99,760/-					
				= (-) RS 2,55,59,760/-	
Net payable Amount value				= RS 1,27,692/-	
30/05/2024				10/05/2024	
S.E.				S.E.	
Certificate,					
work has been completed					
as per specification ad.					
directions of engineer					
30/05/2024				10/05/2024	
S.E.				S.E.	

Continuation