

21. SBD / 2016-17 20/11/2017

विद्युतिगता रेल को-ऑर्डीनेट भवन

## Schedule XLV-Form No. 134

Executive Engineer  
R W D. Works Division  
Bansgaon

MM&SY (GEN)

DIVISION

SUB-DIVISION

Measurement Book

316

21.5.2017 21.5.2017

| Particulars                                                     | Details of actual measurement |   |    |    | Contents of area |
|-----------------------------------------------------------------|-------------------------------|---|----|----|------------------|
|                                                                 | No.                           | L | B. | D. |                  |
| (1) P.V. & driving of typical citizen's information board - EIP |                               |   |    |    |                  |
| of NO.                                                          |                               |   |    |    |                  |

Phonka  
20/11/23  
J.E.

|      |  |  |  |  |  |
|------|--|--|--|--|--|
| (2)  |  |  |  |  |  |
| (17) |  |  |  |  |  |
| (18) |  |  |  |  |  |
| (19) |  |  |  |  |  |

### Abstract of Cost

(1/1) Setting out Pillars  
--- EIP

Qty vide TMB

Page No. (12) - 0.551 KM

@ ₹ 21624.21/KM --- ₹ 11915.00

(2/2) clearing & Grubbing road land --- EIP

Qty vide TMB

Page No. (12) - 0.193 Hect

@ ₹ 39946.78/Hect --- ₹ 7710.6

(3/5) Excavation in soil

Continuation



| Particulars               | Details of actual measurement |    |    |    | Contents of area       |
|---------------------------|-------------------------------|----|----|----|------------------------|
|                           | No.                           | L. | B. | D. |                        |
| using Hydraulic excavator |                               |    |    | ED |                        |
| 8th side TMB              |                               |    |    |    |                        |
| Page no. (12)             |                               |    |    |    | 212.169 m <sup>3</sup> |
| @ 262.04/m <sup>3</sup>   |                               |    |    |    | 2 16265.4              |

( $\frac{4}{6}$ ) Const of embankment with material

obtained from road

way cutlip

--- ED

8th side TMB

Page no. (12) - 157.30 m<sup>3</sup>

@ 270.12/m<sup>3</sup> --- 2 11345.00

( $\frac{5}{2}$ ) Const of embankment with material

obtained from borrow

pit

--- ED

8th side TMB

Page no. (20) - 1976.04 m<sup>3</sup>

@ 2 182.94/m<sup>3</sup> --- 2 361497.00

( $\frac{6}{8}$ ) Const of Sub-grade

& E1 shoulder --- ED

8th side TMB

Page no. (13) - 1006.06 m<sup>3</sup>

Page No. (19) - 263.96 m<sup>3</sup>

1270.02 m<sup>3</sup>

Continuation



| Particulars                                                                                                                                                                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                 | No.                           | L. | B. | D. |                  |
| (17)<br>(25) Plv & erecting direction<br>place identification<br>sign board<br>Qty vide TMB<br>Page No. (21) - 0.54 m <sup>2</sup><br>@ ₹ 1907.47/m <sup>2</sup> ————— ₹ 1030.2 |                               |    |    |    |                  |
| (18)<br>(26) Plv & fixing typical<br>MMSY sign board<br>Qty vide TMB<br>Page No. (8) - 0.24 m <sup>2</sup><br>@ ₹ 722.15/m <sup>2</sup> ————— ₹ 173.32                          |                               |    |    |    |                  |
| (19)<br>(27) Plv & fixing of typical<br>Citizen Information<br>board<br>Qty vide TMB<br>Page No. (22) - 0.1 m <sup>2</sup><br>@ ₹ 9757.73/m <sup>2</sup> ————— ₹ 975.77         |                               |    |    |    |                  |
|                                                                                                                                                                                 |                               |    |    |    | ₹ 396 1989.00    |
|                                                                                                                                                                                 |                               |    |    |    | ₹ 385 1589.00    |
| Less 10% below ————                                                                                                                                                             |                               |    |    |    | ₹ 346 430.00     |
|                                                                                                                                                                                 |                               |    |    |    | ₹ 3571 190.00    |
| Less Previous Payment                                                                                                                                                           |                               |    |    |    | ₹ 2211 931.00    |
|                                                                                                                                                                                 |                               |    |    |    | ₹ 1254 499.00    |
| Certified that the work has been completed                                                                                                                                      |                               |    |    |    | ₹ 1359 259.00    |
| as per the drawing of E.I.                                                                                                                                                      |                               |    |    |    | ₹ 25.11.23       |
|                                                                                                                                                                                 |                               |    |    |    | ₹ 76.            |

Continuation: