

06 TO RCD ROAD BAJRANG MORE

Schedule XLV-Form No. 134

RANIT DEVI DIVISION

HATHUA SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-440

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of the Road from					
To 6 To RCD Road Bagierang more					
Under MMGSY (SC) 271 Hathua Block.					
Agency - M/S Ramzi Devi					
Date of commencement -				12.09.2020	
Date of completion -				11.06.2021	
Agreement No - 09/SBT (MMGSY-SC) 2020-21.					

Record Entry.

1/2	Construction of reference and working Benchmark.				
	do				
	No		0.92 Km		
2/2	Construction of Reference pillar.				
	do				
	No		0.92 Km		
3/2	Clear and Grubbing Road land with wild vegetation, Grass, bush and Sapling.				
	do				
	2x 12 Nos x 30m x 1.50m				1080.0m ²
	2x 9 Nos x 30m x 1.50m				810.0m ²
	2x 9 Nos x 30m x 1.50m				180.0m ²
	2x 9 Nos x 30m x 1.50m				360.0m ²
	2x 8 Nos x 30m x 1.50m				720.0m ²
	2x 1 Nos x 15m x 1.50m				45.0m ²

Continuation

2445.0m²
2835.0m²
or 0.24 Hectar
or 0.28 Hectar

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Q.29</u> Providing and laying					
1000 MM dia RCC Pipe					
NP2	-	-	-	0.15	
Wide base w-27					
15.00 m x 0.15 m	3682.12				55232 = 0
<u>Q.30</u> Plastering with cement					
mootar	-	-	-	0.12	
Wide base w-27					
72.80 m ² x 0.12 m	162.94				11862 = 0
<u>Q.31</u> Providing 15 mm cement					
finishing including cutting	-	-	-	-	
Wide base w-27					
26.52 m ² x 0.15 m	55.96				1484 = 0

				5477376.00
				5482662.00
Add L.C.S.S 1%				54827.00
Add G.C.T 2%				657919.00
Add L.F				72310.00
				6267718.00
Less for below 0.11%				6894.00
				6260824.00
Less for previous Payment				5133442.00
				1127382.00
<u>Paid</u>				
18/02/24				
26				
<u>By</u>				
18/02/24				
AE				
				COD
				18.02.24