

Postbox No. 4 to Machi Matchayat.

Postbox No. 4 to Machi Matchayat.

Schedule XLV-Form No. 134

N.M.S.Y. (S.C.)

Jagatnagar
Division

Baberbarhi

SUB-DIVISION

895

MEASUREMENT BOOK

Kiray koi ka

Guru Nanak Dev

Sthom A/c b'11

33

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & CD work (from PMGSY road to Garhi modhyatal under MIMGSY (SC))					
Name of Agency - Kirayababa Construction Pvt Ltd, Ichhotauna, Nandhubani					
Agreement No - 19500 /2019-20					
Date of start - 28.08.2019					
Date of completion - 27.08.2020					
(Record measurement) 10.01.2024					
1. Construction of 03 Gr I of the					
$06 \times 30 \times 4.05 \times 0.200 = 145.80 m^3$					
$01 \times 30 \times 3.75 \times 0.200 = 22.50 m^3$					
$01 \times 30 \times (3.50+3.75) \times 0.200 = 21.75 m^3$					
$01 \times 20.0 (3.60+3.75) \times 2 - 0.200 = 14.70 m^3$					
$01 \times 16.50 (3.0+3.25) \times 2 - 0.200 = 10.23 m^3$					
$01 \times 11.50 (3.20+3.50) \times 0.200 = 7.70 m^3$					
$222.68 m^3$					
2. Providing, laying, spreading of the					
$06 \times 30 \times 3.75 \times 0.075 = 50.62 m^3$					
$04 \times 30 \times 3.75 \times 0.075 = 33.75 m^3$					

Continuation

Abstract of cost

41

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Providing 8 fixing iron grey board of C.I. city wide TRB P-(29)					
	$02+03=05$ Nos @ 10252.51/mo. -				51263/-
2. Clearing & Scrubbing of C.I. city wide TRB P-(29)					
	0.756 Hac @ 49174.86 -				37176/-
3. Dismantling of existing ... of C.I. city wide TRB P-(29)					
	5247 m ² @ 227.35/m ² -				11929/-
4. Dismantling of existing ... of C.I. city wide TRB P-(29)					
	4.18 m ² @ 395.63/m ² -				1654/-
5. Reconcreting all types of H.P. of C.I. city wide TRB P-(29)					
	05 m @ 227.19 /m -				1136/-
6. Box cutting ... of C.I. city wide TRB P-(29)					
	27.00 m ² @ 81.99/m ² -				2214/-
7. Construction of road bank crest of C.I. city wide TRB P-(29)					
	1944.08 m ² @ 142.59/m ² -				277195/-
8. Construction of G.S. ggrl. of C.I. city wide TRB P-(29) P-(23)					
	$1253 \cdot 10 \text{ m}^3 + 222.68 = 1475.78 \text{ m}^3$				
	1475.78 m ³ @ 3066.26/m ³ -				4525125/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. Providing & laying WBM Gr III.					
... of ElT only wide TMID P-29, 35					
	98.75 m ² + 511.22 = 610.02 m ²				
	0.3819.42 / m ³ — 2329.923/-				
10. Construction of sum-ming p.c.c.					
... of ElT only wide TMID P-(29)					
	218.16 m ³ @ 7872.06 / m ³ — 17173(9) -				
11. Construction of subgrade ...					
of ElT only wide TMID P-(16)					
	918.20 m ³ @ 189.35 / m ³ — 173861/-				
12. El/WIn excavation ... of El/2					
only wide TMID P-(30)					
	184.80 m ³ + 59.596 = 244.396 m ³				
	244.396 m ³ @ 258.89 / m ³ — 63,272/-				
13. Providing 115 Pcc in foundation					
... of ElT only wide TMID P-(10)					
	19.38 m ² + 5.914 = 25.29 m ²				
	25.29 m ² @ 6153.68 / m ² — 155651/-				
14. Providing Pla in/R.C.C. in foundation					
... of El/2 only wide TMID P-(10)					
	47.216 m ³ @ 6153.68 / m ³ — 290.552/-				
15. Providing BM in CM ... of El/2					
only wide TMID P-(30)					
	22.686 m ³ @ 5662.41 / m ³ — 151103/-				
16. Providing HysD bar ... of El/2					
only wide TMID P-(30)					
	0.493 M/T @ 70901.93 / M/T — 34955/-				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25. Road marking on cc road... of ccti city wide TMN P-(40)					
	72.0 m ² @ 953.80/m ² -	68674/-			
26. Recutting /corn stone ... of ccti city wide TMN P-(40)					
	(a) corn stone - 03 No. @ 2434.25 -	7417/-			
	(b) 200 mm stone - 09 No. @ 629.06 -	6111/-			
27. Providing & fixing retro-reflective bogd. ... of ccti city wide TMN P-(40)					
	(a) 600mm D - 06 No @ 4086.19/No -	24517/-			
	(b) 600x450 - 05 No @ 5435.33/No -	27177/-			
28. Painting two coats... of ccti city wide TMN P-(40)					
	64.28/m ² @ 108.50/m ² -	6985/-			
	(a) 64.28 m ² @ 108.50 -	6985/-			
	(b) 18.00 m ² @ 1.63 -	13603159/-			
	5111/- below as per agreement	(-) 895121/-			
	12908038/-				
	Previous Payment (-) 7433532/-				
	5474506/-				
	Due				
	16/02/2024				
	JG.				
	Continuation				

4th on A/C Bill

Memo of MTR-25,03,038=

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.D.-81. - 200243 =					
IT- 21. - 500615 =					
L.C- 17. 25030 :					
CWT- 11. 25030 :					
SWT- 11. 25030					
Fcy - 78732 =					
S.Fee - —					
EOT- 10. - 250304 =					
fat Ady- 654430 =					
Byay - 1848608 =					
fat Ady- 2503038 =					
Paid & Fwd- 2503038 = Byay Twenty five lakh three thousand thirty eight only					

~~Executive Engineer~~

Rural Works Department

Works Division, Jaynagar

~~10.01.24~~

~~On Acct D/Drawn~~
~~On Acct D/Drawn~~
~~1848608~~

~~10.01.24~~

~~On Acct Dated~~

~~10.01.24~~

~~Executive Engineer~~

~~Rural Works Department~~

~~Works Division, Jaynagar~~

~~10.01.24~~