

Const. of Road from MAINGACHH TO THIKABASTI

MR-3054 **Schedule XLV-Form No. 134**

(Length - 1.00 km)

Ag. No. 05/MR-3054/MBD/2023-24

Kishanagar - 2 **DIVISION**


Thakurgan **SUB-DIVISION**

MB No - 1698

MEASUREMENT BOOK

BIPIN BIHARI KASHYAP. SHEIKHPURA.

प्रमाणित किया जाता है
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। श्री. कर्षित कुमार दास
सहायक अभियंता, ग्रामोन्नतिकार्य अथवा प्रमोडल, थकुरगैज
के नाम से निर्गत किया जाता है।


कार्यपालक अभियंता
ग्रामोन्नतिकार्य प्रमोडल
थकुरगैज
11/09/2023

Sch. XLV—Form No. 134

Kishangari - 2 DIVISION
Thakurgari SUB-DIVISION

Measurement Book

No. 1698

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/C Bill

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK → MR ROAD					
FROM MAIN GACHH TO					
THIKASTI JAH.					
NAME OF AGENT → BIPIN BIHARI					
KACHHARA, SHEIKHARA -					
Ag. No. → DS/MR-3054/MSD/2023-2024					
DPK No. → MR-N/2022-23 KHE-2/04					
Date of work order → 10/8/2023					
Date of completion → 9/05/2024					
Actual Date of comp. → 9/02/2024					

(Record entry)					
(1) Paved & leveling					
86 Rubbing Road					
Level cell - 20 -					
2 X 10 X 30 X 0.67.40					300mL
2 X 10 X 30 X 0.55.45					300mL
2 X 10 X 30 X 0.40.60					300mL
2 X 3 X 30 X 0.65.35					90mL
2 X 1 X 10 X 0.7.30					10mL
					Total = 1000mL
1000 ÷ 10000 = 0.10 Hec					
21/01/24 AE 21/01/2024 EF					
(2/3) Paved & leveling construction					
of granular sub-base					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) — (28)					13.779 47,93,208 =
Railway Area					Crossed
Incoll. no-1901					
UB-(2) An-Ground					= 47,92H²
@ P 102.01					P 5342 =
					Sub PS 47,98,545 =
Add 18% G.S.T @ 8,63,738 =					
Total V.C.					PS 47,985 =
Add S.F.					PS 48,953 =
					Totals 57,59,414 =
Less 10% Below (-) P					51,75,941 =
					Sgt PS 51,83,073 =
Amt 09/02/24 AE					Sgt 09/02/2024 S.F.
The work has been completed as per specifications & directions of Engineer-in-Charge.					Sgt 09/02/2024 T.D.
					G.P. L 09/02/2024
Material Side mat					
glw-					

Continuation