

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक 423 मन् ६

बगहा-1 / दिनांक 13-3-24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (NDB) Brics अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण—पत्र एवं अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(NDB) Brics योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु०— 1. उपयोगिता प्रमाण—पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1

***FORM GFR 19-A**

(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month February - 2024
PIU:- E.E RWD(W)DIV-BAGAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY NDB	CFMS	1316.95265	Certified that out of Rs. 1316.95265 Lacs of grants-in-aid sanctioned during the years 2023-24 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 1313.97825 Lacs has been utilized for the purpose of MMGSY NDB Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 2.97440 Lac remaining unutilized at the end of the period under report.
		TOTAL	1316.95265	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


15/03/24

Divisional Accounts Officer


RWD Works Division, Bagaha-1

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


13/3/24

Executive Engineer

R.W.D. Works Division, Bagaha-1

Rural Works Department
MMGSY (NDB) Allotment Requisition Format

Name of Division:- Bagaha-01

Sr. No	Year	Name Of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2022-23	Chhotka Bhawal Mahadalit Basti to Done Canal Pitch Road	Aditya kumar Tiwari	1.428	173.970	173.00975	16.64851	112.58671	112.58671	172.47408	59.88737	Surface Complete
2	2022-23	Done Canal Pitch Road to Palya	Aditya kumar Tiwari	3.010	351.880	346.35013	33.92895	290.29218	290.29218	345.77220	55.48002	Surface Complete
3	2022-23	Bhawwal Done Canal to Imriti Katharwa	Aditya kumar Tiwari	3.593	402.170	394.34830	42.04499	269.35903	266.57083	373.96145	104.60242	Surface Complete

नोट:-

- 1 स्वर्ग का मिलान MIS से होना आवश्यक है।
- 2 अधिप्राधिकृत राशि का पथवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिप्रमाणित छाया प्रति सतत होना आवश्यक है।
- 3 पूर्व निर्धारित राशि का उपयोगिता प्रमाण पत्र सतत होना आवश्यक है।
- 4 योजनावार सभी पथों का अधिप्राप्त एक साथ भेजना आवश्यक है।
- 5 निर्धारित राशि का डी० सी० विपत्र 15 दिनों के अन्दर बाड़ा कार्यालय में उपलब्ध कराया जाना आवश्यक है।



Executive Engineer

RWD (W) Division, Bagaha-01