

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल किशनगंज-2

(ee.kishanganj2.rwd@gmail.com)

पत्रांक : 574(85)

दिनांक : 14/03/2024

प्रेषक ,

ई० प्रवीण कुमार सिंह ,
कार्यपालक अभियंता
ग्रामीण कार्य विभाग ,
कार्य प्रमंडल किशनगंज-2 ।

सेवा में

अपर मुख्य कार्यपालक पदाधिकारी - सह -
सचिव -सह - प्राधिकृत पदाधिकारी
बिहार ग्रामीण पथ विकास एजेंसी, पटना ।

विषय :- राज्य योजनान्तर्गत (नाबार्ड संपोषित) निर्माणाधीन पुलों में आवंटन उपलब्ध कराने के संबंध में ।

महाशय ,

उपर्युक्त विषय के सम्बन्ध में कहना है कि राज्य योजनान्तर्गत (नाबार्ड) योजनाओं में संलग्न सूची के अनुरूप आवंटन उपलब्ध कराने की कृपा की जाए ।

अनु०- यथोक्त ।

विश्वासभाजन

14/03/2024
ई० प्रवीण कुमार सिंह)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल किशनगंज-2 ।
14.3.2024 14/3/24

FROM GFR 19-A**(See Government of India's Division (I) below Rule- 150)****Form of Utilization Certificate upto the month of MARCH-2024****PIU- E.E., R.W.D. Works Division, Kishanganj-2**

S.N.	Sanction No.& Date	Total Amount Received (in Lacs Rs.)	Particulars
1	Secretary cum Empowered Officer BRRDA Bihar Patna	5683.84389	Certified that out of Rs.5347.86463.00 RS received During the years upto 2023-24 in favour of Executive Engineer R.W.D. Works Division Kishanganj-2, Bihar sum of Rs.556086521.00 has been utilized for the purpose of State Schemes as given in the margin for which it was sanctioned and that the balance of Rs.12297868.00 remaining unutilized at the end of period under.
		5683.84389	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for the which it was sanctioned.

Kind of Checks exercised:-

- i Works have been supervised by Executive/Superintending engineer.
- ii Periodical inspection has been conducted by Executive/Superintending engineer.
- iii Construction materials have been tested.
- iv Measurements have been recorded in the MB's and test check conducted by Assistant Engineer/Executive
- v All other codal formalities have been observed.

3 Physical Progress achieved:-

- i Construction of Road work.
- ii Construction of CD works.

Sr. Divisional Account Officer
R.W.D (W) Division Kishanganj-2

Executive Engineer
Rural Works Dipartment
Works Division Kishanganj-2

14/03/2024
14/03/2024

Rural Works Department

State Scheme Road/Bridge (NABARD) Allotment Requisition

Name Of Division:- R.W.D Works Division, Kishanganj-2

Sl. No.	Year	Name Of Road/Bridge	Name Of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure As Per MIS (In Lacs)	Value Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2023-24	Construction of RCC H.L. Bridge in LO21-T01 To Sahibganj - 4.000 Km.	S B Engicon Private Limited	101.49	849.666	828.97592	1.671	0	0	390.25000	390.25000	Pile in progress
2	2023-24	Construction of RCC H.L. Bridge in Mala Mali To Vanbasti Adivasi Tola-2.200 Km.	Ashok Kumar Gupta	60.910	559.41700	563.32794	1.56164	371.38061	371.38061	485.58061	114.20000	Deck Slab in Progress
3	2023-24	Construction of RCC H.L. Bridge in LO36-T04 Ustafaganj To LO34-T03 To Laxmipur - 0.500 Km.	Shiv Durga Constructions Engineering Pvt Ltd	60.910	546.27100	516.02029	1.20726	343.13201	343.13200	449.37201	106.24000	Deck Slab in Progress
4	2023-24	Construction of RCC H.L. Bridge in T04 To Ikra Millik Path (Near Katabari) Ch.-2.500 Km.	S B Engicon Private Limited	60.910	565.29600	544.43924	1.26155	278.00000	248.31276	394.22000	116.22000	Deck Slab in Progress
5	2023-24	Construction of Multicell Box Culvert in T04 To Ikra Millik Path - 3.900 Km.	Athar Hussain	20.200	224.44300	239.89507	1.38009	131.30335	131.30335	238.51498	107.21163	Approach in progress
6	2023-24	Construction of RCC H.L. Bridge in LO36 To Sani Dahi Bhat (At Lakshmipur End) - 1.400 Km.	S B Engicon Private Limited	101.490	826.59600	800.17411	2.27968	365.99832	365.99832	600.58832	234.59000	SubStructure in progress
7	2023-24	Construction of RCC H.L. Bridge in Nuri Chowk SH-63 To Azum Nagar - 1.500 Km.	Maa Kamakhya Traders	60.91	556.466	548.7271	1.52608	0.0	0.0	120.60000	120.60000	Pile in progress

Executive Engineer
 Rural Works Department,
 Works Division, Kishanganj-2

14/03/2024

Sl. No.	Year	Name Of Road/Bridge	Name Of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure As Per MIS (In Lacs)	Value Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In M)	Amount (In Lacs)	Main Work	Maintenance					
8	2023-24	Construction of RCC HL Bridge at Ch.-0.260 Km. in T04 To Haldagaow Road (MMGSY)	S B Engicon Private Limited	60.910	550.02400	541.13487	60.91000	278.00000	242.45994	396.20000	118.20000	Girder in progress
9	2023-24	Construction of RCC HL Bridge in T02 To Babanganj - 0.100 Km.	Pawan Kumar Agarwal	60.910	573.40800	588.54809	60.91000	283.00000	257.21151	405.50000	122.50000	Pile Cap, Shaft and hammer head in progress
10	2023-24	Construction of Bridge at Ch.-0.200 Km. in Malgachh To Lat	Md Makbul Alam	20.200	220.29300	245.67074	20.20000	85.11134	85.11134	225.11134	140.00000	Deck Slab Complete
11	2023-24	Construction of RCC H.L. Bridge in T02 To Amtola Ward No.-12 - 0.700 Km.	Md Makbul Alam	60.910	498.32000	547.69064	60.91000	259.61777	255.67150	534.61777	275.00000	Grader work in progress
12	2023-24	Construction of RCC HL Bridge in Kishanganj Thakurganj Road Koitha To Nawradi Path - 0.550 Km.	Ashok Kumar	42.160	500.71200	527.82470	42.16000	270.00000	242.01583	346.00000	76.00000	Pile Cap and shaft in progress
13	2023-24	Construction of Multicell Box Culvert in L085-T04 To Dhobibhatta at Ch.-3.800 Km.	Baban Kumar	20.200	212.91900	239.53620	20.20000	83.21814	83.21814	233.21814	150.00000	Deck Slab Complete
14	2023-24	Construction of Multicell Box Culvert in L043-T03 To Mauji Danga at Ch.-0.800 Km.	Tanweer Ahmad	17.900	196.35300	221.67618	0.88127	0	0	150.0000	150.00000	Raft Foundation complete
Total				750.01000	6880.18400	6953.64109	277.05857	1668.25060	2254.43469	4969.77317	2221.01163	

Executive Engineer
Kishanganj-2

14-03-2024
14/3/24