

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd on A/C Bill</u>					
Name of work:—Cont. of road from Viganpur to Bhalu					
Bhalu Under M.M.G.S.T. (Se).					
Agency:—Smt. Renu Devi					
Agreement No:—old -06/SBD/2021-22/12.04.2021					
Supplementary New Agreement No. 01/SBD/2023-24					
Date of Commence:—Review 12.04.2021/04.07.2023					
Time of Completion:—12 Months					
Approved Rate:—0.53% Below as per Agreement					
Add 12% G.S.T. as per Agreement					
Add 1% Labour Pass as per Agreement					
Add S.Fee as per Agreement					
Agreement Amount Rs. 1,57,83,533 = ∞					
Date of Entry:—23.09.2021					
<u>Item of Work</u>					
① Cont. of W.B.M. Gr. 3 with stone screening					
In village Jukroad					
3x 30.00m x an. 3.05m x 0.075m = 20.59m ³					
1x 30.00m x an. 3.35m x 0.075m = 7.54m ³					
1x 15.00m x an. 3.50m x 0.075m = 3.94m ³					
Qty = 32.07m ³					
② Cont. of uniaxial road C.C. Pavement M ₃₀ Gr.					
15x 30.00m x 3.75m x 0.160m = 270.00m ³					
1x 15.00m x 3.75m x 0.160m = 9.00m ³					
3x 30.00m x an. 3.05m x 0.160m = 43.92m ³					
1x 30.00m x an. 3.35m x 0.160m = 16.08m ³					
1x 15.00m x an. 3.50m x 0.160m = 8.40m ³					
Qty = 347.40m ³					
③ Earth work in excavation for foundation of H.P.C.					
H.W. 2x 6.450m x 1.400m x 1.500m = 27.09m ³					
Continuation					
Bhalu 1x 4.850m x 1.530m x 0.365m = 2.708m ³					
Qty = 29.798m ³					
Qty = 29.80m ³					
N.R. Sub					
23.02.2024					
T. E. Shrivastava					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	
① Const. of W.P.M. Gr. 3 with Redone perencing.					Rs. 12,534.62=00
253.125 m ³ vide T.M.B. Page No. 6, Item No. ②					
33.070 m ³ vide T.M.B. Page No. 10, Item No. ①					
285.195 m ³ @ Rs. 3663=70/m ³					Rs. 10,41,869=00
② Const. of 1 m reinforced C.C. Pavement m. grade.					
vide T.M.B. Page No. 10, Item No. ②					
Qty. 347.40 m ³ @ Rs. 7075=00/m ³					Rs. 24,57,855=00
③ Earth work on excavation for foundation of H.P.C.					
vide T.M.B. Page No. 10, Item No. ③					
Qty. 29.80 m ³ @ Rs. 279=08/m ³					Rs. 8317=00
④ Paving a drainage P.C.C. Mar. substructure of H.P.C.					
vide T.M.B. Page No. 11, Item No. ④					
Qty. 2.71 m ³ @ Rs. 5338=95/m ³					Rs. 14,469=00
⑤ Paving and laying P.C.C. Mar. substructure of H.P.C.					
vide T.M.B. Page No. 11, Item No. ⑤					
Qty. 33.740 m ³ @ Rs. 6099=35/m ³					Rs. 2,05,792=00
⑥ Paving and laying P.C.C. pipe N.B. of 1000 mm.					
vide T.M.B. Page No. 11, Item No. ⑥					
Qty. 7.50 m @ Rs. 3799=94/Rm					Rs. 28,499=00
⑦ Paving on perpendicular (B/W & S/P) with C.E. part.					
vide T.M.B. Page No. 11, Item No. ⑦					
Qty. 20.640 m ² @ Rs. 100=76/m ²					Rs. 2080=00
					Total Rs. 50,15,343=00
Add (G.S.T + L. Cases) 13% as per Agreement				(+)	Rs. 6,51,995=00
Add S. Fee as per Agreement				(+)	Rs. 47,676=00
					Total Rs. 57,15,014=00
Less 0.53% of Total Below as per Agreement				(-)	Rs. 30,290=00
					Continuation Total Rs. 56,84,724=00
Less previous Bill paid Amount as per T.M.B. Page No. ⑧				(-)	Rs. 26,40,095=00
					Net Payment Rs. 30,44,629=00
C.P. 16/3/24 11/3/24 A.E.					M/P made 11.03.24 J.E. Shrinivasa