

MSU (57)
Schedule XLV-Form No. 134

Post Name: Comm. of Post from Piple No 43

R.M.D WORKS

DIVISION

KISHAN GANT-I

R.M.D WORKS

SUB-DIVISION

KOCHADHANAN

3313

MEASUREMENT BOOK

Agemati md Salaman; Kishanbant.

Sch. XLV—Form No. 134

Particulars.	Details of actual measurement				Contents of area				
	No.	L.	B.	D.					
	2nd on A/C Bill								
Name of work -	pipla to 43 in								
	Kochadhaman Block under MMUSY(SC)								
Agency -	Mohd. Salman Kishanganj								
Agreement No -	213/MMUSY/SBD/2020-21								
Date of commencement -	11-09-2020								
Date of completion -	10-06-2021								
Record Entry									
① construction of WBM grading III									
- - - all complete									
12x	30.0x	3.75	x 0.075	=	101.25 m ³				
1x	15.0x	3.75	x 0.075	=	4.22 m ³				
					105.47 m ³				

W. Aggarwal

08-01-2024

JE

S. M. / S. M.

08-01-24

A. S.

Sch. XLV—Form No. 134

Sch. XLV—Form No. 154		Details of actual measurement				Contents of area
Particulars	No.	L.	B.	D.		
ABSTRACT OF COST						
2ii) construction of Reference						
1.0	8 working B.M. - all complete					
0.426 km VTMB PN-4						
@RS 3467=91/km					RS	1477=00
1ii) construction of Reference						
2.0	pillars/Burjee - all complete					
0.426 km VTMB PN-4						
@RS 1613=64/km					RS	687=00
(2) Clearing & grubbing Road						
3.0	land --- all complete					
0.127 Ha VTMB PN-4						
@RS 52762=05/Ha					RS	6726=00
(3ii) construction of Embankment						
4.0	with lead up to 1000 m					
--- all complete						
94.366 m ³ VTMB PN-4						
@RS 177=02/m ³					RS	16705=00
3ii) construction of Embankment						
5.0	with lead up to 100 m ---					
all complete						
62.911 m ³ VTMB PN-4						
@RS 152=00/m ³					RS	9562=00
C.O RS						35157=00

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
				B.F.RS	35157=00
(4) construction of subgrade					
6.0					
Earth shoulder - - -					
all complete					
675.0 m ³ VTMB PN-5					
@RS 190=07/m ³				RS	128297=00
(5) construction of GSB Grading I					
7.0					
- - - all complete					
303.75 m ³ VTMB PN-5					
@RS 2968=17/m ³				RS	901582=00
(6) construction of WBM Grading III					
8.0					
- - - all complete					
105.47 m ³ VTMB PN-8					
@RS 4303=86/m ³				RS	453928=00
					RS 1518964=00
Add GST 12.0%				(+) RS	182276=00
Add L.C. 1.0%				(+) RS	15190=00
Add S.F. VTMB PN-5 + PN-9				(+) RS	25727=00
				RS	1742157=00
less 0.15% below 9% per A.B.R.				RS	2613=00
				RS	1739544=00
less previous bill VTMB PN-6				(-) RS	1219850=00
				RS	519694=00
W agreement					
08.01.2024				08.01.24	
JE				AE	