

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 591/अनु0 / चकिया, दिनांक: 19/03/2024

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।

2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।
19/03/24

ज्ञापांक- 591 दिनांक- 19-03-2024

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची।

2. मापी पुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।
19/03/24

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval ((AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/EA/CHA/23/0005	T01 - GOCHHI TOLA	31708402011	Latter No.1970 Date- 31.03.2023	1.500	69.851	52.66642	15.91406	06 MBD/2023-24 Date- 16.10.2023	15.07.2024	Work in Progress	2136.25	25	05.00	35.08050	35.08050	14.69046	Work in Progress
2	RM/EA/CHA/23/0005	R.E.O. Road - Tajpur Paikhaulla	31708202199	Latter No.1970 Date- 31.03.2023	1.023	46.622	34.57277	11.96832	06 MBD/2023-24 Date- 16.10.2023	15.07.2024	Work in Progress	2254.70	25	05.00	24.11850	24.11850	10.21184	Work in Progress
					2.523	116.4730	87.23919	27.88238							59.19900	59.19900	24.90230	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Chakia.
19/03/24

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 03/2024
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lacs)	Amount Received (in RS. Lacs)	particulars
1	M.R. (3054) New maintenance Policy-2018	11575.04567	11575.04567	Certified that out of Rs 11575.04567 Lacs Receive upto the year.2023-24 executive engineer RWD, (W) DIV, chakia a sum of RS 11397.69725 Lacs has been utilized for the purpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs 177.34842 lacks remaining unutilized at this end of the (up to 03/2024)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS-DIVISION-CHAKIA.



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of road from REO road to Tajpur Bakkeliya under MK-3054					
Agency - RWS Project					
Agreement No - 06 HBD/2023-24					
Date of start - 16/10/2023					
Date of completion - 15/07/2024					
Actual date of completion - 09/02/2024					
Further work - Nil					
Hence measurement - Nil					
Quantity					
20-2-24					
2.5					
Abstract against					

① Clearing and grubbing road land					
Q-VTNB/23① = 0.205 hect					
e.h. 72697.86/hect - R. 14903=0					
② From granular sub base					
Q-VTNB/23② = 39.66 m ³					
e.h. 27773 = 96/m ³ R. 110615=0					
③ From laying, spreading and compacting WBM gr-2					
Q-VTNB/23③ = 47695 m ³					
e.h. 5325 = 07/m ³ - R. 250012=0					
④ From laying WBM grade 3					
Q-VTNB/23④ = 7091 m ³					
e.h. 5119.97/m ³ - R. 363057=0					

Continuation

33

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Brown prime coat with emulsion (SS1)					
Q-VTNB/23⑤ = 945.16711					
c h = 59.26/11 - R = 560.2820					
⑥ Brown laying and rolling mix seal					
Q-VTNB/23⑥ = 945.46711					
c h = 294.62/11 - R = 2785.5320					
⑦ Brown Tack coat with emulsion (RS1)					
Q-VTNB/24⑦ = 4814.58711					
c h = 20.37/11 - R = 980.7320					
⑧ Brown and laying SDB					
Q-VTNB/24⑧ = 96.73113					
c h = 15383.85/11 - R = 14880.8020					
⑨ Brown and fixing km stone					
Q-VTNB/24⑨ = 2044					
c h = 3304.98/each - R = 661020					
⑩ Brown and fixing 20mm stone					
Q-VTNB/24⑩ = 4144					
c h = 90777/each - R = 363120					
⑪ 600mm regulated					
Q-VTNB/24⑪ = 4144					
c h = 470777/each - R = 1881920					
⑫ 600mm circular					
Q-VTNB/24⑫ = 2144					
c h = 615440/each - R = 1230920					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 600mm x 450mm B-VTNB/25(13) = 2 Nos e h - 600 x .01/each h					12012 = 0
(14) Paving and fixing boundary Pillar B-VTNB/25(14) = 15 Nos e h - 689.55/each h					1034320
(15) Planting of trees by the road side B-VTNB/25(15) = 51 Nos e h - 1216.91/each h					6206220
(16) Paving and laying Road masonry (BT portion) B-VTNB/25(16) = 204.60 m e h - 886.39/m					181355 = 4
(17) Paving Pedestrian crossing B-VTNB/25(17) = 4.0 m e h - 886.39/m					354620
(18) Paving and fixing informative sign board B-VTNB/26(18) = 3 Nos e h - 14002.88/each h					42009 = 0
(19) Brick masonry work in m (1:1) B-VTNB/26(19) = 5.76 m e h - 7192.56/m					4142920
(20) Plastering with m (1:1) on brick work					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VTNB/26(20) = 80.64 ft					
e H. 238 = 95/11 - H - 19269 = 0					
(21) Painting two coat binder coat					
Q-VTNB/26(21) = 80.64 ft					
e H. 135.23/11 - H - 10905 = 0					
(22) Constr of subgrade and earthen shoulder					
Q-VTNB/26(22) = 368.28 ft					
e H. 264.23/11 - H - 9731/12 = 0					
H. 31,80,33/20					
Add 1% labour cost (+)					31803 = 0
Add 18% GST (+)					5,72,460 = 0
Add 10% S.F. (+)					29,888 = 0
					H. 38,14,482 = 0
Less 10% below (-)					3814482 = 0
					H. 34,33,034 = 0
Less Prev. Payment (-)					24,11,850 = 0
					H. 10,21,184 = 0
Blank 20-2-24 D.E.					Blank 20/2/24 A

Continuation