

Bekhori Singh + Manger Singh v/s Seta Singh
M.R. Head Court Palki

Schedule XLV-Form No.-134

A.K. Az

Banshi

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

854

Chandar Singh Singh

Seh. XLV - Form No. 104

Area No.

DIVISION

Sub-Area

SUB-DIVISION

Measurement Book

No. 854

Name of Officer _____

Date of first entry _____

Date of last entry _____

*Measurement book No. 134
for work done
in the month of April
Year 1981
Form No. 134
Date 10.4.81*

*NOTES :-
1. All measurements should be taken by the Executive Engineer or his Subordinate or by the person in charge of work in whom measurement books have been supplied by the Executive Engineer for the purpose.*

- (a) All measurements should be taken down in a measurement book Form 23, issued for the purpose, nowhere else.
- (b) Each set of measurement should commence with entries stating—
- (i) In the case of bills for work done :—
 - (a) Full name of work as given in estimate
 - (b) Situation of work
 - (c) Name of contractor.
 - (d) Number and date of his agreement and
 - (e) Date of measurement
 - (ii) In case of bills for supply for materials :—
 - (a) Name of Supplier
 - (b) Number and date of his agreement for order,
 - (c) Purpose of supply in one of the following forms applicable of the case—
 - (i) "Stock" (for all supply for stock purpose)
 - (ii) "Purchase" for direct issue to the work (full name of work as given in estimate may be mentioned)
 - (iii) "Purchase" for (full name of work as given in estimate) issued to contractor
..... on and
- (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 25)
A suitable abstract should than be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.
- (e) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials. ☺
- (f) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left inadvertently must be cancelled by diagonal lines. The cancellation being attested. See also paragraph or the Public Work Department Code.
- (g) No entry may be erased, of a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders installed by the officer who made the measurements in either case the reason for cancellation should be recorded.

Each measurement book should be provided with an index which should be kept up to date

Report Measurement

1

Name of Work

S. No. of Work

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(Complaints should be repeated at the commencement
of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Name of work - Barkotki Bigha				
to manqa bigha via bahan bigha.				
Name of Agency - Chandra Bhushan Singh,				
village - Koriyam, P. - Bora				
Koriyam, DJSI - Arival.				
Date at start -				
Date at completion -				
Agreement no - 041MB 01 2023-24.				
Date at measurement - 06/01/24				
1) work done				
<1> clearing and grubbing.				
Road land partitioning build				
do - do -				
2 x 56 x 30.00 1.125 = 3780				
2) 0.378 Ha				
<2> PIV and Fixing at typical				
mm busy Information sign				
board do - do -				
Information sign Board				= 01 Nos
Citizen Board				= 01 Nos
Maintenance Board				= 01 Nos
				03 Nos ✓
3) Excavation for roadway				
in soil do - do -				
2 x 7 x 36 x 0.375 x 0.2 = 31.50.				
2 x 1 x 17 x 0.375 x 0.2 = 2.55				
				34.05 m ³

Continuation

2nd & School Bill

33

Sch. XLV-Form No. 134

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
approach do - do -					
Qty ride TMB					
Page No - 22 = 1077.85 m ³					
@ ₹ 263.86 /m ³					₹ 284402.0
(414) Compact at MSB Sub-grade					
by PIV well graded material					
do - do -					
Qty ride TMB					
Page No - 22 = 50.29 m ³					
@ ₹ 2112.96 /m ³					₹ 106261.0
(515) PIV, laying & spreading					
& compacting stone aggregate					
wagon-II do do					
Qty ride TMB					
Page No - 22 = 29.579 m ³					
@ ₹ 4198.39 /m ³					₹ 124183.0
(616) PIV, laying, spreading					
and compacting stone					
aggregate wagon-III do -					
Qty ride TMB					
Page No - 23 = 74.40 m ³					
@ ₹ 4135.02 /m ³					₹ 307645.0
(717) PIV and applying primer					
coat with bitumen (SS-1)					
on prepared do -					
Qty ride TMB					
Page No - 23 = 992.04 m ²					

Particulars	Details of actual measurement				Cost of air
	No.	L.	B.	D.	
① ₹ 60. 031 m ²					₹ 595 559
(8/8) Piv laying & 2011/2-9 ab slope graded material					
Premix Surface do do					
Qty ride TonB					
Page No - 23 = 992.04 m ²					
② ₹ 261.59/m ²					₹ 25951
1919) providing and applying tack coat with bitumen do do					
Qty ride TonB					
Page No - 23 = 5579.69 m ²					
③ ₹ 20.65/m ²					₹ 115221.0
(10/10) piv and laying SDPC with 100-120 TPH batch do do					
Qty ride TonB					
Page No - 24 = 114.74 m ³					
④ ₹ 13551.84/m ³					₹ 1554938.0
(11/11) const ab dry team cement sub-base over a prepared sub-grade do do					
Qty ride TonB					
Page No - 05 = 30.28 m ³					
⑤ ₹ 4601.39/m ³					₹ 123163.0
(12/12) const ab Panel concrete					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
PCC Pavement			Thickness		
as per design			-di-		
Qty vide TMB					
Page No. - 24	=	158.21	m ³		
@ ₹ 781.15/m ³				₹ 1236483.	
(13) PCC mis grade kilo- meter local store					
der der					
Qty vide TMB					
Page No - 24	=	03 Nos			
@ ₹ 2721.52/Nos				₹ 8165.0	
(14) PCC mis grade (ii) kilometer local signs					
der der					
Qty vide TMB					
Page No - 25	=	7 Nos			
@ ₹ 785.86/Nos				₹ 5501.0	
(15) Retro- reflective striped traffic sign der					
Qty vide TMB					
Page No - 25	=	3.84 m ²			
@ ₹ 14867.58/m ²				₹ 57092.0	
(16) Pin and fixing ab- sorbent reflective stabilized carbonated					
Information sign der					
Qty vide TMB					
Page No - 25	=	11 NOS			
@ ₹ 4340.88/NOS				₹ 47750.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/14) Plv and fixing ab setoo - reb1 categorised					
Cautionary ,Informatory					
de do -					
Qty vide TonB					
page no - 25 = 02 nos.					
@ ₹ 4218.57/nos					₹ 8437.0
(18/14) Plv and fixing ab setoo - reb1 categorised, Cautionary					
Informatory de do					
Qty vide TonB					
page no - 25 = 8 nos					
@ ₹ 4074.04/nos					₹ 32592.0
(19/14) Plv and fixing ab setoo - reb1 categorised					
Cautionary Informatory sign					
de do -					
Qty vide TonB					
page no - 26 = 02 nos.					
@ ₹ 8543.40/nos					₹ 17087.0
(20/15) RCC m15 grade Boundary pillar de do					
Qty vide TonB					
page no - 26 = 20 nos					
@ ₹ 657.99/nos					₹ 13160.0
(21/17) Planting ab trees by The road de do					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty	Vide	TMB		
Paper No - 26	=	115 Nos			
@ ₹ 12.54.41 / Nos			—	₹ 144257.1	
(22/18) (i+ii)	PLV	and laying			
at hot applied					
Thermoplastic	do	do			
	Qty	Vide	TMB		
Paper No - 26	=	254.46 m ²			
@ ₹ 886.39/m ²			—	₹ 225498.0	
(23/18 iii)	PLV	and laying			
at hot applied Thermoplastic					
do do					
	Qty	Vide	TMB		
Paper No - 26	=	83.60 m ²			
@ ₹ 1604.15/m ²			—	₹ 83947.0	
(24/19) PLV and laying at					
typical mm by smmatory					
sign board do					
	Qty	Vide	TMB		
Paper No - 27	=	03 Nos			
@ ₹ 10547.22/Nos			—	₹ 31642.0	
(24/20) PLV in Excavation					
for foundation do					
	Qty	Vide	TMB		
Paper No - 27	=	145.80 m ³			
@ ₹ 383.28/m ³			—	₹ 55878.0	
(25/21) PLV concrete for plain					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
in open foundation					
at d-					
Qty vide TMB					
page No - 27 = 14.58 m ³					
@ ₹ 6145.85/m ³					₹ 89606.0
(26/22) PCC in Substructure					
complete d- d-					
Qty vide TMB					
page No - 27 = 3.24 m ³					
@ ₹ 7094.28/m ³					₹ 22985.0
(27/23) Air vent holes in					
bricks d- d-					
Qty vide TMB					
page No - 27 = 110.0 Nos					
@ ₹ 283.60/Nos					₹ 31196.0
(28/24) painting on parapet					
wall d- d-					
Qty vide TMB					
page No - 28 = 17.50 m ²					
@ ₹ 135.23/m ²					₹ 2367.0
(29/25) brick masonry work					
in cement mortar d- d-					
Qty vide TMB					
page No - 16 = 163.79 m ²					
@ ₹ 6018.17/m ²					₹ 985715.0
(30/26) plastering with cement					
mortar d- d-					

Sch. XLV-Form No. 134

Continuation

Sch. XLV-Form No. 134