

MMGSY 31st Div (Const. of Part "B" (2) RCC Bridge
span 3x8m. at Ch-10m with Approach Road -
33.75m Reshider Tolatojha Tola

~~OPEN~~ **Schedule XLV-Form No. 134**
Agreement NO-92/SBD/MMGSY-21-22

Agency:- M/S Sath Construction **DIVISION**

Const. Cost:-
Maint. Cost:-

SUB-DIVISION

PALASI

Total:-

MEASUREMENT BOOK

Date of Commence:- 26.07-2021

Date of Completion:- 25.07-2022

2421 Part "C"

3rd on A/C Day

7

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of Road & RCC Bridge					
Span 3 x 8.0 M at Ch-1000 M in Reside					
to la to Ma to la					
Agency - M/S Sahi Construction					
Agreement No - 92330/NMGS/2021-22					
Date of Commencement - 26-07-2021					
Date of Completion - 25-07-2022					
Date of order -					
Record Keeping					
1. Plv & laying filter media with					
Joculose Coarse ... do all work					
Shovel	2	7.70	0.60	2.25	27.26 m ³
Backfill	4	6.00	0.60	2.95	42.48 m ³
Total -					69.74 m ³
2. Plv Back filling behind abutment					
R/wall - do all work					
Behind R/wall	4	4.0	4.20	3.78	253.68 m ³
Behind Abutment	2	1.7	7.70	3.58	69.03 m ³
Deduct for Filter Media					(-) 69.74 m ³
Total,					239.0 m ³
3. Plv PCC M15 Ordinary grade level					
Courses below approach slab. do all work					
					8 x 3.50 x 8.40 x 0.160 = 8.82 m ³
5/10/24					

Continuation

ABSTRACT OF COST

Sch. XLV-Form No. 134 19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
100. Earthwork in Excavation for structures... do all comp job					
Qty 1175.363 m ³ vide TMS R-11					
@ 305.423/m ³				q	358983.00
101. Plv & laying R.C.C. in levelling Course... do all comp job					
Qty 52.117 m ³ vide TMS R-11					
@ 6412.162/m ³				q	334183.00
103. Plv R.C.C. in sub-structure... do all comp job					
Qty 392.48 m ³ vide TMS R-11					
@ 8456.410/m ³				q	331621.00
115. S/F I.P.H.Y.S.D. bar reinforcement in sub-structures... do all comp.					
Qty 39.045 MT vide TMS R-11					
@ 56245.163/MT				q	2196092.00
116. Plv neophobe in Rectangular R/Wall... do all comp job					
Qty 56 Nos vide TMS R-12					
@ 122.026/No				q	6833.00
118. Back filling behind Abutment & R/Wall... do all comp job					
Qty 239.0 m ³ vide TMS R-14					
@ 800.624/m ³				q	191347.00
119. Plv & laying filter media with 15mm...					
do all comp job					

Continuation

Ref. 6403648

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
32 148 Plv & Fixing 300mm square plate					
& total - do all comp job					
Qty 2 No side TMS & 18					
@ 2038.658/NO					4072
33 49 Plv & Fixing 1000 of MNA 4					
board - do all comp job					
Qty 1 No side TMS & 18					
@ 7500/m					7500
34 50 Plv & Fixing of 1000 2222					
Information board - do all comp					
Qty 1 No side TMS & 18					
@ 9500/m					9500
Total - 12239414					
Board 12.1.957					14687302
Board 1.1.1.1025					1223942
Board S. Re					687042
Total - 13899242					
less 0.21% below as per 301, 29188					
Total + 13870054					
less 3000000 per 1000 = 10083735					
Net Amt + 3786319					
14/03/24					
28/03/24					
OFF					