

177M654(5T)

Schedule XLV-Form No. 134

Hauakoi Road to Hauakoi Darjelling

R.W.D WORKS Kishengang - 1 DIVISION

R.W.D (W) Tehagachh SUB-DIVISION

3446

MEASUREMENT BOOK

Bikri Kuman Singh

4th 2020 & Final bill

29

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Const. of road from Hawakol road to Hawakol Dargiling in Terhagachh Block under CMSS scheme Agency:- Bikki Kumar Singh Kishanganj Agreement No. 176 MMGSV/SAB/ 2020-21 Dt. of Commencement:- 27/07/20 Dt. of Completion:- 26/07/2021 Actual Dt. of Completion:- 31/03/2024					

Record entry

① Const. of G.S.E. —
— as per E/P

$$7.87m \times 4.05m \times 0.20m = 6.37m^3$$

② P/L/S/compacting stone
Agg. for Const. of
transverse D. — as
per E/P

$$3 \times 30.0m \times 3.75m \times 0.075m = 25.31m^3$$

$$1 \times 30.0m \times 3.75m \times 0.025m = 2.81m^3$$

$$1 \times 1.0m \times 3.75m \times 0.025m = 0.28m^3$$

$$\text{Total} = 34.03m^3$$

Continuation

Abstract of cost

39

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/F of working a.m. vide TMB P-25 = 1.575 km @ 4036.50/km Rs. 6357 = 00					
② P/F of working Ref. pillar, vide TMB P-28 = 1.575 km @ Rs. 1856.63/km Rs. 2924 =					
③ clearing & grubbing road land vide TMB P-20 = 0.350 Ha. @ Rs. 5103.76/Ha. Rs. 17897 =					
④ Const. of embankment — with lead up to 100m vide TMB P-23 = 61.170 m ³ @ Rs. 175.43/m ³ Rs. 10731 = 00					
⑤ Const. of embankment — with lead up to 100m vide TMB P-39 = 610.42 m ³ @ Rs. 141.56/m ³ Rs. 86411 = 00					
⑥ Const. of Sub-grade & shoulder vide TMB P-24 = 3788.26 m ³ TMB P-30 = 65.34 m ³					

Continuation

Total = 3853.60 m³

C.O.R. 124320 = 00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.B.	10948272=00	
Add L. carb @ 1% (+) B.			109483=00		
Add G.S.T. @ 12% (+) B.			1313793=00		
S. fees			(+) B.	137851=00	
			Total = B.	12509399=	
Less 0.10% below					
rate as per Agt.			(-) B.	12509=00	
			Total = B.	12496890=00	
Less prev. paid					
Amount			(-) B.	10501008=00	
			Net total pay. B.	1995882=	
			Net B.	1995882=00	
By Duit.					
			31/03/2024		
J. E.					