

Ist PA/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Pancham					
Sirkari road To Yadav Tola					
Agency - M/s Tiwari Const.					
Agreement No. 08/S.B.D (MMCSYNB)					
				2023-24	
Date Date of start - 25/11/23					
Date of Complete - 24/11/24					

WORK DONE

1) Setting Out Pillars
Qty - 1.217 Km

2) Clearing of Grabbing
Road land

$2 \times 40 \times 30 \times 3.5 = 8400$

$2 \times 1 \times 17 \times 3.5 = 119$

8519

= 0.85 Hec

Done

10.12.23

2E

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
ii) 600mm Circular					
25) Qty. 02 No					
@ 2305.57				R-	4611/-
iii) 600mm X 450mm rectangular					4611/-
26) Qty. 03 No					
@ 2298.63				R-	6895/-
22) Road Marking (BT)					
27) Qty. 174.6 m ²					
@ 828.75				R-	144175/-
ii) P.CC Road Marking					
28) Qty. 68.80 m ²					
@ 978.61				R-	67328/-
23) Planting of tree and their maintenance for one year.					
29) Qty. 44 No					
@ 1197.49				B	52689
				R-	9718978
Add GST 18%				(+)	1749416
Add LS 1%				(+)	97189
Add SF				(+)	118945
				R	11684528
Less below 0.05%				(-)	5842
				R-	11678686
Less previous payment				(-)	9625875
				R-	2052811.00

Continuation

BF: - 2052.811

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

Net.	R.	2052811
------	----	---------

Cal
210524
NE

DAO
cst.

21/5/24

2.5.84
21.